

WPI
 12/27/96
 12/31/96
 1/7/97
 1/8/97
 12/31/96 co. ST+PC only
 1/7/97 - check site for S.H. begin
 @ 1:00-1:30 P.M. begin
 1/8/97 - Flow + Begin S.H. Construction
 set ST+PC
 (with state)

PERMIT

SEWAGE DISPOSAL SYSTEM

DEPARTMENT OF HEALTH AND MENTAL HYGIENE

P 57614

A 56568

DISTRICT 4th

DATE 12/27/96

HOWARD COUNTY HEALTH DEPARTMENT
 BUREAU OF ENVIRONMENTAL HEALTH

~~XXXXXXXXXX~~ 313-2640

INDEXED

DATE SYSTEM APPROVED 3/6/97

INSPECTOR [Signature]

Farm & Home Excavating (Bill Ingram)

IS PERMITTED TO INSTALL ALTER

ADDRESS 901 Driver Road, Marriottsville, MD 21104

PHONE 410-442-2139

SUBDIVISION _____ LOT _____ ROAD 19001 Windsor Forest Road

PROPERTY OWNER Timothy and Bonnie Bird

ADDRESS _____

SAND MOUND TYPE SEPTIC SYSTEM

4 Bedrooms - Design Flow 600 Gallons Per Day on 12% Slope Site.

INSTALL:

1 - 1500 Gallon Top Seamed, 2 Chambered Septic Tank

1 - 1500 Gallon Top Seamed Pump Chamber - Dual pump system with controls & alarms * - Must have a center feed

Install sand mound system based on approved sand mound plans (i.e. plot plan for building permit) (space perforations farther apart to keep same # as given in plans)

It's OK to make sand mound longer & narrower than designed - to keep mound away from steeper slope beach. Site is staked out, & spread & bed length up to 125' long is OK (= 4' wide bed)

- Additional details and specifications, and sand analysis to be submitted to Health Department for approval prior to beginning construction.

- 48 Hour Notice to Health Department prior Sand Mound site staked out and beginning of Sand Mound construction required.

- NOTE: See plans for construction sequence for 5 keys points requiring Health Department inspection and approval before proceeding with construction.

10/31/96

OK to make S.H. longer & narrower (stake out OK) can have 125' long. 12/30/96

PLANS APPROVED BY Ronald J. Pinkley

DATE 10/30/96

COVER NO WORK UNTIL INSPECTED AND APPROVED

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM

NOTE: CLEANOUT REQUIRED EVERY 70 FEET OF SEWER LINE AND/OR AT 90° SWEEPS IN LINES FROM HOUSE TO DRAIN FIELDS. 90° ELBOWS NOT ACCEPTABLE.

NOTE: ALL PARTS OF SEPTIC SYSTEMS (I.E. TANK, DISTRIBUTION BOX TRENCHES) TO BE 100 FEET FROM WELL (UNLESS OTHERWISE SPECIFICALLY AUTHORIZED)

NOTE: IF DEEP TRENCH(ES) ARE USED CALL FOR INSPECTION BEFORE AND AFTER PLACING GRAVEL IN TRENCH(ES)

NOTE: NO DRY WELL SHALL EXCEED 15 FOOT IN DIAMETER NO ABSORPTION TRENCH TO EXCEED 100 FEET IN LENGTH



NOTE: ALL PIPE FROM HOUSE TO SEPTIC TANK MUST BE CAST IRON OR SCHEDULE 35/40 PVC OR ABS

PERMIT VOID AFTER TWO YEARS

NOTE: INSTALL STAND PIPE ON SEPTIC TANK AND DRY WELL STAND PIPES MUST BE 6 INCHES IN DIAMETER CAST IRON. CONCRETE OR TERRA COTTA OR PVA OR ABS ACCEPTED. IF TOP OF SEPTIC TANK IS DEEPER THAN 3 FEET. MANHOLE TO GRADE REQUIRED.

NOTE: DISTRIBUTION BOXES MUST HAVE BAFFLES

*INSTALLER IS RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT



INDICATE NORTH-NAME ADJOINING ROADWAY AS BASE LINE

Septic Tanks Level 7500 gal Top Seamed, 2 chambers Trench: bed (see attached plans)
 Dosing Chamber Level 1500 gal Top Seamed, one chamber Width perf 5/16", spacing 3 1/2"
 Dual Pump NA Length _____
 Controls Simple Control (No Switches) thru Circuit Breaker Bottom 4 laterals, each 44' long, 2 1/2" turnups
 Alarm Separate Alarm Box - ^{each adapter plugs at PC, non-hole} Depth _____
 Pump Test OK - got balanced flow at 1 1/2 ft head in Turnups. Not Inlet _____
 Piezometers NA enough water for a ^{system test} But acceptable Depth _____
 Observation Ports NA Gravel _____
 Float Settings High 55: Alarm Depth _____
 Low Off: _____
 Low On: _____
 3/6/97 Final site inspection OK - found nicely sloped gravel to RP
 Alarm Float: _____
 Remarks: (Notes: Pole Barn is far enough from Reserved Reserve Sand Hazard sites) is to Not Sealed all way around.
Sand Not Sealed Property & Not Water Tight - Need to replace or re-lift & Seal Top. Resealing of Lift + Manhole
ring on S.T. OK to lower (OK non-hole front entry, clean out pipe outlet of S.T) Soil level to Canada S.T.
Construction Now RP 12/30/96 soil OK to dial flow 1/7/97 RP. Sand Hazard installed 110000 lbs of gravel, gravel bed brand
and ready to go (laterals have perforation, more air, casing & smooth bore) (turnups have casted as id other) OK to lay laterals + case to prevent weather 4/16/97
12/3/96 well line, D.A. 5' below grade. casing 1 1/2" above water. OK to cover
 Date System Approved 3/6/97 Inspector [Signature]

Miles from
4/9/97

Byrd Property Sand Mound — Windsor Forrest Rd
Bill Ingram Installer

Soils are OK to begin sand Mound Construction, if he can get soil chisel plowed (using "Toothed" Backhoe Bucket is OK) and covered before it rains ~~or~~ (or shows) again. IF he can't get at least 6" of sand cover, have him spread plastic sheet over the uncovered portion until he can cover the area with sand (he already knows this)

Check the Sand being Delivered and if its too "dirty" you may reject it. The Sand should have few gravels (up to 5% $\frac{1}{4}$ " or so is acceptable), and less than 10% finer than 0.25 mm. (Ideally at least half is between 0.25 and 0.5 mm). This should look like Concrete ^{sand} to Beach Sand (But Masonry sand is too fine)

Once you inspected the plowed Sand Mound Area (already staked out) and OK the Sand, they can proceed to cover the area, working from the upslope or side slopes only. Only Tracked vehicles can go over the Sand Mound area, Tired Vehicles will have to work off the sides until the Sand Depth is enough to keep from compacting the soil structure (This means at least 6" deep sand with Tracked Vehicles, Double that for light Tires; when in doubt, keep the machines off the Sand) Also when they're scooping sand to pile on mound make them remove any soil clods that get picked up in it.

I should be back before they get past this phase. Stay and watch them work for a while, until you get a feel for their method. Then its OK to leave, but check up on their progress several times during the day. Make sure they've covered the plowed sand mound bed (with sand or plastic, before they leave for the day.

Best of Luck for

1/16/97 Discussed supply line meter with Mr. Fagron and said I'd check discrepancy with 1 1/2"

diameter supply line.

2/7/97 Pump Test OK - Control Mechanism + alarm setup provisionally accepted

sig

Page _____ of _____
 Date July 15, 1996

Review OK App 9/30/96

FIELD DATA SHEET
HOWARD COUNTY WELL YIELD TEST

Well Permit No. HO - 94-0850
 Location of property (road) Windsor Forrest Rd
 Subdivision (Formerly Hobart Mullineaux Prop) Lot _____ Block _____ Plat _____ Sec. _____
 Well Driller R Payne Owner Selfridge Builders

Now Bird Property

Depth of well 260
 Distance of measuring point (M.P.) above ground 2 ft
 Static water level (S.W.L.) below M.P. 44

I. High rate pumping -- reservoir drawdown

Time pump started 1:45 Pumping rate 12 GPM
 Total time 15 min to reach pumping water level 60 ft. below M.P.

II. Recovery pump test data - observations to be recorded every 15 minutes

TIME (in 15 minute intervals)	WATER LEVEL below M.P.	PUMPING RATE time to fill 5 gallon bucket	FLOW METER READING (if used)	CALCULATED FLOW (gallons per minute)
2:00	60 100	6 Sec	Flow Meter Reading (if used)	10 GPM
2:15	60 100	6 Sec		10 GPM
2:30	60 100	6 Sec		10 GPM
2:45	60 "	6 "		10 "
3:00	60 "	6 "		10 "
3:15	60 "	6 "		10 "
3:30	60 100	6 Sec		10 GPM
3:45	60 100	6 Sec		10 GPM
4:00	60 100	6 Sec		10 GPM
4:15	60 "	6 "		10 "
4:30	60 "	6 "		10 "
4:45	60 100	6 Sec		10 GPM
5:00	60 100	6 Sec		10 GPM

22 ft casing 20 open 7 BAY'S

C1 7968 SEQUENCE NO. (MDE USE ONLY)
(THIS NUMBER IS TO BE PUNCHED IN COLS. 3-6 ON ALL CARDS)

STATE OF MARYLAND
WELL COMPLETION REPORT
FILL IN THIS FORM COMPLETELY
PLEASE PRINT OR TYPE

THIS REPORT MUST BE SUBMITTED WITHIN 45 DAYS AFTER WELL IS COMPLETED.
COUNTY NUMBER 13-A56568

ST/CO USE ONLY DATE RECEIVED
DATE WELL COMPLETED 071596

Depth of Well 2260 (TO NEAREST FOOT)

PERMIT NO. FROM "PERMIT TO DRILL WELL" HO-99-0850

OWNER Self Bridge Builders
STREET OR RFD Windsor Forrest Rd
SUBDIVISION (former Ho. Mullineax - New Bird Property) SECTION TOWN Long Corner LOT

WELL LOG
Not required for driven wells

STATE THE KIND OF FORMATIONS PENETRATED, THEIR COLOR, DEPTH, THICKNESS AND IF WATER BEARING

DESCRIPTION (Use additional sheets if needed)	FEET		check if water bearing
	FROM	TO	
Top Soil	0	2	
Brown Shale	2	9	
Brown Slate	9	15	
Blue Slate	15	40	
Brown Slate	40	45	✓
Blue Slate	45	90	
Flint Rock	90	95	✓
Blue Slate	95	260	

GROUTING RECORD
WELL HAS BEEN GROUTED (Circle Appropriate Box) YES (Y) NO (N)
TYPE OF GROUTING MATERIAL (Circle one)
CEMENT (CM) BENTONITE CLAY (BC)
NO. OF BAGS 45 NO. OF POUNDS 900
GALLONS OF WATER 42
DEPTH OF GROUT SEAL (to nearest foot)
from 0 ft. to 20 ft.

CASING RECORD
casing types insert appropriate code below
STEEL (ST) CONCRETE (CO)
PLASTIC (PL) OTHER (OT)
MAIN CASING TYPE PL 6 22
Nominal diameter top (main) casing (nearest inch)! Total depth of main casing (nearest foot)

OTHER CASING (if used)
EACH CASING diameter inch depth (feet) from to

SCREEN RECORD
screen type or open hole insert appropriate code below
STEEL (ST) BRASS BRONZE (BR) PLASTIC (PL)
OPEN HOLE (HO) OTHER (OT)

NUMBER OF UNSUCCESSFUL WELLS: 0
WELL HYDROFRACTURED YES (Y) NO (N)

CIRCLE APPROPRIATE LETTER
A WELL WAS ABANDONED AND SEALED WHEN THIS WELL WAS COMPLETED
E ELECTRIC LOG OBTAINED
P TEST WELL CONVERTED TO PRODUCTION WELL

I HEREBY CERTIFY THAT THIS WELL HAS BEEN CONSTRUCTED IN ACCORDANCE WITH COMAR 26.04.04 "WELL CONSTRUCTION" AND IN CONFORMANCE WITH ALL CONDITIONS STATED IN THE ABOVE CAPTIONED PERMIT, AND THAT THE INFORMATION PRESENTED HEREIN IS ACCURATE AND COMPLETE TO THE BEST OF MY KNOWLEDGE.

TYPE: MWD/MSD/MDG 116
DRILLERS LIC. NO. 116
Rashley Mayes

DRILLERS SIGNATURE (MUST MATCH SIGNATURE ON APPLICATION)
LIC. NO. 117
Rashley E. Mayes

SITE SUPERVISOR (sign. of driller or journeyman responsible for sitework if different from permittee)


DEPTH (nearest ft.)
HO 20 260
SLOT SIZE 1 2 3
DIAMETER OF SCREEN 56 60




GRAVEL PACK IF WELL DRILLED WAS FLOWING WELL INSERT F IN BOX 68

MDE USE ONLY (NOT TO BE FILLED IN BY DRILLER)
TELESCOPE CASING LOG INDICATOR OTHER DATA

PUMPING TEST
HOURS PUMPED (nearest hour) 3
PUMPING RATE (gal. per min.) 200
METHOD USED TO MEASURE PUMPING RATE Bucket
WATER LEVEL (distance from land surface)
BEFORE PUMPING 44 ft.
WHEN PUMPING 60 ft.
TYPE OF PUMP USED (for test)
A air P piston T turbine
C centrifugal R rotary O other (describe below)
J jet S submersible

PUMP INSTALLED
DRILLER WILL INSTALL PUMP (CIRCLE) (YES or NO) YES NO
IF DRILLER INSTALLS PUMP, THIS SECTION MUST BE COMPLETED FOR ALL WELLS.
TYPE OF PUMP INSTALLED PLACE (A,C,J,P,R,S,T,O) IN BOX 29
CAPACITY: GALLONS PER MINUTE (to nearest gallon)
PUMP HORSE POWER
PUMP COLUMN LENGTH (nearest ft.)
CASING HEIGHT (circle appropriate box and enter casing height)
LAND SURFACE (nearest foot) 2





NOTE:
Contractor shall place last perforation in each lateral in crown of end cap or in sidewall of upturn to prevent vapor lock. Turnups should be placed at least an diagonally opposite ends for clean water pump test. Turnups may be cut back to grade once system has been tested and approved by the Health Dept.

NOTE:
All 3/4\"/>

NOTES:

- These two areas designate a private sewerage easement as required by the Maryland State Department of the Environment for individual sewerage disposal utilizing sand mound sewage system only. Improvements of any nature in this area are restricted until public sewerage is available. These easements shall become null and void upon connection to a public sewerage system. The County Health Officer shall have the authority to grant variances for encroachments into the private sewerage easement. Recordation of a modified sewerage easement shall not be necessary.
- The lot shown hereon complies with the minimum lot area and ownership width as required by the Maryland Department of the Environment.
- Existing Zoning: RC-DEO, per the 10/18/93 Comprehensive Zoning Plan.
- Provide manhole cleanout to finished grade at proposed septic tank and the pump chamber.
- The proposed septic system for this lot requires a pump.
- Details and specifications of the proposed pumps within the pump pit to be supplied by the contractor for review and approval by the Howard County Health Department prior to issuance of a Septic Permit.
- See builder's architectural plans for building dimensions.
- The sewage disposal area within the limit of disturbance for building construction is to be fenced during the entire building phase to prevent any disturbance of soils on the sand mound site. The Howard County Health Department reserves the right to require construction of the sand mound sewage disposal system prior to building construction.
- The primary sand mound sewage disposal system shall be staked in the field and location inspected by the Howard County Health Department prior to beginning any construction of the sand mound.

SAND MOUND CONSTRUCTION SEQUENCE:
Contractor shall contact Health Dept (301-2840) 48 hours in advance of proceeding with any construction. Good construction techniques are essential if the sand mound is to function properly. The following techniques should be considered:

a. Site Preparation:

- Remove all debris from the site to prevent damage to the area during other construction activities. All construction traffic over the area should be prohibited to avoid soil compaction.
- Stake out the mound perimeter and bed in the proper orientation. Reference stakes set some distance from the mound perimeter are also required in case the corner stakes are disturbed.
- Cut and remove any excessive vegetation. Trees should be cut at ground surface and the stumps left in place.
- Measure the average ground elevation along the upslope edge of the bed to determine the bottom elevation of the bed.
- Install the delivery pipe from the dosing chamber to the mound. Lay the pipe below the frost line or slope it uniformly back to the dosing chamber so it may drain after dosing. Back fill and compact the soil around the pipe.
- Call Health Dept for inspection of mound area.
- Flow the area within the mound perimeter. Use a top bottom or larger moldboard plow, plowing 7 to 8 in. (18 to 20 cm) deep parallel to the contour. Single bottom plow should not be used as the trace where stumps in every furrow, compacting the soil. Each furrow should be thrown upslope. A chisel plow may be used in place of a moldboard plow. Compacting the surface with backhoe teeth may be satisfactory, especially in wooded sites with stumps. Rototilling is not recommended because of the damage it does to the soil structure. However, rototilling may be used in granular soils, such as sand.

Plowing should not be done when the soil is too wet. Sealing and compaction of the soil will occur. If a sample of the soil taken from the plow depth forms a wire when rolled between the palms, the soil is too wet. If it crumbles, plowing may proceed. Call Health Dept for inspection of soil conditions from rain or snow prior to proceeding with plowing if in doubt.


SOILS LEGEND

SYMBOL	NAME / DESCRIPTION
LnB2	Linganore Channery Loam 3 to 8% Slopes Moderately Eroded
LnC2	Linganore Channery Loam 8 to 15% Slopes Moderately Eroded
LnD2	Linganore Channery Loam 15 to 25% Slopes Moderately Eroded
MtB2	Mt. Airy Channery Loam 3 to 8% Slopes Moderately Eroded
MtC2	Mt. Airy Channery Loam 8 to 15% Slopes Moderately Eroded
MtD2	Mt. Airy Channery Loam 15 to 25% Slopes Moderately Eroded

Taken from USDA Howard County Soil Survey Map No. 1.

--- Denotes Soil Group delineation


SEPTIC LEGEND




SEWAGE DISPOSAL AREA
NOTE: THE SEPTIC LEGEND SHOWN REPRESENTS A TYPICAL SAND MOUND SYSTEM. ACTUAL LOCATION OF THE SAND MOUND MAY VARY. SEE PLAN VIEW.

PERCOLATION TEST LEGEND

- ⊕ PASSED
- ⊖ FAILED
- ⊙ NOT TESTED (OLD VISUAL)



TYPICAL SAND MOUND CROSS SECTION
Not To Scale



APPROVED: For Private Water and Private Sewerage Howard County Health Department.
Howard County Health Officer _____ Date _____

SEPTIC SYSTEM DESIGN DATA:


- 4 Bedrooms at 12% site slope / 600 GPD
- Invert @ wall: 771.50
- 1500 gallon top seamed two compartment septic tank required. Provide manhole to grade and cleanouts at the front and back of tank. Ex. grade over tank: 775.50 Invert @ 771.50 Prop. grade over tank: 775.50 Invert Out: 770.50
- 1500 gallon top seamed pump pit with dual effluent pumps required. Provide manhole to pumps shall be equipped with audible and visual alarm system for high water and pump malfunction. Alarm system shall be installed on a separate electrical circuit. Install check valves as required.
Invert In: 770.00
Top Grade: 774.00

NOTE: No grading of original soil surface other than plowing as described within the construction sequence shall be permitted within the limits of the sand mound.

* Contractor to supply specifications of specific pump type per manufacturer.

LDE, INC.
9250 Rumsey Road, Suite 108, Columbia, MD. 21045
(410) 715-1070 (301) 596-3424 (410) 715-9540 (Fax)

Drawn: KBW	PLOT PLAN FOR BUILDING PERMIT	Scale: 1"=50'
Designed: SOH	H. MULLINEAUX PROPERTY	Drawing: 1 of 1
Checked: BDB	TAX MAP No. 0 P10 PARCEL 15 5th ELECTION DISTRICT HOWARD COUNTY, MARYLAND	LDE:bbNb 96-035
Date: 6/96	BUILDER SELFRIEDGE BUILDERS, INC. 14045 Bared Drive, Glenwood, MD 21738 (410) 793-2800	File No.



VICINITY MAP

Scale 1" = 2,000'

NOTES:


- These 2 areas are designated a private sewerage easement of 10,000 square feet as required by the Maryland State Department of Health and Mental Hygiene for individual sewerage disposal. Improvements of any nature in this area are restricted until public sewerage is available. These easements shall be null and void upon connection to a public sewerage system. The County Health Officer shall have the authority to grant variances for encroachments into the private sewerage easement. Recordation of a modified sewerage easement shall not be necessary.
- The lot shown hereon complies with the minimum lot area and ownership width as required by the Maryland Department of the Environment.
- Existing Zoning: RC-DEO, per the 10/18/93 Comprehensive Zoning Plan.
- Provide manhole cleanout to finished grade at proposed septic tank & pump chamber.
- The proposed septic system for this lot requires a pump.
- Specifications and details of the proposed system to be supplied by the contractor for review and approval by the Howard County Health Department prior to issuance of a septic installation permit & building permit. *Topsoil to be replaced to original S.M. site. New septic system prior to B.P. issuance. This site and drift down slope of lot must then be placed or similarly protected from traffic or other possible soil disturbance during all phases of Building Construction.*

SOILS LEGEND

SYMBOL	NAME / DESCRIPTION
	LnB2 Linganore Channery Loam 3 to 8% Slopes Moderately Eroded
	LnC2 Linganore Channery Loam 8 to 15% Slopes Moderately Eroded
	LnD2 Linganore Channery Loam 15 to 25% Slopes Moderately Eroded
	MtB2 Mt. Airy Channery Loam 3 to 8% Slopes Moderately Eroded
	MtC2 Mt. Airy Channery Loam 8 to 15% Slopes Moderately Eroded
	MtD2 Mt. Airy Channery Loam 15 to 25% Slopes Moderately Eroded

Taken from USDA Howard County Soil Survey Map No. 1.
--- denotes Soil Group delineation

SEPTIC LEGEND



PERCOLATION TEST LEGEND

- ⊕ PASSED
- ⊖ FAILED
- ⊙ NOT TESTED (OLD VISUAL)

SEPTIC SYSTEM DESIGN DATA:

- 4 Bedrooms.
- Invert @ wall : 771.50 *Top Sealed 2 checked ST (1500 gal) repaired*
- 1200 gallon septic tank. Provide manhole to grade. Ex. grade over tank : 783.5 Invert In : 771.30 Prop. grade over tank : 781.8 Invert Out : 771.00 *Top Sealed required*
- 1000 gallon pump pit with dual effluent pumps. Pumps shall be equipped with audible and visual alarm system, on separate circuit, for high water and pump malfunction. Install check valves as required. Invert In : 770.60


- Distribution Box : 2 outlets minimum. Ex. grade @ box : 787.0 Prop. grade @ box : 789.0 Invert : 786.5

there is No Dist. Box (pressure system only) type lot's drift to Bruce Hunter @ 8996 LDE

LDE, INC.
 9250 Rumsey Road, Suite 106, Columbia, MD 21045
 (410) 715-1070 (301) 596-3424 (410) 715-9540 (Fax)

Drawn: KBW	PLOT PLAN FOR BUILDING PERMIT and PERCOLATION TEST CERTIFICATION PLAT	Scale: 1" = 50'
Designed: SDH	H. MULLINEAUX PROPERTY	Drawing: 1 of 1
Checked: BDB	TAX MAP No. 6 P10 PARCEL 15	LDE Job No: 96-035
Date: 6/96	5th ELECTION DISTRICT	HOWARD COUNTY, MARYLAND
	BUILDER	File No.
	SELFRIDGE BUILDERS, INC.	

APPROVED: For Private Water and Private Sewage Howard County Health Department.
 Howard County Health Officer _____ Date _____



6/14/96

Re: Windsor Forrest Pl.
Sand Ground System
The Second One (No Plat for yet)
The Bird's Property

CW+RP, D. Kenney, Sullivan,
better Carolyn Pateman Bird Bonnie + Tim.

Lot 2

^{before}
by CW - Prelim Explanation of Sand Grounds, Lot Development, onologies with buying a car,
and how + why were here.

- showing example of 51% perc plot being developed on Lot 1 / Scrivener Property.
area for system + 2 replacements. ^{SFA legends} at least 10' buffer on high side
- for SFD No sympathy for average water use and 20' buffer on low side.
legs still require us to look at Max. Potential Flow.



HOWARD COUNTY HEALTH DEPARTMENT

Joyce M. Boyd, M.D., County Health Officer

Date: _____

Name: Donald L Rauwer

Address: 10805 Hickory Ridge Rd
MD

RE: PERCOLATION TEST RESULTS

APPLICATION #(s) A56568

PROPOSED USE: _____

(Subdivision) Recorded Lot, Adjustment to

Recorded Sewage Easement

PROPERTY ID: Hobart Mullineaux Property
Windsor Forrest Rd Lot #2
Tax Map 6 P/0 Parcel 15

Dear Mr. Rauwer:

Percolation testing conducted May 22, 1996 on the above referenced property indicated [unsatisfactory limited satisfactory / satisfactory] soil conditions.

Copies of the percolation test results are enclosed.

Further review is contingent upon submission by a registered engineer of a percolation certification plat showing actual locations and elevations of all excavated test holes and a suitable house and well site. The plat should also include the location of all existing wells and septic systems on the property as well as the location of any other relevant features such as streams, swales, or existing structures. A note must be included certifying that all wells and septic systems within 100' of property boundaries have been shown.

This should be submitted within sixty (60) days to allow field verification if necessary. [If the proposal is for subdivision, a Groundwater Appropriations Permit must be approved prior to any plat approvals.] If you have any questions regarding this matter, please feel free to contact me at the above address or by calling 313-2640.

Very truly yours,

Sanitarian
Water and Sewerage Program

:dc

Enclosures

cc: Tax Assessment Office
Engineer
Owner
File

Program Supervisor's Review _____

TEST DATA

NAME <u>H. Mullineaux Prop.</u>	FILE NO <u>A56568</u>
LOCATION <u>Windsor Forrest Rd</u>	COUNTY <u>Howard</u>
	DATE <u>5/22/96</u>
RECORDED BY <u>R. Penley</u>	GRID _____ E
	N

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
D	I ₆	16-22"	2:55:20 2:59:20 3:03:00	4 mpi	6 3/4" 5" even 4" even	
E	I ₇	17-24"	3:10:30 3:12:12	5 sec	7" even 5" even	to Rocky bottom setting ring disturbed Rock for beach
G	I ₈	16-21"	3:37:40 3:40:00	no fine results	7" even 5 3/8" pulled	Leakage at one point
F	I ₉	18-24"	3:46:30 3:48:36 3:52:00	3 1/2 mpi	7" 6" 5" even	
H	I ₁₀	15-23"	4:00:30 4:06:30 4:16:32 4:32:30	~20 mpi	7" even 6 7/16" 5 17/16" 5" even	
I	I ₁₁	15-23"	4:12:00 4:14:30 4:18:30 4:26:03 4:34:00	16 mpi	7" even 6 1/2" 6" even 5 7/16"	


TEST DATA

NAME Robert Mullineux Property 1/2, 1/4 FILE NO A 56 568
 LOCATION S/S Windsor Forest Rd. COUNTY Howard
 DATE 5/22/96
 GRID _____ E
 RECORDED BY [Signature] _____ N

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
A	I ₁	34-42"	11:25:00 11:45:00 12:45:00		7" even 6 13/16" 6 27/32"	
			Top slow			
A	I ₂	14-21'	11:33:20 11:44		7" even	Seepage noted on outside - imperfect seal - pulled
	I ₃	14-19"	11:51:00 12:06:00		7" even 6 3/8"	Seepage on outside noted - imperfect seal - pulled
	I ₅	11-18 1/2"	1:03:23 1:07:00 1:17:00 1:26:00		7" even 6 1/2" 6 3/16" 6" even	observed leakage just past one side (let 2 1/2 min per cook - conventionally)
B	I ₄	16-23"	12:24:00 12:38:00 1:08:00 1:20:00 1:30:00	> 30 psi > still 30 psi	7" even 6 7/16" 5 3/8" 4 15/16" 4 5/8"	

CURVE TABLE

#	Radius	Delta	Length	Chord	Tangent	Chord Bearing
1	25.00	90°00'00"	39.27	35.36	25.00	S 52°18'22" W
2	432.00	28°26'53"	214.49	212.30	109.51	N 83°06'24" E
3	95.00	32°38'13"	54.11	53.39	27.81	S 25°20'18" E
4	95.00	32°38'13"	54.11	53.39	27.81	S 83°18'24" E



Note - This plot is based on a assumed coordinate system

Benjamin F & Kenneth Franklin
Clements
L 1311 F 293


Benjamin F Clements
L 338 F 349

Windsor Forest
Plot # 5126

Vicente de Guzman
L 648 F 640

Hobart M. & Mille May
Mullineaux
L 285 F 385

State of Maryland
Dept. of Natural Resources
L 1285 F 184




NOTE: THE LOCATION OF THE
BOUNDARY WITH RESPECT TO THE
COUNTY TOPO SHOWN IS
APPROXIMATE.

LDE, Inc.
9250 Runsey Road Suite 106
Columbia, Maryland 21043
(410) 715-1070 (301) 596-3424 Fax (410) 715-9540


Boundary Survey
of
Hobart Mullineaux Property
5th Election District Howard County, Maryland
Scale 1" = 200' September 1995 Job # 95-066

General Notes:

- 1.) This area designates a private sewerage easement as required by Maryland State Dept. of Health & Mental Hygiene for individual sewerage disposal. Improvements of any nature in this area are restricted until public sewerage is available. These easements shall become null and void upon connection to public sewerage system. The county Health Officer shall have the authority to grant variances for encroachments into the private sewerage easement. Recordation of a modified sewerage easement shall not be necessary.
- 2.) Based upon soils map 1 & 5.



VICINITY MAP
SCALE 1" = 2000'



[Signature]
4/1/96

See Map Site for adjacent lot 1

APPROVED: Howard County Health Department.

Health Officer _____ Date _____

PERC CERT PLAT
HOBART MULLINEAUX PROPERTY

5TH Election District Howard County, Maryland
Scale 1" = 100' April 1996 Job # 95-066
Tax Map 6 P/O Parcel 15

LDE, Inc
9250 Runney Road Suite 106
Columbia, Maryland 21045
Phone (410) 713-1070

TRANSMITTAL

Date 7/11/96

TO: HOWARD Co. HEALTH DEPT.

ATTN: RON PINKLEY

Phone

Fax Phone

FROM:

LDE Inc

9250 Rumsey Road

Suite 106

Columbia, MD 21045

Phone 410-715-1070

Fax Phone 410-715-9540

CC:

REMARKS: Urgent For your review Reply ASAP Please Comment

- Sand Mound Plan *Reviews Incomplete -*
1 - REVISED PERCOLATION PLAT
2 - REVISED PLOT PLAN FOR BUILDING PERMIT *Do Not issue septic permit until signed approved copies are in our possession*
3 - SAND MOUND DESIGN CALCULATIONS
RPB
7/24/96

PLEASE CALL SHOULD YOU HAVE ANY QUESTIONS

BRUCE BURTON

Mr Bruce Burton
LDE, Inc.
9250 Remney Rd
Suite 106
Columbia, MD 21045

(page 1)
RE: Plot Plan for Building Permit
ie. Sand Mound Design Plans
~~For the H. Mullineaux Property~~
Byrd Property (aka. H. Mullineaux
Property)
Windsor Forrest Road.

Dear Mr Burton:

After a detailed review of the above plans I've discovered a number of changes and addition which need to be incorporated in the final Plans as follows:

on the Site Plan

① The 2 ft contour intervals show slopes greater than 12% within the 20 ft immediate downslope of the lower repair sand mound site (varies between 15 and 25% slope) and immediately adjacent to the south west corner of the primary mound site (25% slope). As this condition may have an adverse impact on the proper functioning and future repair alternative for the Sand Mound in question, the solution to this problem needs to be adequately address. Possible repositioning of the primary Sand Mound at the final stake out inspection or relocation of the primary Sand Mound to the uppermost Repair Site are possible solutions, since the well is already drilled and house is well along in its construction.

② a second pump chamber and pump (ie. pump pit and dousing chamber are synonymous terms) and pump appear redundant, a single chamber and pump system should be adequate. (Show change here and on

③ relocation of septic and pump chamber to a site where 10 ft of cover are not required. 3-4 ft of cover maximum are preferred, since pump chambers require frequent access for

Selfridge Builders, Inc.
Mr & Mrs Byrd.
CC: Mr & Mrs Byrd.
McCoy & Bruce Burton
on 9/6/96 to discuss these changes
App.

one foot intervals used here as slopes acceptable

Maintenance. Provide detailed Septic Tank and Pump Chamber Plans showing Safety Ladder, Automatic Ventilation system, and Manhole risers sufficiently wide to allow safe and easy access for routine servicing if soil cover is greater than 5 ft. (Show repositioned S.T. & P.C. and respective plumbing locations on Site Plan where applicable)

Typical Sand Mound Cross Section

- ④ ~~Set~~ straw or mulch hay is not acceptable backfill barrier. Use geotextile fabric (change here and in S17 Construction Sequence - C.4)
- ⑤ 6" minimum for top soil cover.
- ⑥ with 1 1/2" diameter pipe, 10" (not 9") washed gravel would be required
- ⑦ (this change affects all S17 dimension calculation slightly)
- ⑧ Show 2" of gravel cover over 1 1/2" pipes.
- ⑨ change down slope & up slope dimensions (discussed later)
- ⑩ Perforations should be 5/16" - if use 1/4" perforations, include a Sand Filter pre-treatment ^{unit} to reduce probability of perforation hole clogging in design. (show change in calculations and piping schematic)
- ⑪ The last perforation should be centered or in the elbow of a turnings to prevent vapor lock in the pipes.
- ⑫ change perf. spacing if necessary.

Septic System Design Data

- ⑬ If above discussed changes are used ^{invert} elevation #'s and pump capacity #'s should be changed accordingly.
- ⑭ Item #6 - check that these are elevations of sand mound once completed - No grading of origin soil surface other than paving as described in Construction Sequence

511 Construction Sequence

- (13) Preface: "Health Dept requires 48 hr. Notice"
- (14) Soil moisture for paving 5 ft area
- (15) ^{Full Report} 6 to 8 sand specs - effective size: 25 - 50 mm, uniformity coeff 3.0 max
- (16) C. (DNP) - "gravel shall be free of fines and between 3/4" and 2" in size."
- (17) 5.4 geotextile fabric only for backfill barrier.
- (18) sub or "soil stabilization web"? if present bit fall to hold surface against erosion until grass can grow

Paving Schematics

- (1) Place final perforation on top (Not invert) or in end cap of pipe (2) upper portion, or an upper elbow of turnups (3) to prevent gas trapping piping you may end lateral at last perforation rather than carry a dead end pipe to 41' exactly
- (4) Turnups at least on diagonally opposite ends for pump testing system - These may be cut back to grade once test is finished.
- (5) finished perforation must be smooth & free of burrs.
- (6) Manholes should have pipe diameter equal to or greater than Force Main from pump chamber.
- (7) Both side slopes should be 1:4
- (8) Adjust upslope and downslope dimensions to fit revised calculations. Generally on sloped sites downslope is greater than upslope widths.
- (9) adjust hole diameter and spacing (over) per revised calc. & spec.

SM Calculation

- (20) if $1\frac{1}{2}$ " diam. lateral used - need 10" not 9" total gravel bed depth
(see my table 3.1 copy) $1\% = .833'$ (vs .75')
- (21) upslope calc - use .83' (gravel bed) rather than 2.72'
 also this sum shall be multiplied by upslope correction factor = .73
 at 12% slope. (1.0 @ 0% slope = your corrected answer with above formula)
- (22) side slope calc - change 9" to 10" gravel bed depth - still get 1%
- (23) downslope calc - use 10" gravel depth and use downslope correction factor
 of 1.57 for 12% slope. This geometrically increasing $\frac{1}{2}$ " is the reason
 sand mounds are not practical on slopes greater than 12%. - Reason for
 20ft zone between Toe of Sand mound and back to slopes
 $\geq 12\%$ (see Comment #1 above).

pressure Dist Design

- (24) hole perforation should be $5/16$ " rather than $1/4$ " unless . . .
- (25) Perforation Spacing shall be 42" or greater. Use spacing
 if using $5/16$ " diam. pipe to keep lateral flow rate below 80 gpm.
 This a suggestion only, your numbers could be used also as long as certain
 changes mentioned above are incorporated in plan.
- (26) 3 ft spacing between laterals (as shown in SM X section) is
 preferable to 2'. This gives 1.5' from lateral to edge & effluent
 distribution in bed is more balanced.
- (27) Since actual water usage per day usual is less than half of
 design usage, the preferred practice is to dose @ 6 doses per day
 Again, just a suggestion.
- (28) all above change will give a different flow rate and ^{much} different
 TDH - (remember TDH = Elev. head + Pressure head + Friction loss head.

Bind Property
 (Former H. Hallineaux)
 Windsor Forest Rd (Plot 2)

TABLE 3.1

EQUATIONS FOR CALCULATING SAND MOUND DIMENSIONS

example - 4 beds @ 12% slope

Absorption bed ft.² (A × B) = $\frac{600 \text{ gal}}{1.2 \text{ gpd/ft.}^2} = 500 \text{ ft.}^2$

Bed length (B) = 83 ft. (21 ft. to 101 ft. dependent on site)

Bed width (A) = $\frac{\text{Bed } 500 \text{ ft.}^2}{B \text{ } 83 \text{ ft.}} = 6.02 \text{ ft.}$ (15 ft. or less) *rounded to 6' even*

Upslope sand fill depth (D) = 48 in. - Z in. = 24 in. (12 in. min.)

Downslope sand fill depth (E) = [12 A × % slope] + D in. = $32.64''$ in. *(21.72' OK)*

Cap + topsoil at bed center (H) = 18 in.

Cap + topsoil at bed edge (G) = 12 in.

Total Bed Depth (F) = 10 in. *(they used 9" fit needed at least 9 1/2" = 1 1/2" thin pipe)*

Sideslope setback (K) = $\frac{24 + 32.64}{2} \times 3 = 168.96 \text{ in.} = 14.08 \text{ ft.}$

Upslope setback (J) = $(22 \text{ in.} + D) \times 3 \times \text{upslope corr. factor} = 100.74 \text{ in.} = 8.395'$ *(.73)(12%) [11 1/2' @ 0% slope]*

Downslope setback (I) = $(22 \text{ in.} + E) \times 3 \times \text{downslope corr. factor} = 257.35 \text{ in.} = 21.45'$ *(1.57)(at 12%)*

Total Width of Mound (W) = 12A + J + I = 430.09 in. *(35.84') 36' → (39' wide if 0% upslope)*

Total Length of Mound (L) = 12B + K + K = 1333.92 in. *(111.16')*

PERMIT

SEWAGE DISPOSAL SYSTEM

DEPARTMENT OF HEALTH AND MENTAL HYGIENE

P _____

A _____

DISTRICT _____

DATE _____

HOWARD COUNTY HEALTH DEPARTMENT

BUREAU OF ENVIRONMENTAL HEALTH

461-9933

DATE SYSTEM APPROVED _____

INSPECTOR _____

IS PERMITTED TO INSTALL _____ ALTER _____

ADDRESS _____ PHONE _____

SUBDIVISION Byrd Property (Former H. Mullineaux Property) LOT _____ ROAD Windsor Forrest Road

PROPERTY OWNER _____ Tax Map 6 Pgs Parcel 15

ADDRESS _____

Sand Mound type Septic System - 4 Bedroom - Design Flow 600 gpd on 12% slope site

1500 gal. Topseamed, 2 chambered Septic Tank

1500 gal Topseamed pump chamber

Dual pump system with controls + alarms * - single pumps system may be allowed with Health Dept approval.

Install sand mound system based on approved Sand Mound Plans (ie. Plot Plan for Building Permit)

Additional details and specifications, and sand analysis to be submitted to Health Dept. for approval prior to beginning construction.

48 hr Notice to H.D. prior sand mound site stake out and beginning of Sand Mound Construction required.

Note: See Plans for Construction Sequence for 5 key points requiring Hca (H. Department) inspection and approval before proceed w/ the construction.

PLANS APPROVED BY Ronald Shank DATE _____

COVER NO WORK UNTIL INSPECTED AND APPROVED

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM

NOTE: CLEANOUT REQUIRED EVERY 70 FEET OF SEWER LINE AND/OR AT 90° SWEEPS IN LINES FROM HOUSE TO DRAIN FIELDS. 90° ELBOWS NOT ACCEPTABLE.

NOTE: ALL PARTS OF SEPTIC SYSTEMS (I.E. TANK, DISTRIBUTION BOX TRENCHES) TO BE 100 FEET FROM WELL (UNLESS OTHERWISE SPECIFICALLY AUTHORIZED)

NOTE: IF DEEP TRENCH(ES) ARE USED CALL FOR INSPECTION BEFORE AND AFTER PLACING GRAVEL IN TRENCH(ES)

NOTE: NO DRY WELL SHALL EXCEED 15 FOOT IN DIAMETER NO ABSORPTION TRENCH TO EXCEED 100 FEET IN LENGTH

NOTE: ALL PIPE FROM HOUSE TO SEPTIC TANK MUST BE CAST IRON OR SCHEDULE 35/40 PVC OR ABS

PERMIT VOID AFTER TWO YEARS

NOTE: INSTALL STAND PIPE ON SEPTIC TANK AND DRY WELL STAND PIPES MUST BE 6 INCHES IN DIAMETER CAST IRON, CONCRETE OR TERRA COTTA. PVA OR ABS ACCEPTED, IF TOP OF SEPTIC TANK IS DEEPER THAN 3 FEET. MANHOLE TO GRADE REQUIRED.

NOTE: DISTRIBUTION BOXES MUST HAVE Baffles


***INSTALLER IS RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT**

in progress

5 1/2"

94
0880

well
HO-



George
Baker

RE: Bird Property
Wentworth Forest Rd
Plot Plan for Bldg Permit

Septic System Design Data

- Item # (3) - S.T. is proposed at 10ft below finished grade } This is in the rock!
Alt # (4) - P.C. is proposed at 13 1/4 ft below grade }

(a) Recommended system especially where Top Second is proposed should have inverts much closer to surface - suggest they place Tank + P.C. downhill to get 3ft or less cover over S.T. + P.C. and pump back uphill.

(b) If deep Manholes are necessary - easy accessibility will be required (i.e. ramps, ladders, steps, or a wide enough accessway (i.e. 20" or larger inside diameter at narrowest construction))

(c) (if dual pumps are not selected - a single pump system may be considered but standard will be - "a minimum of 1 daily Design Flow Capacity, i.e. 600 gallons, between the high water alarm float setting and the inlet invert of the pump chamber).

(d) The pump chamber is the rising chamber - a second one or a distribution box is not necessary - Delete this reference and the D.B. shown on the 1/4" pressure line just short of the Sand Mound.

i. SS Design Data #6

(b) - No grading of Sand Mound site is permitted (~~propose~~ please don't ~~propose~~ on this section)

(c) Check Comments on SM Construction Sequence.

(d) Area 20ft directly downslope of west side of 1" SM is 25% per 2' soil contours on site plan - (cont. 15% - 24% on downslope 20ft of lower Mound
1) in 2' area)

(e) Septic tank + pump chambers are too deep in ground (i.e. they'll have invert voids below fractured bedrock on this site, and deep manholes (i.e. 13-14' below grade) pose a practical & safety hazard - provide diagram of such S.T., P.C., safety devices (such as ladders, vent pipes, etc.) or propose an alternate site with less than 3ft cover over P.C., S.T. hds. (such as at 775 elevation). If latter is OK show revised T&H bc piping. (or use indoor grinder pump up to shallow S.T. - if site prepared)

	<u>Invert</u>		<u>grade</u> (Proposed grade)	FF 7830
Inr @ wall	771.50'			BF 7742
ST. in in	770.80	→	785.0	CARs 7815
ST. in out	770.50		785.0	(780.00)
PC in	770.00		783.24	—

(F) Comments on gage @ 1/4" vs. 5/16" @ 36" spacing vs. 42" spacing

(G) @ 3 ft heel ok in later of probably ok

(H) ...

TRANSMITTAL

Date 7/11/96

TO: HOWARD Co. HEALTH DEPT.

ATTN: ~~BON PINKLEY~~

Phone

Fax Phone

FROM:

LDE Inc

9250 Rumsey Road

Suite 106

Columbia, MD 21045

Phone 410-715-1070

Fax Phone 410-715-9540

CC:

REMARKS: Urgent For your review Reply ASAP Please Comment

2 - REVISED PERCOLATION PLAT

2 - REVISED PLOT PLAN FOR BUILDING PERMIT

2 - SAND MOUND DESIGN CALCULATIONS

PLEASE CALL SHOULD YOU HAVE ANY QUESTIONS

Sand Mound Plan Reviews Incomplete -

Do Not issue septic permit until signed approved copies

are in our possession

[Signature]
7/29/96

RE: Bird Property

BRUCE BURTON

BP corners fixed 7/19/96 AP
+ logged out

125 11

APPLICATION

HOWARD COUNTY

SERIAL NUMBER

PERMIT APPLICATION

DEPARTMENT OF INSPECTIONS, LICENSES & PERMITS
3430 COURT HOUSE DRIVE, ELLICOTT CITY, MARYLAND 21043

B00100304

BUILDING ADDRESS (HOUSE NO., STREET, TOWN OR AREA)
19001 WINDSOR FOREST RD 23776
MOUNT AIRY, MD 21771

GRADING/SEDIMENT CONTROL YES NO SDP #

DESCRIPTION OF WORK AUTHORIZED
New Single Family Home with
Attached 2 car GARAGE
Rough in basement
4 Bedrooms

LOT NO.	PARCEL NO.	SEC.	AREA	BLOCK NO.	LIBER	FOLIO
	15			14		
SUB DIVISION		ZONE	ZONE MAP	ELEC. DIST.	CENSUS TR.	
		RC-150	6	4	6040	

OWNER NAME AND ADDRESS
Timothy and Bernice (Sied)
14930 Triadelphia Road
Glenwood MD 21737
PHONE NO. 301-854-6739

SIZE OF BLDG.	FRONT	DEPTH	HEIGHT

OCCUPANT'S NAME AND ADDRESS
Timothy and Bernice (Sied)
14930 Triadelphia Road
Glenwood MD 21737
PHONE NO. 301-854-6739

TYPE OF BLDG.	AREA	VOLUME	ROOF
B. ROOMS			
ROOMS			
BATHS			
FIREPLACES			

ARCHITECT OR ENGINEER'S NAME AND ADDRESS
LDE, INC.
9250 Rumsey Road, Suite 106
Columbia MD 21045
PHONE NO. 410-715-1070

FOOTINGS	FOUNDATION	S. WALLS

CONTRACTOR'S NAME AND ADDRESS
Selfridge Builders
14045 Laird Drive
Glenwood MD 21738
PHONE NO. 410-977-8232
3866

UTILITIES					
WATERWELL	SEWER/SEPTIC	GAS	ELECTRICITY	TYPE OF HEAT	AC

I have carefully examined and read this application and know the same is true and correct, and that in doing this work, all provisions of Howard County Ordinances and the State Laws of Maryland will be complied with, whether specified or not; and I will notify the Department of Inspections, and Permits twenty-four hours in advance when I am ready for the inspections called for elsewhere in the application; and that no work will be covered up until such inspections have been completed with.

EXISTING USE: Vacant Lot
PROPOSED USE: Single Family Home

EST. CONSTRUCTION COST: 100,000
LICENSE NUMBER: _____
PERMIT FEE: _____

SIGNATURE: [Signature]
TITLE: [Title]
DATE: 6-25-96

FOR OFFICE USE ONLY

DISTANCE IN FEET FROM RW LINE TO FRONT BUILDING LINE _____
SIDE YARD (DISTANCE IN FEET FROM SIDE BLDG. LINE TO SIDE PROPERTY LINE) _____
TO SIDE BUILDING LINE _____
DISTANCE IN FEET, REAR YD. REQUIRING SET _____
BACK (CORNER LOT ONLY) _____
SDP # _____

FUNCTION	DATE	SIGNATURE APPROVAL
ZONING/PLANNING	X	
SHA	X	
SEDIMENT/GRADING	X	
BUILDING OFFICIAL	X	
WATER & SEWER		
HEALTH DEPT.	X 7/18/96	[Signature]
FIRE PROTECTION		
STORM WATER MGN		

Check payable to: DIRECTOR OF FINANCE OF HOWARD COUNTY

CAUTION
To begin construction before a permit placard has been issued and displayed on the job is a violation of the law.
Use and occupancy permit must be applied for two weeks before it will be issued.

IMPORTANT: PLEASE SHOW ZIP CODES AND AREA CODES WHEREVER REQUIRED.

LP-69-591 CK 7260

APPROVED _____ DATE _____
Distribution of Copies:
White - Building Official
Green - Planning & Zoning
Yellow - Engineering
Pink - Health Dept.
Gold - S.H.A.

C1 7968 SEQUENCE NO. (MDE USE ONLY) (THIS NUMBER IS TO BE PUNCHED IN COLS. 3-6 ON ALL CARDS)

STATE OF MARYLAND WELL COMPLETION REPORT FILL IN THIS FORM COMPLETELY PLEASE PRINT OR TYPE

THIS REPORT MUST BE SUBMITTED WITHIN 45 DAYS AFTER WELL IS COMPLETED.

COUNTY NUMBER 13-A56568

ST/CO USE ONLY DATE RECEIVED

DATE WELL COMPLETED 071594

Depth of Well 260 (TO NEAREST FOOT)

PERMIT NO. FROM "PERMIT TO DRILL WELL" HO-99-08150

OWNER Selfridge Builders last name Windsor Forrest Rd first name TOWN Long Corner SUBDIVISION (Former Ho Mullineax - Now Bird Property) SECTION LOT

WELL LOG Not required for driven wells

STATE THE KIND OF FORMATIONS PENETRATED, THEIR COLOR, DEPTH, THICKNESS AND IF WATER BEARING

Table with columns: DESCRIPTION (Use additional sheets if needed), FEET (FROM, TO), check if water bearing. Rows include Top Soil, Brown Shale, Blue Slate, etc.

GROUTING RECORD WELL HAS BEEN GROUTED (Circle Appropriate Box)

TYPE OF GROUTING MATERIAL (Circle one) CEMENT CM BENTONITE CLAY BC NO. OF BAGS NO. OF POUNDS GALLONS OF WATER DEPTH OF GROUT SEAL

CASING RECORD casing types insert appropriate code below

MAIN CASING TYPE PL Nominal diameter top (main) casing (nearest inch)! 6 Total depth of main casing (nearest foot) 22

OTHER CASING (if used) diameter inch depth (feet) from to

SCREEN RECORD screen type or open hole insert appropriate code below

DEPTH (nearest ft.) HO 40 260 SLOT SIZE 1 2 3 DIAMETER OF SCREEN

PUMPING TEST

HOURS PUMPED (nearest hour) 3 PUMPING RATE (gal. per min) 100 METHOD USED TO MEASURE PUMPING RATE Bucket WATER LEVEL (distance from land surface) BEFORE PUMPING 99 WHEN PUMPING 60 TYPE OF PUMP USED (for test) S submersible

PUMP INSTALLED DRILLER WILL INSTALL PUMP YES NO

IF DRILLER INSTALLS PUMP, THIS SECTION MUST BE COMPLETED FOR ALL WELLS. TYPE OF PUMP INSTALLED PLACE (A,C,J,P,R,S,T,O) IN BOX 29. CAPACITY: GALLONS PER MINUTE (to nearest gallon) PUMP HORSE POWER PUMP COLUMN LENGTH (nearest ft.) CASING HEIGHT (circle appropriate box and enter casing height) LAND SURFACE (nearest foot)

NUMBER OF UNSUCCESSFUL WELLS: 0

WELL HYDROFRACTURED YES Y NO N

CIRCLE APPROPRIATE LETTER A A WELL WAS ABANDONED AND SEALED WHEN THIS WELL WAS COMPLETED E ELECTRIC LOG OBTAINED P TEST WELL CONVERTED TO PRODUCTION WELL

I HEREBY CERTIFY THAT THIS WELL HAS BEEN CONSTRUCTED IN ACCORDANCE WITH COMAR 26.04.04 "WELL CONSTRUCTION" AND IN CONFORMANCE WITH ALL CONDITIONS STATED IN THE ABOVE CAPTIONED PERMIT, AND THAT THE INFORMATION PRESENTED HEREIN IS ACCURATE AND COMPLETE TO THE BEST OF MY KNOWLEDGE.

TYPE: MWD/MSD/MGD 116

DRILLERS LIC. NO. 116

DRILLERS SIGNATURE (MUST MATCH SIGNATURE ON APPLICATION)

LIC. NO. 117


SITE SUPERVISOR (sign. of driller or journeyman responsible for sitework if different from permittee)

GRAVEL PACK IF WELL DRILLED WAS FLOWING WELL INSERT F IN BOX 58

MDE USE ONLY (NOT TO BE FILLED IN BY DRILLER) T (E.R.O.S.) W O

TELESCOPE CASING LOG INDICATOR OTHER DATA

LOCATION OF WELL ON LOT SHOW PERMANENT STRUCTURE SUCH AS BUILDING, SEPTIC TANKS, AND /OR LANDMARKS AND INDICATE NOT LESS THAN TWO DISTANCES (MEASUREMENTS TO WELL)



Page _____ of _____
 Date July 15 1996

Review OK R/W 9/30/96

FIELD DATA SHEET
HOWARD COUNTY WELL YIELD TEST

Well Permit No. HO - 94-0250
 Location of property (road) Windsor Forest Rd
 Subdivision (Formerly Hobart Mullineaux Prop) Lot _____ Block _____ Plat _____ Sec. _____
 Well Driller R. Payne Owner Selfridge Builders

now Bird Property

Depth of well 260
 Distance of measuring point (M.P.) above ground 2 ft
 Static water level (S.W.L.) below M.P. 44

I. High rate pumping -- reservoir drawdown

Time pump started 1:45 Pumping rate 12 GPM
 Total time 15 min to reach pumping water level 60 ft. below M.P.

II. Recovery pump test data - observations to be recorded every 15 minutes

TIME (in 15 minute intervals)	WATER LEVEL below M.P.	PUMPING RATE time to fill <u>I</u> gallon bucket	FLOW METER READING (if used)	CALCULATED FLOW (gallons per minute)	
2:00	60 10	6 Sec	<i>(Flow meter reading area crossed out with a large 'X')</i>	10 GPM	
2:15	60 A	6 Sec		10 GPM	
2:30	60 A	6 Sec		10 GPM	
2:45	60 "	6 "		10 "	
3:00	60 "	6 "		10 "	
3:15	60 "	6 "		10 "	
3:30	60 10	6 Sec		10 GPM	
3:45	60 A	6 Sec		10 GPM	
4:00	60 10	6 Sec		10 GPM	
4:15	60 "	6 "		10 "	
4:30	60 "	6 "		10 "	
4:45	60 A	6 Sec		10 GPM	
5:00	60 A	6 Sec		10 GPM	

22 ft casing 20 open 7 BAY'S

B 1 **8219** SEQUENCE NO. (MDE USE ONLY)
 (THIS NUMBER IS TO BE PUNCHED IN COLS. 3-6 ON ALL CARDS)


STATE OF MARYLAND
 PERMIT TO DRILL WELL
 please print or type

STATE PERMIT NUMBER
HD-99-0850
 fill in this form completely

Date Received (APA) **07/1/96**
 OWNER INFORMATION
SELRIDGE BUI COERS
 15 Last Name 34 Owner First Name
14045 GARZD OR
 36 Street or RFD 55
GLENNWOOD **MD 21238**
 57 Town 70 State 72 Zip 76

B 3 LOCATION OF WELL *Bird Property (Former Hobart Mill near Prop)*
HOWARD COUNTY
WOMA SUBDIVISION
 SECTION **44** LOT **48**
LONGCORNOR NEAREST TOWN
 MILES FROM TOWN (enter 0 if in town) **2** MI

DRILLER INFORMATION CIRCLE (MSD/MGD/MWD)
Ralph MAYNE License No. **116**
 Driller's Name
Ralph MAYNE well DRILLING Firm Name
9120 Brown Church Rd Mt. Airy Address
Ralph Mayne Signature **7/10/96** Date



WINDSOR Forest Rd. NEAR WHAT ROAD
 ON WHICH SIDE OF ROAD (CIRCLE APPROPRIATE BOX)
25 DISTANCE FROM ROAD
 ENTER FT OR MI **FT**
 TAX MAP: _____ BLK: _____ PARCEL _____

B 2 WELL INFORMATION
 APPROX. PUMPING RATE (GAL. PER MIN.) **5**
 AVERAGE DAILY QUANTITY NEEDED (GAL. PER DAY) **500**

USE FOR WATER (CIRCLE APPROPRIATE BOX)
 HOME (SINGLE OR DOUBLE HOUSEHOLD UNIT ONLY)
 FARMING (LIVESTOCK WATERING & AGRICULTURAL IRRIGATION)
 INDUSTRIAL, COMMERCIAL, STATE AND FEDERAL GOV. OTHER (REQUIRES APPROPRIATION PERMIT)
 PUBLIC OR PRIVATE WATER COMPANY (REQUIRES APPROPRIATION PERMIT AND STATE HEALTH DEPARTMENT APPROVAL)
 TEST, OBSERVATION, MONITORING (MAY REQUIRE APPROPRIATION PERMIT)

NOT TO BE FILLED IN BY DRILLER HEALTH DEPARTMENT APPROVAL
Howard COUNTY NAME **13-A56568** COUNTY NO.
 STATE SIGNATURE _____ DATE ISSUED **07/17/96** Ron Pankley (w) EXP. DATE **7/16/97**
 NORTH GRID **547000** EAST GRID **0750000**



APPROXIMATE DEPTH OF WELL **259** FEET


APPROXIMATE DIAMETER OF WELL **6"** NEAREST INCH

METHOD OF DRILLING (circle one)
 BORED (or Augered) JETTED Jetted & DRIVEN
 AIR-ROTARY AIR-PERCussion ROTARY (Hydraulic Rotary)
 CABLE REVerse-ROTary DRIVE-POINT
 other _____

REPLACEMENT OR DEEPEMED WELLS (CIRCLE APPROPRIATE BOX)
 THIS WELL WILL NOT REPLACE AN EXISTING WELL
 THIS WELL WILL REPLACE A WELL THAT WILL BE ABANDONED AND SEALED
 THIS WELL WILL REPLACE A WELL THAT WILL BE USED AS A STANDBY-CONTACT LOCAL APPROVING AUTHORITY FOR POLICY ON STANDBY WELLS
 THIS WELL WILL DEEPEM AN EXISTING WELL
 PERMIT NUMBER OF WELL TO BE REPLACED OR DEEPEMED (IF AVAILABLE) _____

Not to be filled in by driller (MDE OR COUNTY USE ONLY)
 APPROX. PERMIT NUMBER **GAP**
 FORCE **RI** WRITE INITIALS IN BOX PERMIT No. **HD-99-0850**







Pin Key
MR. RON PRODUCTION
DEPT. OF ENVIRONMENTAL HEALTH
HOWARD COUNTY

July 16, 1996

REF: HOBART MULLINER PROPERTY
AND WELLINGTON ESTATES LOT # 977

DEAR RON,

PURSUANT TO OUR PHONE CONVERSATION YESTERDAY
AFTERNOON I AM WRITING THIS LETTER IN ORDER TO EXPEDITE
THE RELEASE OF THE WELL PERMITS FOR THE ABOVE
REFERENCED LOTS. BOTH WELLS WILL BE LOCATED PER THE
PLANS AS SUBMITTED TO HOWARD COUNTY AND PER THE
ENGINEERS STAKE OUT (BOTH LOTS ARE CURRENTLY STAKED).

SELF RIDGE BUILDERS UNDERSTANDS THAT THIS DEVIATES FROM
THE STANDARD PROCESS, FOR THAT REASON WE ACCEPT ANY
RESPONSIBILITY SHOULD EITHER OF THESE WELLS NEED TO BE RE-
LOCATED UPON COMPLETION OF YOUR REVIEW.


IN ADVANCE WE APPRECIATE YOUR HELP IN THE
RESOLUTION OF THIS MATTER AND IF YOU HAVE ANY
QUESTIONS DO NOT HESITATE TO CALL ME.

OK RPPD
per telephone conversation
7/15/96

SINCERELY,
TIM RAGEN
V.P. of Production

CC: FILE
* (ATTACHMENTS)

WINDSOR FOREST RD



HOBART MULLINEAUX, ET UX
 136 / 203
 16.661 AC ±

Ln D2

Hobart Mullineau Property

To CW

Date 11/96 Time 4:25 AM PM

WHILE YOU WERE OUT

M Bill Gray

of _____

Phone () 6757
Area Code Number Extension

TELEPHONED	<input checked="" type="checkbox"/>	PLEASE CALL	<input checked="" type="checkbox"/>
CALLED TO SEE YOU	<input type="checkbox"/>	WILL CALL AGAIN	<input type="checkbox"/>
WANTS TO SEE YOU	<input type="checkbox"/>	URGENT	<input type="checkbox"/>
RETURNED YOUR CALL		<input type="checkbox"/>	<input type="checkbox"/>

Message General Questions

J
Operator



AMPAD
EFFICIENCY®

REORDER
#23-000

Row — 7/2/96
8/3/96 - call Ret'd,
BRUCE BURTON

L D E

(ASSOCIATE OF
WAYNE WOLLER)

715-1070

FOX 715-9540

CALLING ABOUT

SELFRIDGE

WINDSOR FOREST

SAND MOUND

(CW)

Coary



MARYLAND DEPARTMENT OF THE ENVIRONMENT
2500 Broening Highway • Baltimore, Maryland 21224
(410) 631-3000

Parris N. Glendening
Governor

Jane T. Nishida
Secretary

MEMORANDUM

TO: Environmental Health Directors
FROM: Jane C. Gottfredson, Program Manager *JCG*
State Groundwater Permits Program
SUBJECT: Applicability of Alternative Onsite Sewage Disposal System Policy
DATE: August 15, 1995

I am writing as a follow-up to our discussions of January 19 and March 16, 1995 at the MD Conference of Local Environmental Health Directors regarding applicability of the Alternative Onsite Sewage Disposal System Policy outlined in a September 28, 1994 memorandum directed to Health Officer's and Directors of Environmental Health by J. L. Hearn, Director, Water Management Administration. To clarify which "existing lots of record" were intended to be considered for application of alternative systems under this policy, a functional definition appears to be most useful and expedient. Therefore, wherever a conventional system would be considered to serve a property recorded in the land records, an alternative system could also be considered. This approach will preclude the possible problem of different jurisdictions applying different definitions of "legally established lots". Administration of applications would proceed as currently implemented within each jurisdiction.

If you have any questions, please call me at (410) 631-3779.

JCG:je




cc: J. L. Hearn
Dane Bauer
George Keller
Regional Consultants

Howard Co. Health Dept policy, as we recently discussed, allows for use of alternative systems only for repair or in remote locations (i.e. 20 acre lot) not for subdivision.
J. Nishida


4/30/96 - Meeting @ Wayne Walker
Sand Pond Survey
H. Mullineaux Property
Windsor Forest Rd

#BDR

46' x 52' = 15' x 25' Bed



375



25
15

250
125

375



HOWARD COUNTY HEALTH DEPARTMENT

Joyce M. Boyd, M.D., County Health Officer

April 26, 1996

Mr. Donald Reuwer
Land Design and Development
10805 Hickory Ridge Road
Columbia, MD 21044

RE: PERCOLATION TESTING
Receipt #A56568
Hobart Mullineaux Property
South Side of Windsor Forest Rd.

Dear Mr. Reuwer:

A percolation test date has been reserved for Tuesday at 10:00 a.m.
May 7, 1996.

*I arrived late (at the field assignment)
No evidence anywhere of site for
testing. I called office,
Told to go to next spot today.
10/27/96*

You will be responsible for having a contractor on-site to excavate test holes at the corners of proposed percolation area.

Please call this office between 8:30 a.m. and 4:30 p.m., Monday through Friday, to confirm your acceptance of this percolation test date.

Thank you for your cooperation in this matter.

Very truly, yours, —

Handwritten signature of Craig Williams in cursive.

Craig Williams, Program Director
Water and Sewerage Program

CW:vrk

cc: File



DEPARTMENT OF PLANNING & ZONING

Joseph W. Rutter, Jr., Director

April 4, 1996

Donald Reuwer
Land Design and Development
10805 Hickory Ridge Road
Columbia, MD 21044

Dear Mr. Reuwer:

As per your request of April 3, 1996, I am hereby certifying that it is the Department of Planning and Zoning's position that the part of the Mullineaux property consisting of 16 acres on the southwest side of Windsor Forest Road is a separate property from the property on the northeast side of Windsor Forest Road.

Should you have any questions or require further assistance, please do not hesitate to contact me.

Sincerely,

Joseph W. Rutter, Jr.
Director

JWR/:

Post-it® Fax Note	7671	Date	# of pages ▾
To	Craig Williams	From	Don Lewis
Co./Dept		Co.	
Phone #		Phone #	
Fax #		Fax #	

5/19/96
10:00

APPLICATION

PERCOLATION TESTING

A 56568

P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

DISTRICT _____

DATE 4-18-96

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER ROBERT MULLINEUX

ADDRESS WINDSOR FOREST PHONE _____

AGENT OR PROSPECTIVE BUYER DONALD REWEE

ADDRESS 10805 HICKORY RIDGE ROAD PHONE 740-2100

PROPERTY LOCATION: COWAN, MD
5TH ELECTION DISTRICT

SUBDIVISION _____ LOT NO. _____

ROAD AND DESCRIPTION SOUTH SIDE WINDSOR FOREST ROAD

TAX MAP 6 PARCEL # 15 GRID B

SIZE OF LOT 16 Ac ± TYPE BLDG. SFD
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT

APPLICATION

PERCOLATION TESTING

A A56588

P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

DISTRICT _____

DATE 5/22/96

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER Hobart Mullineaux Property

ADDRESS c/o Land Design & Development PHONE 740-2100 X 297

AGENT OR PROSPECTIVE BUYER Donald Reamer

ADDRESS 10805 Hickory Ridge Rd PHONE 740-2100

PROPERTY LOCATION:

SUBDIVISION Hobart Mullineaux Property LOT NO. 2

ROAD AND DESCRIPTION S/S Windsor Forrest Rd

TAX MAP 6 PARCEL # P/O 15

SIZE OF LOT _____ TYPE BLDG. _____
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT

A56568

COUNTY #

SOIL PROFILE

0' D
Dark Brn (grey)
S/L

8" S/L
Sto Brn
ch S/L-L

24" 30"
Mixed Brn
Blue grey
V. ch loam
Mx 40-50%
Shales &
phyllite

5 1/2"
>50% Rock
Fraggs
(Schale)


7 1/2"

E, F, G, H, I

Dark Brn
& loam

8"
Red Brn
ch S/L-L-L

3'
only dug for
shallow perc
Test &
Infiltration



SOIL PROFILE

0'

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME		
			START	STOP	START	STOP			
5/22/96	D	7 1/2, 3 1/2	2:52:00	2:55:00	2:55:00	3:03	5 1/2 min	OK	
	E	3' v 3'	3:08:00	3:08:23	3:08:23	3:10:30	2 min	OK	
		3' v 3'	3:12:00	3:15:40	3:15:40	3:36:00	20 min	OK	
		C ₂ , C ₃ very shallow - Rejected @ 2' v							Fail
		C ₁ 3' Not tested							
		G 3' v 3'	3:28	3:34	3:34	3:41:00	7 min	OK	
		F 3' v 3'	3:47:00	3:47:50	3:47:50	3:49:50	2 min	OK	
		H 3' v 3'	3:52:00	3:56:00	3:56:00	4:08	12 min	OK	
		I 3' v 3'	4:09:00	4:15:00	4:15:00	4:28:00	13 min		
		J	Not Tested (Same test steps for S/L's)						

REMARKS Watch for downslopes where >12% between perc holes sloped at 8-10% ← OK for Stand around only

TYPE OF SOIL Pt High, (near top area with loessian transition)

TESTED BY RJP [Signature]

ALSO PRESENT Dan [Signature]

TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME _____ TRENCH WIDTH _____

INLET DEPTH _____ MAXIMUM BOTTOM DEPTH _____ SQ. FT./BEDROOM _____

Calculations

(5B) Sideslope is 14.08' (due to use of 10" vs 9" gravel bed depth) 14.08' vs 13.8'
but ~ 14 ft is acceptable.

(5A) Upslope should be 8.4' (should use gravel depth of .833' instead of 2.72' in calc)
he should have used $[(2' + .833' (Not 2.72') + 1') \times 3] \times .73 =$

if slope is $\leq 12\%$ and get larger.

ie @ 0% up slope C.R. = 1.0 = 11.5' upslope

↑ he forgot
upslope
correction factor

(5D) Downslope calc's wrong (he forgot downslope correction
factor of 1.57 for 12% slope (see My table 3.1 worksheet)
and he still calc's on 9" rather than 10" gravel bed.

(5C) Basal Area Required

$\frac{600 \text{ sq ft}}{.76 \text{ fill rate}} = 800 \text{ sq ft.} = 9.64' \times 83' \text{ bed length}$ $= 6' \text{ bed width given} = 3.64'$
of downslope part bed edge
since less than 21.45' downslope calc'd
21.45' downslope applied

\therefore SM width = up + down + bed w =
 $8.4' + 21.45' + 6' = 35.85' \approx$ 36' wide
11.5' up to 39' wide if greater
upslope req

SM length = $83' + 2(14') =$ 111' long
bed sides

last copy — Not approved — See Signed final Copy of Systems and Calc's
 SAND MOUND SYSTEM DESIGN FOR MULLINEAUX PROPERTY / SELFRIDGE BUILDERS 10/2/95
 JP

- ✓ NATURAL SOIL TEXTURE: SILT LOAM
- ✓ NATURAL INFILTRATION RATE: 0.75 GPD/SF OK
- ✓ PERC RATE @ 20" DEPTH: UNKNOWN
- DEPTH TO SEASONAL HIGH WATER: UNKNOWN
- ✓ SLOPE: 12% OK
- ✓ DWELLING SIZE: 4 BEDROOMS
- ✓ DESIGN INFILTRATION RATE: 1.2 GPD/SF (inside sand mound's gravel bed)

✓ ① ESTIMATE DESIGN FLOW: 150 GPD/BR = 600 GPD OK

✓ ② SIZE ABSORPTION BED: $\frac{600 \text{ GPD}}{1.2 \text{ GPD/SF}} = 500 \text{ SF OK}$

✓ ③ ABSORPTION BED DIMENSIONS: ASSUME 83 FOOT LONG BED ON CONTOUR
 WIDTH = $\frac{500 \text{ SF}}{83'} = 6.00'$ USE 6' bed width OK

④ MOUND HEIGHT

✓ (A) FILL DEPTH: 2' MIN. @ UPSLOPE SIDE OF BED OK

✓ (B) FILL DEPTH @ DOWNSLOPE SIDE OF BED

FILL DEPTH + [SLOPE × BED WIDTH]

need 2" gravel cover over 1 1/2" pipe = 10" spot
 $2' + 0.12 \times 6' = 2.72'$ OK

✓ (C) BED DEPTH: 9" MIN. w/ 6" MIN. BELOW INVERT OF DISTRIBUTION LATERAL + 2" gravel cover

✓ (D) CAP @ EDGE OF BED: 1' MIN.

✓ (E) CAP @ CENTER OF BED: 1 1/2' MIN.

⑤ MOUND PERIMETER

Needs change

① UPSLOPE SETBACK: MOUND HEIGHT @ UPSLOPE EDGE × 3:1 SLOPE

$$\frac{\text{FILL DEPTH} + \text{FILL DEPTH @ D.S.} + \text{CAP @ EDGE}}{2} \times 3$$

$$\frac{2' + 2.72' + 1'}{2} \times 3 = 17.2' \text{ USE } 17' \text{ wrong}$$

should be grad by 8.33'

(all time slope correction factor of .73)

get 8.395' \times .73 = 6.13' \times 3 = 18.4' \times .73 = 13.4' \times 3 = 40.2' \times .73 = 29.3' \times 3 = 87.9' \times .73 = 64.1' \times 3 = 192.3'

② SIDE SLOPE SETBACK: MOUND HEIGHT @ CENTER × 3:1 SLOPE

$$\left[\frac{\text{FILL DEPTH} + \text{FILL DEPTH @ D.S.}}{2} + \text{BED DEPTH} + \text{CAP @ CENTER} \right] \times 3$$

$$\left[\frac{2' + 2.72'}{2} + 0.75' + 1.5' \right] \times 3 = 13.8' \text{ USE } 14' \text{ OK}$$

DESIGN FLOW

③ BASAL AREA REQUIRED: $\frac{\text{INFILT. RATE}}{\text{AREA}} = \text{AREA}$

$$\frac{600 \text{ GPD}}{0.75 \text{ GPD/SF}} = 800 \text{ S.F.}$$

MIN. DOWNSLOPE REQUIRED: $\frac{\text{AREA}}{\text{MOUND LENGTH}} = \text{MOUND WIDTH}$

$$\frac{800 \text{ S.F.}}{83'} - 6' = 3.6 \text{ USE } 4'$$

④ CHECK DOWNSLOPE SETBACK PROVIDED:

$$\left[\frac{\text{FILL DEPTH @ D.S.} + \text{BED DEPTH} + \text{CAP @ EDGE}}{2} \right] \times 3$$

$$\left[\frac{2.72' + 0.75' + 1'}{2} \right] \times 3 = 13.4' \text{ USE } 13' \text{ MIN. wrong}$$

he forget down slope correction @ 12% slope of 1.57

$$= 21.45'$$

SINCE DOWNSLOPE SETBACK IS GREATER THAN MINIMUM REQUIRED

NO ADJUSTMENT IS NECESSARY.

PRESSURE DISTRIBUTION DESIGN

USE CENTRAL MANIFOLD DESIGN WITH DOUSING CHAMBER PUMP

① LATERAL LENGTH = 83' TOTAL

$\frac{83'}{2} - 0.5(\text{MANIFOLD LENGTH}) = 41 \text{ FT OK}$

please justify results → ?

② HOLE DIAMETER AND SPACING

5/16" @ 36" o/c

Note
preferred (or explain reason for difference - if 1/4" necessary pretreatment with a sand filter or other device to remove fines from effluent will be required)

OK ③ LATERAL DIAMETER: 1 1/2" DIA. SEE FIG 7-28

④ LATERAL DISCHARGE RATE: MAINTAIN A 3 FT HEAD IN LATERAL @ 1.28 PSI

DISCHARGE RATE: 1.28 GPM

NUMBER OF HOLES PER LATERAL $\frac{\text{LATERAL LENGTH}}{\text{HOLE SPACING}} = \frac{41}{3} = 13.6$ USE 14 OK

LATERAL DISCHARGE RATE: 14 HOLES \times 1.28 GPM = 17.9 GPM/LATERAL

$\frac{17.9 \times 4}{1} = 71.6 \text{ gpm}$

⑤ SELECT MANIFOLD SIZE 4 ^{OK} LATERALS SPACED @ 2 FT APART (3 ft spacing would be preferable and 1.5' lateral to bed edge)

USE MANIFOLD LENGTH OF LESS THAN 5 FT.

USE MANIFOLD SIZE OF 2" DIA SEE 7-29 (3" is preferred although 2" may be OK - it depends on diameter of supply line - manifold diam \geq supply diam)

⑥ MINIMUM DOSE VOLUME: 2.7 GALLONS


PIPE VOLUME 20.5 C.F. OR 100 GALLONS

$\frac{600 \text{ GPD}}{4 \text{ DOSES/DAY}} = 150 \text{ GAL/DOSE}$

prefer to size hoses @ 6 doses/day = 100 gal dose

FIGURE 7-28

REQUIRED LATERAL PIPE DIAMETERS FOR VARIOUS HOLE DIAMETERS, HOLE SPACINGS, AND LATERAL LENGTHS^a
(FOR PLASTIC PIPE ONLY)




285

^a Computed for plastic pipe only. The Hazen-Williams equation was used to compute headlosses through each pipe segment (Hazen-Williams C= 150). The orifice equation for sharp-edged orifices (discharge coefficient = 0.6) was used to compute the discharge rates through each orifice. The maximum lateral length for a given hole and spacing was defined as that length at which the difference between the rates of discharge from the distal end and the supply end orifice reached 10 percent of the distal end orifice discharge rate.

FIGURE 7-29

RECOMMENDED MANIFOLD DIAMETERS FOR VARIOUS MANIFOLD LENGTHS, NUMBER OF LATERALS, AND LATERAL DISCHARGE RATES (FOR PLASTIC PIPE ONLY)



^aComputed for plastic pipe only. The Hazen-Williams equation was used to compute headlosses through each segment (Hazen-Williams C = 150). The maximum manifold length for a given lateral discharge rate and spacing was defined as that length at which the difference between the heads at the distal and supply ends of the manifold exceeded 10 percent of the head at the distal end.

TABLE 7-14

FRICTION LOSS IN SCHEDULE 40 PLASTIC PIPE, C = 150
(ft/100 ft)

Flow gpm	Pipe Diameter (in.)								
	1	1-1/4	1-1/2	2	3	4	6	8	10
1	0.07								
2	0.28	0.07							
3	0.60	0.16	0.07						
4	1.01	0.25	0.12						
5	1.52	0.39	0.18						
6	2.14	0.55	0.25	0.07					
7	2.89	0.76	0.36	0.10					
8	3.63	0.97	0.46	0.14					
9	4.57	1.21	0.58	0.17					
10	5.50	1.46	0.70	0.21					
11		1.77	0.84	0.25					
12		2.09	1.01	0.30					
13		2.42	1.17	0.35					
14		2.74	1.33	0.39					
15		3.06	1.45	0.44	0.07				
16		3.49	1.65	0.50	0.08				
17		3.93	1.86	0.56	0.09				
18		4.37	2.07	0.62	0.10				
19		4.81	2.28	0.68	0.11				
20		5.23	2.46	0.74	0.12				
25			3.75	1.10	0.16				
30			5.22	1.54	0.23				
35				2.05	0.30	0.07			
40				2.62	0.39	0.09			
45				3.27	0.48	0.12			
50				3.98	0.58	0.16			
60					0.81	0.21			
70					1.08	0.28			
80					1.38	0.37			
90					1.73	0.46			
100					2.09	0.55	0.07		
150						1.17	0.16		
200							0.28	0.07	
250							0.41	0.11	
300							0.58	0.16	
350							0.78	0.20	0.07
400							0.99	0.26	0.09
450							1.22	0.32	0.11
500								0.38	0.14
600								0.54	0.18
700								0.72	0.24
800									0.32
900									0.38
1000									0.46

⑦ MINIMUM DISCHARGE RATE

$$4 \text{ LATERALS} \times \text{DISCHARGE RATE} = 4 \times 17.9 \text{ GPM} = 71.6 \text{ GPM}$$

⑧ SELECT PUMP

DISTANCE: 25'

PIPE DIAMETER: 3" FOR DELIVERY

ELEVATION DIFFERENCE: 3'

FRICTION LOSS: 1.08 SEE FIG 7.14 @ 70 GPM

$$1.08 + \frac{2}{10} (1.38 - 1.08) = 1.14 \text{ FT} / 100 \text{ FT}$$

FRICTION LOSS IN ~~25 FT.~~ = 0.29' *Redo for long length PC-SD No secondary checks*

ELEVATION HEAD: 3'

PRESSURE HEAD: 2'

TOTAL PUMPING HEAD: 6.29'

A PUMP CAPABLE OF DELIVERING A MINIMUM OF AT LEAST 72 GPM AGAINST 6.5' OF HEAD IS REQUIRED.

~~Unapproved Record Copy - Discard to avoid confusion at time of SH Construction~~
(save transmittal sheet only - 10/2/86)

LDE INC.
9250 RUMSEY ROAD, SUITE 108
COLUMBIA, MARYLAND 21045
(410) 715-1070 (301) 598-3424
(410) 715-9540 FAX

LETTER OF TRANSMITTAL

DATE: 9/9/96 | JOB NO: 96-035
ATTENTION: RON PINKLEY
RE: BIRD RESIDENCE
MULLINEAUX PROPERTY

TO: HOWARD Co. HEALTH DEPT.

WE ARE SENDING YOU ATTACHED UNDER SEPARATE COVER VIA DELIVERY THE FOLLOWING ITEMS:

- SHOP DRAWINGS
- PRINTS
- COPY OF LETTER
- SAMPLES
- SPECIFICATIONS
- CHANGE ORDER
- PLANS
-

COPIES	DATE	NO.	DESCRIPTION
2		1	REVISED PLOT PLAN
2		6	REVISED SAND MOUND CALCULATIONS

REASON FOR TRANSMITTAL CHECKED BELOW:

- FOR APPROVAL
- APPROVED AS SUBMITTED
- RESUBMIT _____ COPIES FOR APPROVAL
- FOR YOUR USE
- RETURNED FOR CORRECTIONS
- SUBMIT _____ COPIES FOR DISTRIBUTION
- AS REQUESTED
- FOR REVIEW AND COMMENT
- RETURN _____ CORRECTED PRINTS
- APPROVED AS NOTED
-

FOR BIDS DUE _____ 19____ PRINTS RETURNED AFTER LOAN TO US

REMARKS

2 changes needed
① add Turnups to schematic pipe details
② change S.P. & P.P. elevations to those proposed location

↑
Site OK only 2 above details above which were

COPY TO SELFRIDGE BUILDERS

SIGNED: BRUCE BURTON

PLEASE NOTIFY US AT ONCE IF ENCLOSURES ARE NOT AS NOTED.

See Second Revision for Final Check

9/6/96 ①

REVISED SAND MOUND SYSTEM DESIGN FOR MULTIFAMILY PROPERTY / SELF-BUILDERS

NATURAL SOIL TEXTURE: SILT LOAM NATURAL INFILTRATION RATE: 0.75 GPD/SF

PERC RATE @ 20" DEPTH: UNKNOWN

DEPTH TO SEASONAL HIGHWATER: UNKNOWN

SLOPE: 12%

DWELLING SIZE: 4 BEDROOMS

DESIGN INFILTRATION RATE: 1.2 GPD/SF

① ESTIMATE DESIGN FLOW: 150 GPD/BR = 600 GPD

② SIZE ABSORPTION BED: $\frac{600 \text{ GPD}}{1.2 \text{ GPD/SF}} = 500 \text{ SF}$

③ ABSORPTION BED DIMENSIONS: ASSUME 83 FOOT LONG BED ON CONTOUR
 $\text{WIDTH} = \frac{500 \text{ S.F.}}{83'} = 6.02'$ USE 6' BED WIDTH

④ MOUND HEIGHT

✓ (A) FILL DEPTH: 2' MIN. @ UPSLOPE SIDE OF BED

✓ (B) FILL DEPTH @ DOWNSLOPE SIDE OF BED

FILL DEPTH + [SLOPE × BED WIDTH]
 $2' + 0.12 \times 6' = \text{2.72'}$

✓ (C) BED DEPTH: 10" MIN. w/ 6" MIN. BELOW INVERT OF DISTRIBUTION LATERAL

$6" \text{ MIN.} + 1/2" \text{ LATERAL} + 2" \text{ MIN. COVER} = 9 1/2" \text{ USE } 10" \text{ MIN. TOTAL}$

✓ (D) CAP @ EDGE OF BED: 1' MIN.

✓ (E) CAP @ CENTER OF BED: 1 1/2' MIN.

15) MOUND PERIMETER

Ⓐ UPSLOPE SETBACK: MOUND HEIGHT @ UPSLOPE EDGE X 3:1 SLOPE
FILL DEPTH + BED DEPTH + CAP @ EDGE X 3

OK: $(2' + 0.833' + 1') \times 3 = 11.5'$ @ LEVEL GROUND
 $11.5' \text{ LEVEL} \times \text{UPSLOPE CORRECTION } (0.72) = 8.4' \text{ USE } 8.5' \text{ MIN.}$

Ⓑ SIDE SLOPE SETBACK: MOUND HEIGHT @ CENTER X 3:1

OK: $\left[\frac{\text{FILL DEPTH} + \text{FILL DEPTH @ D.S.}}{2} + \text{BED DEPTH} + \text{CAP @ CENTER} \right] \times 3$
 $\left[\frac{2' + 2.72'}{2} + \frac{0.833' + 1.5'}{2} \right] \times 3 = 14.08' \text{ USE } 14' \text{ MIN.}$

Ⓒ BASAL AREA REQUIRED: $\frac{\text{DESIGN FLOW}}{\text{INFILT. RATE}} = \text{AREA}$

$\frac{600 \text{ GPD}}{0.75 \text{ GPD/SF}} = 800 \text{ SF.}$

MIN. DOWNSLOPE REQUIRED: $\frac{\text{AREA}}{\text{MOUND LENGTH}} = \frac{\text{MOUND WIDTH}}{\text{LENGTH}} \times \frac{800 \text{ SF}}{83'} - 6' = 3.6' \checkmark$

Ⓓ CHECK DOWNSLOPE SETBACK PROVIDED:

$\left[\text{FILL DEPTH @ D.S.} + \text{BED DEPTH} + \text{CAP @ EDGE} \right] \times 3$
 $\left[2.72' + 0.833' + 1' \right] \times 3 = 13.66' \text{ @ LEVEL GROUND}$

$13.66' \times \text{DOWNSLOPE CORRECTION } (1.57) = 21.44' \text{ USE } 21.5' \text{ OK}$

PRESSURE DISTRIBUTION DESIGN

USE CENTRAL MANIFOLD DESIGN

① LATERAL LENGTH = 83' TOTAL

$\frac{83'}{2} - 0.5' (\text{MANIFOLD LENGTH}) = 41 \text{ FT.}$ ✓

OK ② HOLE DIAMETER AND SPACING 5/16" HOLE @ 42" o/c

③ LATERAL DIAMETER: 1 1/2" DIAMETER SEE FIG 7-28

④ LATERAL DISCHARGE RATE: MAINTAIN A 2 FT. HEAD IN LATERAL @ 0.87 PSI
DISCHARGE RATE: 1.63 GPM

OK NUMBER OF HOLES PER LATERAL $\frac{\text{LATERAL LENGTH}}{\text{HOLE SPACING}} ; \frac{41}{3.5} = 11.7$ USE 12 OK

LATERAL DISCHARGE RATE: 12 HOLES x 1.63 GPM = 19.56 GPM/LATERAL OK

TOTAL DISCHARGE: 19.56 GPM x 4 = 78.24 GPM

OK ⑤ SELECT MANIFOLD SIZE 4 LATERALS SPACED @ 3 FT APART
USE MANIFOLD LENGTH OF LESS THAN 5 FT

OK 2" MANIFOLD PER NOMOGRAPH USE 3" TO MATCH DELIVERY PIPE

⑥ MINIMUM DOSE VOLUME: 2.7 GALLONS

OK $\frac{600 \text{ GPD}}{\sqrt{6 \text{ DOSES/DAY}}} = \text{100 GALLON/DOSE}$ OK

PIPE VOLUME OF 20.5 OF OR 100 GALLONS
20.5 x 86.92 gal for Sched 40
10.6 gal / 100 LF of 1 1/2" dia pipe
x 164 (41 x 4) = 1738.4 gal
5 x 17.384 gal = 86.92 gal x 5/6
1.92
19.30 gal
x 5 = 96.52 gal
196.52 gal

① MINIMUM DISCHARGE RATE

4 LATERALS x DISCHARGE RATE / LATERAL = 4 x 19.56 GPM = 78.24 GPM

OK

OK

② SELECT PUMP TO INITIAL SYSTEM

DISTANCE: 157' ✓ PIPE DIAMETER FOR DELIVERY 3" PVC ✓

ELEVATION DIFFERENCE: 20.5'
ground elev 774
@ pipe -770.5
pump elev elev -> 3.5
790.5
- 20.5
770.5 (pump inlet elevation)

FRICITION LOSS IN 3" PVC @ 78.24 GPM
1.08 + 8.24/10 (1.38 - 1.08) = 0.2472 + 1.08 = 1.327/100'

I Don't Follow This Calc

TOTAL FRICITION LOSS FOR 157' = 0.758 + 1.327 = 2.09'
where's this from


- FRICITION LOSS = 2.09'
ELEVATION HEAD = 20.5' (Maybe!)
PRESSURE HEAD = 2.0'
TOTAL PUMPING HEAD 24.59'
or 25.5'
1.38

CONTRACTOR SHOULD INSTALL A PUMP CAPABLE OF DELIVERING AT LEAST 78.24 GPM AGAINST A 24.6' OF HEAD.

157' LF of Supply line
+ 5' manifold
163' LF of straight run of pipe
+ 5' LF vent
168' LF of pipe (3")
50' equiv length for Tee, coupling etc
218' LF equiv to 3" pipe
@ 1.38 ft of head / 100 LF
36084 ft of head
20.5
2.0
25.5
equiv ft. of 3" pipe
Valve 2' = 2'
2 x 45' el 8 ea = 18'
3 x 90' el 1 ea = 30
50' } estimate

FIGURE 7-28

REQUIRED LATERAL PIPE DIAMETERS FOR VARIOUS HOLE DIAMETERS, HOLE SPACINGS, AND LATERAL LENGTHS^a
(FOR PLASTIC PIPE ONLY)



285

^a Computed for plastic pipe only. The Hazen-Williams equation was used to compute headlosses through each pipe segment (Hazen-Williams C = 150). The orifice equation for sharp-edged orifices (discharge coefficient = 0.6) was used to compute the discharge rates through each orifice. The maximum lateral length for a given hole and spacing was defined as that length at which the difference between the rates of discharge from the distal end and the supply end orifice reached 10 percent of the distal end orifice discharge rate.

FIGURE 7-29

RECOMMENDED MANIFOLD DIAMETERS FOR VARIOUS MANIFOLD LENGTHS, NUMBER OF LATERALS, AND LATERAL DISCHARGE RATES (FOR PLASTIC PIPE ONLY)


		MANIFOLD DIAMETER (IN)																							
		Manifold Length (ft)																							
Flow per Lateral (gpm)	Central Manifold	Number of Laterals with Central Manifold																						Flow per Lateral (gpm)	End Manifold
		5	10	15	20	25	30	35	40	45	50	5	10	15	20	25	30	35	40	45	50				
		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22			
5	10	1 1/2"	1 1/2"	1 1/2"	1 1/2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	10	10	
10	15	1 1/2"	1 1/2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	20	20	
15	20	1 1/2"	1 1/2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	30	30	
20	25	1 1/2"	1 1/2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	40	40	
25	30	1 1/2"	1 1/2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	2"	50	50	
		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22			

^a Computed for plastic pipe only. The Hazen-Williams equation was used to compute headlosses through each segment (Hazen-Williams C = 150). The maximum manifold length for a given lateral discharge rate and spacing was defined as that length at which the difference between the heads at the distal and supply ends of the manifold exceeded 10 percent of the head at the distal end.





286
19.60 gpm

Example 7-3

Example 7-2



NOTE:
Contractor shall place last perforation in each lateral in crown of end cap or in sidewall of upturn to prevent vapor lock. Turnups should be placed at least on diagonally opposite ends for clean water pump test. Turnups may be cut back to grade once system has been tested and approved by the Health Dept.



SAND MOUND CONSTRUCTION SEQUENCE:

- Contractor shall contact Health Dept (513-2640) 48 hours in advance of proceeding with any construction. Good construction techniques are essential if the mound is to function properly. The following techniques should be considered:
- a. Site Preparation:**
- 1) Fence off the site to prevent damage to the area during other construction activity on the lot. Vehicular traffic over the area should be prohibited to avoid soil compaction.
 - 2) Stake out the mound perimeter and bed in the proper orientation. Reference stakes set some distance from the mound perimeter are also required in case the corner stakes are disturbed.
 - 3) Cut and remove any excessive vegetation. Trees should be cut at ground surface and the stumps left in place.
 - 4) Measure the average ground elevation along the upslope edge of the bed to determine the bottom elevation of the bed.
 - 5) Install the delivery pipe from the dosing chamber to the mound. Lay the pipe below the frost line or slope it uniformly back to the dosing chamber so it may drain after dosing. Back fill and compact the soil around the pipe.
 - 6) Call Health Dept. For inspection of mound area.
 - 7) Plow the area within the mound perimeter. Use a two bottom or larger moldboard plow, plowing 7 to 8 in. (18 to 20 cm) deep parallel to the contour. Single bottom plows should not be used, as the trace wheel runs in every furrow, compacting the soil. Each furrow should be thrown outside. A chisel plow may be used in place of a moldboard plow. Roughening the surface with backhoe teeth may be satisfactory, especially in wooded sites with stumps. Rototilling is not recommended because of the damage it does to the soil structure. However, rototilling may be used in granular soils, such as sands.
- Plowing should not be done when the soil is too wet. Smearing and compaction of the soil will occur. If a sample of the soil taken from the plow depth forms a wire when rolled between the palms, the soil is too wet. If it crumbles, plowing may proceed. Call Health Dept. for inspection of soil conditions from rain or snow prior to proceeding with plowing if in doubt.


SOILS LEGEND

SYMBOL	NAME / DESCRIPTION
LNB2	Linganore Channery Loam 3 to 8% Slopes Moderately Eroded
LNC2	Linganore Channery Loam 8 to 15% Slopes Moderately Eroded
LND2	Linganore Channery Loam 15 to 25% Slopes Moderately Eroded
M+B2	Mt. Airy Channery Loam 3 to 8% Slopes Moderately Eroded
M+C2	Mt. Airy Channery Loam 8 to 15% Slopes Moderately Eroded
M+D2	Mt. Airy Channery Loam 15 to 25% Slopes Moderately Eroded

Taken from USDA Howard County Soil Survey Map No. 1.

Denotes Soil Group delineation


SEPTIC LEGEND



SEWERAGE DISPOSAL AREA
NOTE: THE SEPTIC LEGEND SHOWN REPRESENTS A TYPICAL SAND MOUND SYSTEM. ACTUAL LOCATION OF THE SAND MOUND MAY VARY. SEE PLAN VIEW.

PERCOLATION TEST LEGEND

- ⊕ PASSED
- ⊖ FAILED
- ⊙ NOT TESTED (OLD VISUAL)




- NOTES:**
- 1) These two areas designate a private sewerage easement as required by the Maryland State Department of the Environment for individual sewerage disposal utilizing sand mound sewage system only. Improvements of any nature in this area are restricted until public sewerage is available. These easements shall become null and void upon connection to a public sewerage system. The County Health Officer shall have the authority to grant variances for encroachments into the private sewerage easement. Recordation of a modified sewerage easement shall not be necessary.
 - 2) The lot shown hereon complies with the minimum lot area and ownership width as required by the Maryland Department of the Environment.
 - 3) Existing Zoning: RC-DEO, per the 10/18/93 Comprehensive Zoning Plan.
 - 4) Provide manhole cleanout to finished grade at proposed septic tank and the pump chamber.
 - 5) The proposed septic system for this lot requires a pump.
 - 6) Details and specifications of the proposed pumps within the pump pit to be supplied by the contractor for review and approval by the Howard County Health Department prior to issuance of a Septic Permit.
 - 7) See builders architectural plans for building dimensions.
 - 8) The sewage disposal area within the limit of disturbance for building construction is to be fenced during the entire building phase to prevent any disturbance of soils on the sand mound site. The Howard County Health Department reserves the right to require construction of the sand mound sewage disposal system prior to building construction.
 - 9) The primary sand mound sewage disposal system shall be staked in the field and location inspected by the Howard County Health Department prior to beginning any construction of the sand mound.

- SEPTIC SYSTEM DESIGN DATA:**
- 1) 4 Bedrooms at 12% site slope / 600 GPD
 - 2) Invert @ wall: 771.50
 - 3) 1500 gallon top sealed two compartment septic tank required. Provide manhole to grade and cleanouts at the 770.80. Ex. Baffle over tank: 785.0. Invert @ 770.80. Prop. grade over tank: 782.0. Invert Out: 770.50
 - 4) 1500 gallon top sealed pump pit with dual effluent pumps required. Provide manhole to grade. Pumps shall be equipped with audible and visual alarm system for high water and pump malfunction. Alarm system shall be installed on a separate electrical circuit. Install check valves as required. Invert In: 770.00. Top Grade: 783.24
- NOTE:** No grading of original soil surface other than plowing as described within the construction sequence shall be permitted within the limits of the sand mound.
- 5) Sand Mound (See typical section)
Ex. grade @ 6' mound: 792.3
Fin. grade @ 6' mound: 791.2 (Top elevation)
Invert 1/2" PVC laterals: 790.5
- * Contractor to supply specifications of specific pump type per manufacturer.

APPROVED: For Private Water and Private Sewerage Howard County Health Department
Howard County Health Officer

LDE, INC.
9250 Rumsey Road, Suite 106, Columbia, MD. 21045
(410) 715-1070 (301) 598-3424 (410) 715-9540 (Fax)

Drawn: MBW	PLOT PLAN FOR BUILDING PERMIT	Scale: 1"=50'
Designed: SDH	H. MULLINEAUX PROPERTY	Drawing: 1 of 1
Checked: BDB	TAX MAP No. 6 PLO PARCEL 15	LDE Job No. 96-035
Date: 6/96	5th ELECTION DISTRICT	File No.
	HOWARD COUNTY, MARYLAND	
	BUILDER	
	SELFRIEGE BUILDERS, INC.	
	14045 Gated Circle, Belwood, MD 21138	
	(410) 799-2800	



INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE

Septic Tanks Level _____
 Dosing Chamber Level _____
 Dual Pump _____
 Controls _____
 Alarm _____
 Pump Test _____
 Piezometers _____
 Observation Ports _____
 Float Settings High Off: _____
 High On: _____
 Low Off: _____
 Low On: _____
 Alarm Float: _____

Trench: Sand found details - Compare with plan.
 Width _____
 Length _____
 Bottom _____
 Depth _____
 Inlet _____
 Depth _____
 Gravel _____
 Depth _____

Remarks: _____

Date System Approved _____ Inspector _____

9/6/96
REV. 10/1/96

REVISED SAND MOUND SYSTEM DESIGN FOR MULLINEAUX PROPERTY / SELFRIDGE BUILDERS

NATURAL SOIL TEXTURE: SILT LOAM NATURAL INFILTRATION RATE: 0.75 GPD/SF

PERC RATE @ 20" DEPTH: UNKNOWN (see perc Test Notes)

DEPTH TO SEASONAL HIGHWATER: UNKNOWN

SLOPE: 1 1/2%

DWELLING SIZE: A BEDROOMS

DESIGN INFILTRATION RATE: 1.2 GPD/SF

Bascon Soil Profile, estimate only ✓

✓ ① ESTIMATE DESIGN FLOW: 150 GPD/BR = 600 GPD

✓ ② SIZE ABSORPTION BED: $\frac{600 \text{ GPD}}{1.2 \text{ GPD/SF}} = \underline{500 \text{ SF}}$

✓ ③ ABSORPTION BED DIMENSIONS: ASSUME 83 FOOT LONG BED ON CONTOUR

WIDTH = $\frac{500 \text{ S.F.}}{83'} = 6.02'$ USE 6' BED WIDTH

Approved Septic System Plan
Howard County Health Department

✓ (A) MOUND HEIGHT

✓ (A) FILL DEPTH: 2' MIN @ UPSLOPE SIDE OF BED

✓ (B) FILL DEPTH @ DOWNSLOPE SIDE OF BED

FILL DEPTH + [SLOPE x BED WIDTH]

$2' + 0.12 \times 6' = \underline{2.72}$

Paul Kelly
Signature

10/2/96
Date

✓ (C) BED DEPTH: 10" MIN. w/ 6" MIN. BELOW INVERT OF DISTRIBUTION LATERAL

$6" \text{ MIN} + 1\frac{1}{2}" \text{ LATERAL} + 2" \text{ MIN. COVER} = 9\frac{1}{2}"$ USE 10" MIN. TOTAL

✓ (D) CAP @ EDGE OF BED 1' MIN.

✓ (E) CAP @ CENTER OF BED 1 1/2' MIN.

1996 OCT - 2 - 8:47

RECEIVED
HOWARD CO. HEALTH DEPT.
ENVIRONMENTAL HEALTH

5) MOUND PERIMETER

✓ (A) UPSLOPE SETBACK: MOUND HEIGHT @ UPSLOPE EDGE x 2:1 SLOPE
FILL DEPTH + BED DEPTH + CAP @ EDGE x 3

2' + 0.833' + 1' x 3' = 11.5' @ LEVEL GROUND

11.5' LEVEL x UPSLOPE CORRECTION (0.72) = 8.4' USE

3.5' MIN.
7/16.5' allowable

✓ (B) SIDE SLOPE SETBACK: MOUND HEIGHT @ CENTER x 3:1

[FILL DEPTH @ D.S. + BED DEPTH + CAP @ CENTER] x 3

[2' + 2.72' / 2 + 0.833' + 1.5'] x 3 = 14.08' USE 14' MIN.

(C) BASAL AREA REQUIRED: DESIGN FLOW / INFILT. RATE = AREA

600 GPD / 0.75 GPD/SF = 800 SF.

MIN. DOWNSLOPE REQUIRED: AREA / MOUND LENGTH - MOUND WIDTH = 800 SF / 83' - 6' = 3.6'

✓ (D) CHECK DOWNSLOPE SETBACK PROVIDED:

[FILL DEPTH @ D.S. + BED DEPTH + CAP @ EDGE] x 3
[2.72' + 0.833' + 1'] x 3' = 13.66' @ LEVEL GROUND

13.66' x DOWNSLOPE CORRECTION (1.57) = 21.44' USE 21.5'

PRESSURE DISTRIBUTION DESIGN

USE CENTRAL MANIFOLD DESIGN

① LATERAL LENGTH = 83' TOTAL

✓ $\frac{83'}{2} - 0.5' (\text{MANIFOLD LENGTH}) = 41 \text{ FT.}$ ✓

✓ ② HOLE DIAMETER AND SPACING $\frac{5}{16}"$ HOLE @ 40" o/c

✓ ③ LATERAL DIAMETER: $1\frac{1}{2}"$ DIAMETER SEE FIG 7-28

✓ ④ LATERAL DISCHARGE RATE: MAINTAIN A 2 FT. HEAD IN LATERAL @ 0.87 PSI
DISCHARGE RATE: 1.63 GPM

✓ $\frac{\text{NUMBER OF HOLES PER LATERAL}}{\text{LATERAL LENGTH}} = \frac{\text{HOLE SPACING}}{\text{HOLE SPACING}} ; \frac{41}{3.5} = 11.7$ USE 12

✓ LATERAL DISCHARGE RATE: 12 HOLES \times 1.63 GPM = 19.56 GPM/LATERAL

TOTAL DISCHARGE: 19.56 GPM \times 4 = 78.24 GPM

✓ ⑤ SELECT MANIFOLD SIZE 4 LATERALS SPACED @ 3 FT APART

✓ USE MANIFOLD LENGTH OF LESS THAN 5 FT

2" MANIFOLD PER NOMOGRAPH, USE 3" TO MATCH DELIVERY PIPE

✓ ⑥ MINIMUM DOSE VOLUME: 2.7 GALLONS PIPE VOLUME OF 20.5 OF OR 100 GALLONS

OK $\frac{600 \text{ GPD}}{6 \text{ DOSES/DAY}} = 100 \text{ GALLON/DOSE}$

① MINIMUM DISCHARGE RATE

$\# \text{ LATERALS} \times \text{DISCHARGE RATE/LATERAL} = 4 \times 19.56 \text{ GPM} = 78.24 \text{ GPM}$

② SELECT PUMP TO INITIAL SYSTEM

DISTANCE: 157' (STRAIGHT) PIPE DIAMETER FOR DELIVERY 3" PVC
 ELEVATION DIFFERENCE: 20.5' EQUIVALENT LENGTH: 2-45° BENDS - 3.4
 EQUIVALENT DISTANCE: 190 FEET (157 + 33 = 190) 1 T FLOW - 12.0
 1 T BLANCH - 17.0
 FRICTION LOSS IN 3" PVC @ 78.24 GPM: 32.4 OK
 $1.08 + \frac{8.24}{10} (1.38 - 1.08) = 0.2472 + 1.08 = 1.33' / 100'$
 TOTAL FRICTION LOSS FOR 197' = 1.20 + 1.33 = 2.53' Close enough

FRICTION LOSS	2.53'	2.53
ELEVATION HEAD	= 20.5'	23.5'
PRESSURE HEAD	= 2.0'	2.0
TOTAL PUMPING HEAD	25.03' or	28.03'

Invert elevation \$790.5
 Invert pc 770.00'
 approx pump = 769.00 ±
 23.5'
 If this, then this

CONTRACTOR SHOULD INSTALL A PUMP CAPABLE OF DELIVERING AT LEAST 78.24 GPM AGAINST A 25.03' OF HEAD

Note: check pump curve submitted by installer
OK if point is below curve at 78 gpm @ 28 ft of head


Approved Septic System Plan
Howard County Health Department

APR 10/2/96

Signature: [Signature] Date: 10/2/96

FIGURE 7-28

REQUIRED LATERAL PIPE DIAMETERS FOR VARIOUS HOLE DIAMETERS, HOLE SPACINGS, AND LATERAL LENGTHS^a
(FOR PLASTIC PIPE ONLY)



285

^a Computed for plastic pipe only. The Hazen-Williams equation was used to compute headlosses through each pipe segment (Hazen-Williams C= 150). The orifice equation for sharp-edged orifices (discharge coefficient = 0.6) was used to compute the discharge rates through each orifice. The maximum lateral length for a given hole and spacing was defined as that length at which the difference between the rates of discharge from the distal end and the supply end orifice reached 10 percent of the distal end orifice discharge rate.

FIGURE 7-29

RECOMMENDED MANIFOLD DIAMETERS FOR VARIOUS MANIFOLD LENGTHS, NUMBER OF LATERALS, AND LATERAL DISCHARGE RATES (FOR PLASTIC PIPE ONLY)

MANIFOLD DIAMETER (IN)

		Manifold Length (ft)																						Flow per Lateral (gpm)																																	
		5		10				15				20				25				30						35				40				45				50																			
		Number of Laterals with Central Manifold																																																							
Central Manifold	Flow per Lateral (gpm)	4	6	4	6	8	10	4	6	8	10	12	6	8	10	12	14	6	8	10	12	14	6	8	10	12	14	16	18	6	8	10	12	14	16	18	20	8	10	12	14	16	18	20	22	Flow per Lateral (gpm)											
	5	1 1/4"	1 1/4"	1 1/2"	1 1/2"	2"	1 1/2"	1 1/2"	2"			2"	2"			2"			2"			2"						3"			3"																		4"	10							
	10	1 1/2"	1 1/2"	1 1/2"	2"	2"																							3"			3"	Example 7-2																					20			
	15	1 1/2"	2"																																																			30			
	20	2"																																																						40	
	25	2"																																																							
		Number of Laterals with End manifold																																																							
		2	3	2	3	4	5	2	3	4	5	6	3	4	5	6	7	3	4	5	6	7	3	4	5	6	7	8	3	4	5	6	7	8	9	3	4	5	6	7	8	9	10	3	4	5	6	7	8	9	10	11					

286

19.607m

Example 7-3

Example 7-2

^a Computed for plastic pipe only. The Hazen-Williams equation was used to compute headlosses through each segment (Hazen-Williams C = 150). The maximum manifold length for a given lateral discharge rate and spacing was defined as that length at which the difference between the heads at the distal and supply ends of the manifold exceeded 10 percent of the head at the distal end.

LDE INC.
 9250 RUMSEY ROAD, SUITE 108
 COLUMBIA, MARYLAND 21045
 (410) 715-1070 (301) 596-3424
 (410) 715-9540 FAX

LETTER OF TRANSMITTAL

DATE: 9/20/96 | JOB NO: 96-035
 ATTENTION: REN PINFLEY
 RE: BIRD RESIDENCE
MULLINEAUX PROPERTY

TO: HOWARD CO. HEALTH DEPT.

WE ARE SENDING YOU ATTACHED UNDER SEPARATE COVER VIA DELIVERY THE FOLLOWING ITEMS:

SHOP DRAWINGS PRINTS COPY OF LETTER SAMPLES SPECIFICATIONS
 CHANGE ORDER PLANS

COPIES	DATE	NO.	DESCRIPTION
<u>2</u>		<u>1</u>	<u>REVISED PLOT PLAN</u>
<u>2</u>		<u>6</u>	<u>REVISED SAND MOUND CALCULATIONS</u>

REASON FOR TRANSMITTAL CHECKED BELOW:

- FOR APPROVAL APPROVED AS SUBMITTED RESUBMIT _____ COPIES FOR APPROVAL
- FOR YOUR USE RETURNED FOR CORRECTIONS SUBMIT _____ COPIES FOR DISTRIBUTION
- AS REQUESTED FOR REVIEW AND COMMENT RETURN _____ CORRECTED PRINTS
- APPROVED AS NOTED

FOR BIDS DUE _____ 19____ PRINTS RETURNED AFTER LOAN TO US

REMARKS

Approved Septic System Plan
Howard County Health Department

Jascha Radlinski
 1999 OCT 130 9691
 ENVIRONMENTAL HEALTH DEPT.
 HOWARD CO. HEALTH DEPT.

Lawrence
 Signature _____ Date 6/2/96

COPY TO SELF AND BOLDERS

SIGNED: BRUCE BURTON

PLEASE NOTIFY US AT ONCE IF ENCLOSURES ARE NOT AS NOTED.

APPLICATION

HOWARD COUNTY

SERIAL NUMBER

PERMIT APPLICATION

DEPARTMENT OF INSPECTIONS, LICENSES & PERMIT
3430 COURT HOUSE DRIVE, ELLICOTT CITY, MARYLAND 21043

30003657

BUILDING ADDRESS (HOUSE NO., STREET, TOWN OR AREA)
19001 Windage Forest Rd
191. Ainy, Md. 21771 23776

GRADING/SEDIMENT CONTROL YES NO SDP #

DESCRIPTION OF WORK AUTHORIZED
Construct 47' x 14' deck w/
steps to grade

LOT NO.	PARCEL NO.	SEC.	AREA	BLOCK NO.	LIBER	FOLIO
SUB DIVISION		ZONE	ZONE MAP	ELEC. DIST.	CENSUS TR.	

OWNER NAME AND ADDRESS
Sutcliffe Builders Timberland
De. Same (301) 854-6739
PHONE NO.

SIZE OF BLDG.	FRONT	DEPTH	HEIGHT

OCCUPANT'S NAME AND ADDRESS
PHONE NO.

TYPE OF BLDG.	AREA	VOLUME	ROOF
B. ROOMS			
ROOMS			
BATHS			
FIREPLACES			

ARCHITECT OR ENGINEER'S NAME AND ADDRESS
PHONE NO.

FOOTINGS	FOUNDATION	S. WALLS

CONTRACTOR'S NAME AND ADDRESS
Decked Out / Cary 4000
3108 Tybake Ave
Catho. Md. 21214
PHONE NO. 426-7229

UTILITIES						
WATER	SEWER	SEPTIC	GAS	ELECTRICITY	TYPE OF HEAT	AC

I have carefully examined and read this application and know the same is true and correct, and that in doing this work, all provisions of Howard County Ordinances and the State Laws of Maryland will be complied with, whether specified or not; and I will notify the Department of Inspections, and Permits twenty-four hours in advance when I am ready for the inspections called for elsewhere in the application; and that no work will be covered up until such inspections have been completed.

EXISTING USE
SDP

Signature: Cary 4000
TITLE: Owner
DATE: 1/16/97

EST. CONSTRUCTION COST: 6000.
LICENSE NUMBER: 49520
PERMIT FEE: 30.

FOR OFFICE USE ONLY

W/S CODE
DISTANCE IN FEET FROM R/W LINE TO FRONT BUILDING LINE
SIDE YARD (DISTANCE IN FEET FROM SIDE BLDG. LINE TO SIDE PROPERTY LINE)
TO SIDE BUILDING LINE
DISTANCE IN FEET, REAR YD. REQUIRING SET
BACK (CORNER LOT ONLY) SDP #

FUNCTION	DATE	SIGNATURE APPROVAL
ZONING/PLANNING	X	
SHA		
SEDIMENT/GRADING		
BUILDING OFFICIAL	X 1/16/97	[Signature]
WATER & SEWER		
HEALTH DEPT.	X 1/16/97	DOMAKSOL
FIRE PROTECTION		
STORM WATER MGM.		

Check payable to: DIRECTOR OF FINANCE OF HOWARD COUNTY

CAUTION
To begin construction before a permit placard has been issued and displayed on the job is a violation of the law.
Use and occupancy permit must be applied for two weeks before it will be issued.

IMPORTANT: PLEASE SHOW ZIP CODES AND AREA CODES WHEREVER REQUIRED.

LP-69-691
3 OK # 2109 30

APPROVED DATE
Distribution of Copies:
White - Building Official
Green - Planning & Zoning
Yellow - Engineering
Pink - Health Dept.
Gold - S.H.A. CA



CASELL TESTING, INC.

ENVIRONMENTAL SAMPLING AND TESTING
10940 BEAVER DAM ROAD, HUNT VALLEY, MD 21030-2211
(410) 252-7742

REPORT DATE: Jan 28, 1997

County Howard

Lab Number 97-0175

Sample iced Yes
Residual Cl₂ <0.1 mg/L

cc: County Health Dept. Yes

CERTIFICATE OF ANALYSIS

Maryland State Certified Water Quality

Laboratory No. 115

REQUESTER: Mr. James Selfridge
Selfridge Builders
14045 Gared Drive
Glenwood, Maryland 21738

Property Sampled: U&O: 19001 Windsor Forest Road

Station Sampled: Pressure Tank Tap

Date/Time Sampled: Jan 27, 1997 11:00 am

Owner, Telephone No.: Bird

Subdivision Name:

Building Permit No.: B00100804

Well Number: HO-94-0850

Tax Map #:

Parcel #:

Sampler: H. Sparby #96-374

Lot Number:

Observation: 2-Piece Cap
Satisfactory

RESULTS OF ANALYSIS:

PARAMETER	RESULT	METHOD	*MCL/**SMCL	
Nitrate	8.8 mg/L as N	ISE	*10 mg/L as N	Pass
Turbidity	<1.0 NTU	EPA 180.1	*10 NTU	Pass
pH	5.3 Units	EPA 150.1	**6.5-8.5 Units	
Sand	Negative		Negative	
Total Coliform	Absent	ONPG-MMO MUG	*Absent	Pass

Based upon COLIFORM BACTERIOLOGICAL STANDARDS, the above results indicate that, at the time the sample was collected, this water sample was SAFE for drinking purposes.

JAN 28 11:23

Sharon K. Cassell/TY
Sharon K. Cassell

* MCL = Maximum Contamination Level
** SMCL = Secondary Maximum Contamination Level

February 6, 1997

Mr. Craig Williams
Howard County Health Department
Ellicott City, Maryland

CC: Ron Pinkley

Re: Sandmound Septic - Temporary Use Permit and Sign-off

Dear Mr. Williams:

This letter serves as notification that we have arranged to pump out the septic tank as needed until final approvals are completed. This service is to be provided by Jack Fyock Septic Systems and Service and will commence on 2/9/97. Construction of the sand mound will be completed today or tomorrow.

Our move in date is 2/9/97.

Timothy W. Bird
Owner

fax transmission cover page

Bonnie Bird
Account Manager

DOCUTECH
1651 Crofton Blvd.
Suite 6
Crofton, MD 21114

Phone: 410-793-0301
301-261-0116

Fax: 410-721-6186

DATE: 2/6/97

TO: CRAIG WILLIAMS

FAX #: _____

COMMENTS: URGENT !!!

DELIVER IMMEDIATELY !!!

Number of Pages to Follow 1

COPY TO
TZON PINKLEY

FAX

Date 1/30/97

Number of pages including cover sheet 3

TO: RON PINFLEY

HEALTH DEPT.

Phone 313 2648
Fax Phone

FROM:

LDE Inc
9250 Rumsey Road
Suite 106
Columbia, MD 21045

Phone 410-715-1070
Fax Phone 410-715-9540

CC: JIM SELFRIDGE 992 8287

REMARKS: Urgent For your review Reply ASAP Please Comment

RON: JIM SELFRIDGE INDICATED THAT CONTRACTOR FEARS THE PUMP WILL BURN OUT USING A 3" PIPE. HE WISHES TO USE A 2" PVC FEED. MY CALCULATIONS INDICATE A 1HP MYERS SHOULD BE OK. PLEASE REVIEW, CONFIRM AND APPROVE.

CALL ME IF YOU HAVE ANY QUESTIONS.

BRUCE BURTON

see Note of my acceptance of
either on page 2
JTB 2/3/97

REVISED CALCULATIONS / BIRD RESIDENCE 1/30/97

① MINIMUM DISCHARGE INTO MOUND = 78.24 GPM SAY 80 GPM

② SELECT PUMP TO SYSTEM (USE 2" PVC PIPE)

DISTANCE 157' (STRAIGHT) +

- 4 x 45° ELBOWS (2.7 x 4) = 10.8 FT.
- 1 - TEE (FLOW THRU) = 1.8 FT.
- 1 - TEE (BRANCH) = 6.6 FT.
- 1 - EN ASSEMBLY 2" TO 2" = 1.3 FT.

20.5 FT.

TOTAL EQUIVALENT LENGTH = 177.4' $\frac{10.44(100)}{(150)^{1.85}} = (.0984) \text{ OK}$

FRICTION LOSS

$$h_f = 2.44 (L) \frac{GPM^{1.85}}{(C)^{1.95} (D)^{4.8655}} = 10.44 (177.4') \frac{80^{1.85}}{(150)^{1.85} (2)^{4.8655}} = 19.86 \text{ FT.}$$

$0.2 \times 215 \text{ LF} \text{ equiv ft} = 24.07 \text{ FT of Head}$

FRICTION LOSS 19.86' 24.07' vs 2.96' for 3"

ELEVATION HEAD 20.5' +20.5'

PRESSURE HEAD 3.0' +3'

42.36' $\frac{(46.6)}{0.1} \text{ for } 2 \text{ inch } 1 \text{ HP}$

Ⓐ OK @ 1 HP pump

25.0' ± for 3" for a main

Ⓑ OK @ 1/2 hp pump as on original calculation sheet

USE 1 HP PUMP (1/2" SERIES)

They can use either choice above - differences are in cost of materials (piping, pumps, 220 vs 110 volt connections etc. (see Hald diagram [S.M. Builders], B of [Selfridge Building Engineers (BB)] to discuss with owner and make a choice - I'll accept whichever, pending successful pump test. R. H. [Signature] 2/3/97

ME SERIES

1/3 through 1-1/2 HP
 Effluent Pumps

POWER CORD

Jacket sealed with compression fittings. Individual wires potted with epoxy to prevent wicking in case of cord damage.

MOTOR HOUSING

Cast iron for efficient heat transfer and corrosion resistance.

BEARINGS


Upper and lower ball support rotor. Take radial and thrust loads.

MOTOR

1/3, 1/2, 3/4, 1 and 1-1/2 HP single or three phase. 60 Hz. 3450 RPM. Single phase PSC motors have built-in on winding overload protection, oil-cooled and lubricated.

HIGH EFFICIENCY CAST IRON VOLUTE

Corrosion resistant. Passes 3/4" spherical solids. 2" NPT discharge.




ENCLOSED TWO VANE IMPELLER

High efficiency. Passes 3/4" spherical solids with stainless steel wear ring. Optional bronze construction available.

VOLUTE/IMPELLER SEAL RING

Maintains high efficiency and reduces recirculation. Replaceable.




SHAFT SEAL(S)

Carbon and ceramic faces. Optional dual tandem seals. Extends motor life.

SEAL LEAK PROBES


Optional probes (dual seal only) detect water leakage in seal housing. Activates warning light.

DIMENSIONS



Motor Series	Inches (millimeters)			
	A	B	C	F
ME300 & ME500	10.8 (427)	4.09 (104)	1.03 (26)	12.13 (308)
ME330 & ME501	18.6 (472)	4.17 (106)	1.03 (26)	12.13 (308)
ME750, ME1000, ME1500	16.8 (427)	4.0 (102)	1.06 (27)	12.5 (318)

PERFORMANCE CURVE



To _____

Date _____ Time _____ AM PM

WHILE YOU WERE OUT

M _____

of _____

Phone (_____) _____

Area Code

Number

Extension

TELEPHONED	<input type="checkbox"/>
CALLED TO SEE YOU	<input type="checkbox"/>
WANTS TO SEE YOU	<input type="checkbox"/>

PLEASE CALL	<input type="checkbox"/>
WILL CALL AGAIN	<input type="checkbox"/>
URGENT	<input type="checkbox"/>

RETURNED YOUR CALL

Message _____

Operator



AMPAD
EFFICIENCY®

REORDER
#23-000

1/29/96 -

& left message for Mr. Ingram -

He can proceed with SM Constr. if
he replaces with 3" diam. Supply line.

I've been unable to contact B. Benton as yet.

WJ

APPLICATION

HOWARD COUNTY

SERIAL NUMBER

PERMIT APPLICATION

DEPARTMENT OF INSPECTIONS, LICENSES & PERMIT
3430 COURT HOUSE DRIVE, ELLICOTT CITY, MARYLAND 21043

#100
1

000103716

BUILDING ADDRESS (HOUSE NO., STREET, TOWN OR AREA)

19001 WINDSOR FOREST RD.
MOUNTAIN VIEW MD. 21771

GRADING/SEDIMENT CONTROL YES NO

SDP #

DESCRIPTION OF WORK AUTHORIZED

Installation of 500 gallon underground P. Tank

LOT NO. PARCEL NO. SEC. AREA BLOCK NO. LIBER FOLIO

15 8

SUB DIVISION ZONE ZONE MAP ELEC. DIST. CENSUS TR.

606 10 4 6046

OWNER NAME AND ADDRESS

Timothy & Bonnie Bird
14930 TRINDELPHIA RD
GENEVA MD. 21737

PHONE NO.

301-551-6731

OCCUPANT'S NAME AND ADDRESS

Timothy & Bonnie Bird
14930 TRINDELPHIA RD.
GENEVA MD. 21737

PHONE NO.

301-551-6731

ARCHITECT OR ENGINEER'S NAME AND ADDRESS

Superior Builders Inc.
11045 GLEED DR.
CROFTON MD. 21738

PHONE NO.

410-492-5792

CONTRACTOR'S NAME AND ADDRESS

United Propane Tank
205 Naples RD.
Inhernessville MD. 21108

PHONE NO.

410-781-5000

EXISTING USE

SFD

PROPOSED USE

Single Family Dwelling
w/ Tank

EST. CONSTRUCTION COST

\$ 600

LICENSE NUMBER

G-1475

PERMIT FEE

MS CODE

FOR OFFICE USE ONLY

DISTANCE IN FEET FROM R/W LINE TO FRONT BUILDING LINE

SIDE YARD

(DISTANCE IN FEET FROM SIDE BLDG. LINE TO SIDE PROPERTY LINE)

TO SIDE BUILDING LINE

DISTANCE IN FEET, REAR YD. REQUIRING SET

BACK

(CORNER LOT ONLY)

SDP #

Check payable to: DIRECTOR OF FINANCE OF HOWARD COUNTY

CAUTION

To begin construction before a permit placard has been issued and displayed on the job is a violation of the law.

Use and occupancy permit must be applied for two weeks before it will be issued.

IMPORTANT: PLEASE SHOW ZIP CODES AND AREA CODES WHEREVER REQUIRED.

LP-89-591

CK 35689

FUNCTION	DATE	SIGNATURE APPROVAL
ZONING/PLANNING	X	
SHA		
SEDIMENT/GRADING		
BUILDING OFFICIAL	X	
WATER & SEWER		
HEALTH DEPT.	X 2/7/97	[Signature]
FIRE PROTECTION		
STORM WATER MGMT.	X	

APPROVED

DATE

Distribution of Copies:
White - Building Official
Green - Planning & Zoning

Yellow - Engineering
Pink - Health Dept.
Gold - S.H.A.

100 WELLS 2907

15


C

FOR

508° 51' 34" E

117

FEB-6-97 THU 10:16 JHS BUILDERS



M+B2

PRIMARY SAND MOUND SYSTEM (14,800 Sq. Ft. ±)

WINDSOR

BIRD RESIDENCE

WELL 100' B.

Site OK for propane tank
1/2/97

R = 105.00'
L = 159.00'

785

35° 02' 52" W 9711'

584° 12' 15" W

323.34'

180'

75' BRL 7"

597

791

796

797

797

792

790

788

785

782

780

775

770

765

760

755

750

745

740

735

730

725

720

715

710

705

700

695

690

685

680

675

670

665

660

655

650

645

640

635

630

625

620

615

610

605

600

595

590

585

580

575

570

565

560

555

550

545

540

535

530

525

520

515

510

505

500

495

490

485

480

475

470

465

460

455

450

445

440

435

430

425

420

415

410

405

400

395

390

385

380

375

370

365

360

355

350

345

340

335

330

325

320

315

310

305

300

295

290

285

280

275

270

265

260

255

250

245

240

235

230

225

220

215

210

205

200

195

190

185

180

175

170

165

160

155

150

145

140

135

130

125

120

115

110

105

100

95

90

85

80

75

70

65

60

55

50

45

40

35

30

25

20

15

10

5

0

P. 02

9/6/96
REV. 10/1/96

①

REVISED SAND MOUND SYSTEM DESIGN FOR MULLINEUX PROPERTY / SELFIDGE BUILDING

NATURAL SOIL TEXTURE: SILT LOAM

NATURAL INFILTRATION RATE: 0.75 GPD/SF

Based on soil
estimate only

PERC RATE @ 20" DEPTH: UNKNOWN (see perc test notes)

DEPTH TO SEASONAL HIGHWATER: UNKNOWN

SLOPE: 12%

DWELLING SIZE: 4 BEDROOMS

DESIGN INFILTRATION RATE: 1.2 GPD/SF

Post-it® Fax Note 7671		Date 1/23/97	# of pages 6
To James Selfridge	From Ron P. H. Lee		
Co./Dept. Selfridge Bldg	Co. Howard Co Health Dept		
Phone # 992-8282	Phone # 313-2648		
Fax # 992-8287	Fax # 313-2648		

① ESTIMATE DESIGN FLOW: 150 GPD/BR = 600 GPD

② SIZE ABSORPTION BED: $\frac{600 \text{ GPD}}{1.2 \text{ GPD/SF}} = 500 \text{ SF}$

③ ABSORPTION BED DIMENSIONS: ASSUME 83 FOOT LONG BED ON CONTOUR
WIDTH = $\frac{500 \text{ SF}}{83'} = 6.02'$ USE 6' BED WIDTH

Approved Septic System Plan
Howard County Health Department

④ MOUND HEIGHT

① FILL DEPTH @ UPSLOPE SIDE OF BED

② FILL DEPTH @ DOWNSLOPE SIDE OF BED

FILL DEPTH + [SLOPE x BED WIDTH]

2' + 0.12 x 6' = 2.72

[Signature]
Signature

10/2/96

⑤ BED DEPTH: 10" MIN. W/ 6" MIN. BELOW INVERT OF DISTRIBUTION LATERAL

6" MIN + 1/2" LATERAL + 2" MIN. COVER = 9 1/2" USE 10" MIN. TOTAL

⑥ CAP @ EDGE OF BED 1' MIN.

⑦ CAP @ CENTER OF BED 1 1/2' MIN.

1996 OCT - 2 A 8:47

HOWARD COUNTY HEALTH DEPT
ENVIRONMENTAL HEALTH

3) MOUND PERIMETER

✓ (A) UPSLOPE SETBACK: MOUND HEIGHT @ UPSLOPE EDGE + 3:1 SLOPE
 FILL DEPTH + BED DEPTH + CAP @ EDGE $\times 3$

$$2' + 0.833' + 1' \times 3 = 11.5' \text{ @ LEVEL GROUND}$$

$$11.5' \text{ LEVEL} \times \text{UPSLOPE CORRECTION (0.72)} = 8.4' \text{ USE}$$

3.5' MIN.

11.5' ultimate

✓ (B) SIDE SLOPE SETBACK: MOUND HEIGHT @ CENTER $\times 3:1$

$$\left[\frac{\text{FILL DEPTH} + \text{FILL DEPTH @ D.S.}}{2} + \text{BED DEPTH} + \text{CAP @ CENTER} \right] \times 3$$

$$\left[\frac{2' + 2.72'}{2} + 0.833' + 1.5' \right] \times 3 = 17.08' \text{ USE } 14' \text{ MIN.}$$

(C) BASAL AREA REQUIRED: $\frac{\text{DESIGN FLOW}}{\text{INFILT. RATE}} = \text{AREA}$

$$\frac{600 \text{ GPD}}{0.75 \text{ GPD/SF}} = 800 \text{ SF.}$$

$$0.75 \text{ GPD/SF}$$

$$\text{MIN. DOWNSLOPE REQUIRED: } \frac{\text{AREA}}{\text{MOUND LENGTH}} - \frac{\text{MOUND WIDTH}}{2} = \frac{800 \text{ SF}}{2.3'} - 6' = 3.6'$$

✓ (D) CHECK DOWNSLOPE SETBACK PROVIDED:

$$\left[\text{FILL DEPTH @ D.S.} + \text{BED DEPTH} + \text{CAP @ EDGE} \right] \times 3$$

$$\left[2.72' + 0.833' + 1' \right] \times 3 = 13.66' \text{ @ LEVEL GROUND}$$

$$13.66' \times \text{DOWNSLOPE CORRECTION (1.57)} = 21.44' \text{ USE } 21.5'$$

PRESSURE DISTRIBUTION DESIGN

CENTRAL MANIFOLD DESIGN

① LATERAL LENGTH = 83' TOTAL
 $\frac{83'}{2} - 0.5' (\text{MANIFOLD LENGTH}) = 41 \text{ FT.}$

② HOLE DIAMETER AND SPACING $\frac{5}{16}" \text{ HOLES}$ @ $40" \text{ o/c}$

③ LATERAL DIAMETER: $1\frac{1}{2}" \text{ DIAMETER}$ SEE FIG 7-28

④ LATERAL DISCHARGE RATE: MAINTAIN A 2 FT. HEAD IN LATERAL @ 0.87 PSI
 DISCHARGE RATE: 1.63 GPM

NUMBER OF HOLES PER LATERAL $\frac{\text{LATERAL LENGTH}}{\text{HOLE SPACING}} ; \frac{41}{3.5} = 11.7$ USE 12

LATERAL DISCHARGE RATE: $12 \text{ HOLES} \times 1.63 \text{ GPM} = 19.56 \text{ GPM/LATERAL}$

TOTAL DISCHARGE: $19.56 \text{ GPM} \times 4 = 78.24 \text{ GPM}$

⑤ SELECT MANIFOLD SIZE 4 LATERALS SPACED @ 3 FT APART


USE MANIFOLD LENGTH OF LESS THAN 5 FT
 2" MANIFOLD PER NOMOGRAPH, USE $3"$ TO MATCH DELIVERY PIPE

⑥ MINIMUM DOSE VOLUME: 2.7 GALLONS PIPE VOLUME OF 20.5 CF OR 100 GALLONS

OK $\frac{600 \text{ GPD}}{6 \text{ DOSES/DAY}} = 100 \text{ GALLON/DOSE}$

FIGURE 7-28

REQUIRED LATERAL PIPE DIAMETERS FOR VARIOUS HOLE DIAMETERS, HOLE SPACINGS, AND LATERAL LENGTHS^a
(FOR PLASTIC PIPE ONLY)



^a Computed for plastic pipe only. The Hazen-Williams equation was used to compute headlosses through each pipe segment (Hazen-Williams C= 150). The orifice equation for sharp-edged orifices (discharge coefficient = 0.6) was used to compute the discharge rates through each orifice. The maximum lateral length for a given hole and spacing was defined as that length at which the difference between the rates of discharge from the distal end and the supply end orifice reached 10 percent of the distal end orifice discharge rate.



HOWARD COUNTY HEALTH DEPARTMENT

Joyce M. Boyd, M.D., County Health Officer

January 17, 1997

Mr. Bruce Burton
LDE, Inc.
9250 Rumsey Road, Suite 106
Columbia, Maryland 21045

RE: Sand Mound Sewage Disposal System
Bird Property
19001 Windsor Forrest Road

Dear Mr. Burton:

Because of a break in the weather, construction of the sand mound sewage disposal system for the above referenced property has been able to move forward. As of this writing, the major work has been completed; just pump installation and completing the cover and seeding of the mound proper remain.

However, based on an inquiry from the septic contractor, Mr. Bill Ingram (Farm and Home Excavating), I have discovered a discrepancy in the size (diameter) of supply line as specified in the plans.

The calculations which were revised, review and accepted by this office as of October 2, 1996, use a 3" diameter (supply) pipe to figure friction resistance (in feet of head) in this supply line (see the section titled pump design and selection). The resulting plan called for a pump capable of delivering at least 78.24 gallons per minute at 25.03 feet of head.


However, the sketch plan and piping schematic both show 1 1/4" PVC for the supply line. The contractor indicates he has already installed 1 1/4" diameter PVC as stipulated on the sketch plan. (Mr. Ingram, apparently, was never provided with a copy of the calculation sheets, in which 3" diameter PVC is mentioned).

If the current situation remains unchanged, it appears this pump probably will not be able to function as required for proper dosing of this sand mound system.

I am requesting your recommendation for a design correction which will allow for the properly function of this particular sewage disposal system.

Please contact me at 313-2640 to discuss this problem and possible solutions which will be agreeable to all parties concerned.

Very truly yours,


Ronald J. Pinkley, R. S.
Water and Sewerage Program

RJP:jr

cc: Selfridge Builders

Bill Ingram
File

Bureau of Environmental Health
3525-H Ellicott Mills Drive Ellicott City, Maryland 21043-4544
Water and Sewerage, Permits (410) 313-2640 Community Environmental Health (410) 313-2644
Food Protection Program (410) 313-2642 TDD (410) 313-2323



HOWARD COUNTY HEALTH DEPARTMENT

Joyce M. Boyd, M.D., County Health Officer

January 17, 1997

Mr. Bruce Burton
LDE, Inc.
9250 Rumsey Road, Suite 106
Columbia, Maryland 21045

RE: Sand Mound Sewage Disposal System
Bird Property
19001 Windsor Forrest Road

Dear Mr. Burton:

Because of a break in the weather, construction of the sand mound sewage disposal system for the above referenced property has been able to move forward. As of this writing, the major work has been completed; just pump installation and completing the cover and seeding of the mound proper remain.

However, based on an inquiry from the septic contractor, Mr. Bill Ingram (Farm and Home Excavating), I have discovered a discrepancy in the size (diameter) of supply line as specified in the plans.

The calculations which were revised, review and accepted by this office as of October 2, 1996, use a 3" diameter (supply) pipe to figure friction resistance (in feet of head) in this supply line (see the section titled pump design and selection). The resulting plan called for a pump capable of delivering at least 78.24 gallons per minute at 25.03 feet of head.


However, the sketch plan and piping schematic both show 1 1/4" PVC for the supply line. The contractor indicates he has already installed 1 1/4" diameter PVC as stipulated on the sketch plan. (Mr. Ingram, apparently, was never provided with a copy of the calculation sheets, in which 3" diameter PVC is mentioned).

If the current situation remains unchanged, it appears this pump probably will not be able to function as required for proper dosing of this sand mound system.

I am requesting your recommendation for a design correction which will allow for the properly function of this particular sewage disposal system.

Please contact me at 313-2640 to discuss this problem and possible solutions which will be agreeable to all parties concerned.

Very truly yours,


Ronald J. Pinkley, R. S.
Water and Sewerage Program

RJP:jr

cc: Selfridge Builders

Bill Ingram
File

Bureau of Environmental Health
3525-H Ellicott Mills Drive Ellicott City, Maryland 21043-4544
Water and Sewerage, Permits (410) 313-2640 Community Environmental Health (410) 313-2644
Food Protection Program (410) 313-2642 TDD (410) 313-2323

T. C.'s Contract has been made with B. Ingram (Contractor)
and B. Burton (plum engineer) about 1 1/2" supply line problem.
and they are working on it (I faxed a copy of letter to B. B. @ 4:30 4/28/99 Rff

IMPORTANT MESSAGE

TO RON

DATE 1/16/97 TIME 12:00 A.M.
P.M.

WHILE YOU WERE OUT

M ANTHONY PATTERSON

OF _____

Area Code & Exchange 1 888-613-6232

TELEPHONED		PLEASE CALL	
CALLED TO SEE YOU		WILL CALL AGAIN	
WANTS TO SEE YOU		URGENT	
	RETURNED YOUR CALL		

Message SEZ: 'YOU KNOW'

Operator 



Flow = @ 80 gpm
Di = 3"

$$F = 1.549 \text{ Ft of Head}$$

$$\times 1.85 \text{ (x 1.90 LF)}$$

$$\text{2.8656 Ft of Head Total}$$

@ Q = 80 gpm
di = 1.25"

$$Fric = 110.09$$

$$\times 1.85$$

$$F_{tot} \text{ 203.66 ft/head}$$

@ Q = 80

$$di @ 2.125" \quad F_{tot} = 20.6475 \text{ ft/head}$$

$$di @ 2.5" = 6.965 \text{ ft/head}$$

$$di @ 1.5" = 83.8144 \text{ ' / head}$$

** TRANSMIT CONFIRMATION REPORT **

Journal No. : 009
Receiver : 97159540
Transmitter : HOOO ENVHEALTH
Date : Jan 21,97 16:54
Time : 00'45
Mode : NORM
Document : 01 Pages
Result : O K



HOWARD COUNTY HEALTH DEPARTMENT

Joyce M. Boyd, M.D., County Health Officer

February 6, 1997

Mr. and Mrs. Timothy Bird
14930 Triadelphia Road
Glennelg. Maryland 21737

RE: Bird Property
19001 Windsor Forest Road
Well Permit #HO-94-0850

Dear Mr. and Mrs. Bird:

This is to advise you that the septic tank and pump chamber are to be used as a holding tank system during the interim while the sand mound system construction is completed. This temporary arrangement, as described in your letter dated February 6, 1997, is hereby accepted by the Health Department until the permanent system is completed.

The water sample recently submitted for testing was free of coliform and fecal coliform bacteria at the time of sampling and is bacteriologically safe for drinking.

INTERIM CERTIFICATE OF POTABILITY

This certifies that the initial sampling requirements of COMAR 26.04.04 "Well Regulations" have been met for the water supply system installed under well permit #HO-94-0850. No guarantee can be given for health protection beyond this date of issue. Based upon satisfactory investigation and evaluation by the Howard County Health Department, the Maryland Department of the Environment accepts this well system as required by COMAR 26.04.04.09.

This certificate may become final upon completion of the final bacteriological test which is to be taken by the county health department within six months. It is requested that the homeowner contact Mr. Dave Schroeder, R.S., at (410) 313-2644 to make an appointment for follow up sampling.

Date of Water Sample: January 27, 1997
Date of Well Completion: July 15, 1996

Approving Authority

Donna K. Soe, R.S.

Water and Sewerage Program

DKS

cc: Building Inspector's office
file

① MINIMUM DISCHARGE RATE

$$F \text{ LATERALS} \times \text{DISCHARGE RATE} / \text{LATERAL} = 4 \times 19.56 \text{ GPM} = 78.24 \text{ GPM}$$

⑧ SELECT PUMP TO INITIAL SYSTEM

DISTANCE: 157' (STRAIGHT) PIPE DIAMETER FOR DELIVERY 3" PVC
ELEVATION DIFFERENCE: 20.5' EQUIVALENT LENGTH: 2-45° BENDS - 3.4
1 T FLOW - 12.0
1 T BLIND - 17.0

EQUIVALENT DISTANCE: 190 FEET (157 + 33 = 190)

FRICITION LOSS IN 3" PVC @ 78.24 GPM

$$1.08 + \frac{8.24}{10} (1.38 - 1.08) = 0.3 + 72 + 1.08 = 1.33' / 100'$$

TOTAL FRICITION LOSS FOR 197' = 1.20 + 1.33 = 2.53' *Close enough*

FRICITION LOSS 2.53' 2.53'
ELEVATION HEAD = 20.5' / 23.5'
PRESSURE HEAD = 2.0' 2.0'

TOTAL PUMPING HEAD 25.03' or 28.03'

Install blank in ft 798.5
Invert pc 770.00'
approx pump = 767.00 ±
bottom

If this, then this 23.5'

CONTRACTOR SHOULD INSTALL A PUMP CAPABLE OF DELIVERING AT LEAST

78.24 GPM AGAINST A 25.03' OF HEAD

Note: check pump curve submitted by installer
OK if point is below curve at 80 gpm @ 28 ft of head

Approved Septic System Plan
Howard County Health Department

APR 10/2/96

a / house power pump
was used with 2" diameter sd 40
PVC force main at contractor / By [Signature]
A [Signature] as acceptable
substitute for 1/2 hp pump
@ 3' line for [Signature] APR 10/2/96

Signature

Date 10/2/96



HOWARD COUNTY HEALTH DEPARTMENT

Joyce M. Boyd, M.D., County Health Officer

February 6, 1997

Mr. and Mrs. Timothy Bird
14930 Triadelphia Road
Glenelg, Maryland 21737

RE: Bird Property
19001 Windsor Forest Road
Well Permit #HO-94-0850

Dear Mr. and Mrs. Bird:

This is to advise you that the septic tank and pump chamber are to be used as a holding tank system during the interim while the sand mound system construction is completed. This temporary arrangement, as described in your letter dated February 6, 1997, is hereby accepted by the Health Department until the permanent system is completed.

The water sample recently submitted for testing was free of coliform and fecal coliform bacteria at the time of sampling and is bacteriologically safe for drinking.

INTERIM CERTIFICATE OF POTABILITY

This certifies that the initial sampling requirements of COMAR 26.04.04 "Well Regulations" have been met for the water supply system installed under well permit #HO-94-0850. No guarantee can be given for health protection beyond this date of issue. Based upon satisfactory investigation and evaluation by the Howard County Health Department, the Maryland Department of the Environment accepts this well system as required by COMAR 26.04.04.09.

This certificate may become final upon completion of the final bacteriological test which is to be taken by the county health department within six months. It is requested that the homeowner contact Mr. Dave Schroeder, R.S., at (410) 313-2644 to make an appointment for follow up sampling.

Date of Water Sample: January 27, 1997
Date of Well Completion: July 15, 1996

Approving Authority

Donna K. Soe, R.S.
Water and Sewerage Program

DKS
cc: Building Inspector's office
file

HOWARD COUNTY DEPARTMENT OF PLANNING AND ZONING
Division of Land Development

DATE: 8-11-98

P&Z File No. SDP 99-20

Department of Planning and Zoning

- Transportation Planning
- Historic Preservation
- Comprehensive Planning and Zoning Administration
- Research
- Address Coordinator

- Agricultural Preservation
- Development Engineering Division
- Forest Conservation Planner
- File

Agencies

- Soil Conservation District
- Department of Inspections, Licenses & Permits
- Department of Fire and Rescue Services
- State Highway Administration
- Bureau of Environmental Health
- Board of Education
- Recreation and Parks

- Tax Assessment
- Bell Atlantic Telephone
- BG&E
- Cable TV
- Police
- MTA
- Finance
- DPW, Real Estate Services
- DPW, Construction and Inspection
- DPW, Bureau of Utilities

RE: Bird's Eye View Farm / Forest Mitigation Bank

ENCLOSED FOR YOUR → Signature Approval
THE ENCLOSED → Original

Review & Comments Files

Plans

	<u># of Sheets</u>
<input type="checkbox"/> Sketch Plan	<input type="checkbox"/>
<input type="checkbox"/> Prel Equiv Sketch Plan	<input type="checkbox"/>
<input type="checkbox"/> Preliminary Plan	<input type="checkbox"/>
<input type="checkbox"/> Final Plat	<input type="checkbox"/>
<input type="checkbox"/> Final Constr Plans (RDS)	<input type="checkbox"/>
<input type="checkbox"/> Final Development Plan	<input type="checkbox"/>
<input checked="" type="checkbox"/> Site Development Plan	<input type="checkbox"/>
<input type="checkbox"/> Landscape Plan	<input type="checkbox"/>
<input type="checkbox"/> Grading Plan	<input type="checkbox"/>
<input type="checkbox"/> House Type Revision Plan	<input type="checkbox"/>
<input type="checkbox"/> Water and Sewer Plan	<input type="checkbox"/>

Supplemental Documents

- Wetlands Report
- Soils/Topo Map/Drain Area Map
- FSD/FCP/Worksheet and Application
- Declaration of Intent
- Drainage and/or Computation/Pond Safety Comps
- Preliminary Road Profiles
- APFO Roads Test/Mitigation Plan
- Traffic Study/Noise Study
- Sight Distance Analysis
- Floodplain Study
- Stormwater Management Comps.
- Industrial Waste Survey (DPW)
- Road Poster Form Letter
- Response Letter
- Perc Plat
- Scenic Road Exhibits



Applications

- Waiver Petition Applic/Exhibit
- Planning Board Applic
- ASDP/CSDP Application
- DED Application/Checklist
- DED Fee Receipt/Deeds/Cost Estimate

WAS: Received Tentatively Approved Recorded
 Received and Revised Approved On 8-11

COMMENTS: _____ SRC/COMMENTS DUE BY: 9-03

8/26/98 Check, initial and return to the Department of Planning and Zoning if plan is approved with no comments.



- PLANTING SPECIFICATIONS AND NOTES**
- SITE PREPARATION AND SOILS**
- PROTECTION FENCING AND Silt FENCES FOR SEDIMENT AND EROSION CONTROL ARE TO BE INSTALLED AS A FIRST ORDER OF BUSINESS. SEE PLAN FOR LOCATIONS.
 - DISTURBANCE OF SOILS SHOULD BE LIMITED TO THE PLANTING FIELD FOR EACH PLANT. AS SHOWN ON THE DETAIL VIEW, A PLANTING FIELD OF RADIUS = 5 X DIAMETER OF THE ROOT BALL OR CONTAINER IS RECOMMENDED.
 - SOIL MIX FOR ALL PLANTS EXCEPT ERICACEOUS MATERIAL: SOIL MIX SHALL CONSIST OF EXISTING NATIVE TOPSOIL MIXTURE AT EACH PLANTING FIELD LOCATION INTO WHICH THE CONTRACTOR SHALL THOROUGHLY INCORPORATE 25% BY VOLUME OF COMPOSTED SLUDGE. SOIL MIX FOR ERICACEOUS MATERIAL: SOIL MIX SHALL CONSIST OF EXISTING NATIVE TOPSOIL MIXTURE AT EACH PLANTING FIELD LOCATION INTO WHICH THE CONTRACTOR SHALL THOROUGHLY INCORPORATE 25% BY VOLUME PEAT MOSS.
 - ALL MIXING IN 3 AND 4 SHALL BE LIMITED TO CONTAINER GROWN OR BURLAP AND BURLAP STOCK ONLY AND CONFINED TO THE PLANTING FIELD AND IMMEDIATE ADJACENT SOIL SURFACE AREA AND SHALL BE DONE TO THE SATISFACTION OF THE DESIGN TEAM OR ENGINEER.
- PLANT STORAGE AND INSPECTION**
- FOR CONTAINER GROWN NURSERY STOCK, PLANTING SHOULD OCCUR WITHIN 2 WEEKS AFTER DELIVERY TO THE SITE.
 - FOR BALL AND BURLAP NURSERY STOCK, PLANTING SHOULD OCCUR WITHIN THREE DAYS AFTER DELIVERY TO THE SITE.
 - PLANTING STOCK SHOULD BE INSPECTED PRIOR TO PLANTING. PLANTS NOT CONFORMING TO STANDARD NURSERYMAN SPECIFICATIONS FOR SIZE, FORM, VIGOR, ROOTS, TRUNK WOUNDS, INSECTS AND DISEASE SHOULD BE REPLACED.
 - UNTIL PLANTED, ALL PLANT STOCK SHALL BE KEPT IN A SHADED, COOL, AND MOISTENED ENVIRONMENT.
- PLANT INSTALLATION**
- THE PLANTING FIELD SHOULD BE PREPARED AS SPECIFIED (SEE DETAIL). NATIVE STOCKPILED SOILS SHOULD BE USED FOR SOIL MIX AND BACKFILL FOR PLANTING FIELD. AFTER PLANT INSTALLATION, RAKE SOILS EVENLY OVER THE PLANTING FIELD AND COVER WITH AT LEAST 4 INCHES OF MULCH. WATER GENEROUSLY TO SETTLE SOIL BACKFILLED AROUND TREES.
 - PLANTING FIELD DIAMETERS SHOULD BE REDUCED OR PLANTING FIELD MOVED IF IT APPEARS THAT EXCESSIVE EXISTING ROOT DAMAGE MAY OCCUR DURING DIGGING OPERATION NEAR EXISTING FOREST.
 - CARE SHALL BE TAKEN WHEN DIGGING PLANTING FIELDS NOT TO CHOP THRU LARGER EXISTING ROOTS FROM EXISTING MATURE TREES. IF ROOTS GREATER THAN 1/2 INCH ARE ENCOUNTERED PLEASE TRY TO DIG AROUND THEM AS MUCH AS POSSIBLE TO MINIMIZE IMPACT TO EXISTING TREES. THEY WERE HERE FIRST.
 - CONTAINER GROWN STOCK SHOULD BE REMOVED FROM THE CONTAINER AND THE ROOT BALL SUBSTITUTION IS STRONGLY RECOMMENDED. UNBURLAPED OR KNIVED ROOT SYSTEMS SHOULD ALSO BE NOTED. ROOTS MAY NOT BE TRIMMED ON SITE, DUE TO THE INCREASED CHANCES OF SOIL BORNE DISEASES.
 - FOR BALL AND BURLAP STOCK, PLACE TREE IN PREPARED PLANTING FIELD AND REMOVE WIRE AND/OR STRING FROM ROOT BALL. THEN PEEL BACK BURLAP TO BASE OF ROOT BALL AND COVER ENTIRE ROOT BALL WITH TOPSOIL MIXTURE INDICATED ABOVE AND WATER GENEROUSLY.
 - FOR TREES PLANTED IN THE AFFORESTATION AREA, CONTRACTOR SHALL EVENLY DISPERSE SPECIES IN GROUPS OF TWO (2) TO FOUR (4), PER SPECIES, OVER THE ENTIRE DESIGNATED AREA TO BE PLANTED WHILE MAINTAINING AN AVERAGE RANDOM SPACING OF INDIVIDUAL TREES AT PROPER SPACING INDICATED ON PLANT LIST.
 - AVOID PLANTING IN A STRAIGHT GRID PATTERN. TREES SHALL BE PLANTED ON AN AVERAGE SPACING AS INDICATED ON PLANT LISTS TO OBTAIN A MORE NATURAL APPEARANCE.
 - NEWLY PLANTED TREES MAY NEED WATERING AS MUCH AS ONCE A WEEK FOR THE ENTIRE GROWING SEASON, DUE TO THE WELL DRAINED NATIVE SOILS FOUND ON THIS SITE COMBINED WITH THE LOOSENESS OF THE BACKFILLED AREA WITHIN THE PLANTING FIELD. THE NEXT TWO YEARS MAY REQUIRE WATERING ONLY A FEW TIMES A YEAR DURING SUMMER AND DRY MONTHS. AFTER THAT PERIOD, TREES SHOULD ONLY NEED WATER IN SEVERE DROUGHTS. ANY WATERING PLAN SHOULD COMPENSATE FOR RECENT RAINFALL PATTERNS.

REFORESTATION PLANT LISTS



QTY.	SPECIES	SHADE	MOIST.	WET.	M.I.N.C.	SIZE & TOL.	REGIME	STATUS	SPACING	REMARKS
245	Prunus serotina Wild Black Cherry	I	M	FACU	10'	CONT/BROOT			3'-5' HEIGHT	
245	Robinia pseudoacacia Black Locust	VI	D-M	FACU	10'	CONT/BROOT			3'-5' HEIGHT	
245	Quercus alba White Oak	MT	D-M	FACU	10'	CONT/BROOT			3'-5' HEIGHT	
245	Quercus rubra Red Oak	MT	D-M	UPL	10'	CONT/BROOT			3'-5' HEIGHT	
245	Fraxinus americana White Ash	MT	D-M	FACU	10'	CONT/BROOT			3'-5' HEIGHT	
245	Myrica spicata Black Gum	T	M-W	FAC	10'	CONT/BROOT			3'-5' HEIGHT	
245	Juglans nigra Black Walnut	VI	M	FACU	10'	CONT/BROOT			3'-5' HEIGHT	
245	Cornus florida Flowering Dogwood	VI	D-M	FACU	10'	CONT/BROOT			3'-5' HEIGHT	
245	Acer rubrum Red Maple	VI	D-W	FAC	10'	CONT/BROOT			3'-5' HEIGHT	
245	Cercis canadensis Eastern Redbud	T	M	UPL	10'	CONT/BROOT			3'-5' HEIGHT	
245	Carya glabra Pignut Hickory	I	D-M	UPL	10'	CONT/BROOT			3'-5' HEIGHT	
245	Diospyros virginiana Persimmon	I	D-M	UPL	10'	CONT/BROOT			3'-5' HEIGHT	

- FERTILIZING**
- DO NOT FERTILIZE NEWLY PLANTED TREES WITHIN THE FIRST GROWING SEASON AFTER PLANTING. DOING SO MAY CAUSE A SPURT OF CANOPY GROWTH WHICH THE ROOTS CANNOT SUPPORT AND ADD ADDITIONAL STRESS TO THE ALREADY DISTURBED PLANT.
 - NOTHING SHOULD BE ADDED TO THE SOIL WITHOUT TESTING IT FIRST TO DETERMINE ITS NEEDS.
 - IF AND WHEN IT IS TIME TO FERTILIZE, ORGANIC FERTILIZERS ARE PREFERRED TO SYNTHETIC FERTILIZERS. BONE MEAL OR SEAWEED BASED PRODUCTS ARE AVAILABLE COMMERCIALLY AND ARE RECOMMENDED. THEY HAVE THE ABILITY TO SUPPLY NUTRIENTS TO THE PLANT AS NEEDED WHILE MINIMIZING THE RISK OF EXCESS NUTRIENTS ENTERING THE FOREST SYSTEM AND WATER SUPPLY.
- MAINTENANCE SCHEDULE**
- ANNUAL MAINTENANCE DURING THE GROWING SEASON, FOR A THREE YEAR PERIOD.
 - ASSESS TREE MORTALITY OF PLANTING STOCK, REMOVE AND REPLACE ANY DEAD OR DISEASED PLANTINGS.
 - VOLUNTEER SEEDING OF NATIVE, LOCAL AND ENDEMIC VEGETATION IS TO BE EXPECTED. DO NOT DISCOURAGE THIS EFFORT UNLESS IT IS NEGATIVELY EFFECTING THE PLANTED STOCK.
 - REMOVE THROUGH MANUAL MEANS (GRUBBING, PULLING, CUTTING) AGGRESSIVE, NOXIOUS, INVASIVE SPECIES AND ALL HERBACEOUS VEGETATION WITHIN A 3-FOOT RADIUS SURROUNDING THE PLANTED WOODY NURSERY STOCK.
 - REMOVE AND DISPOSE OF MAN-MADE TRASH, INCLUDING ITEMS CONTAINED WITHIN ENTIRE PLANTING AREA. DO NOT REMOVE DOWN AND DEAD MATERIAL NATURALLY OCCURRING OR ACCUMULATING, UNLESS IT IS SMOTHERING PLANTING STOCK.
 - A 75 PERCENT SURVIVAL OF PLANTED STOCK MUST BE ACHIEVED AT THE END OF THE 24 MONTH MANAGEMENT PERIOD. IF NOT, ADDITIONAL PLANTINGS MAY BE REQUIRED TO ACHIEVE THIS GOAL.
- SUPERVISION**
- ALL FOREST CONSERVATION ACTIVITIES SHALL BE DONE UNDER THE DIRECT SUPERVISION OF SOMEONE FROM THE DESIGN TEAM OR OTHER QUALIFIED PROFESSIONAL AS DETERMINED BY THE REQUIREMENTS OF COMAR 08.19.06.01 AND THE MARYLAND DEPARTMENT OF NATURAL RESOURCES, PUBLIC LANDS AND FORESTRY DIVISION.

Area Tabulation


GROSS SITE AREA	16.66 Ac±
AREA WITHIN 100 YEAR FLOODPLAIN	0.00 Ac±
NET TRACT AREA	16.66 Ac±
ZONING	AC-DEO
FOREST CONSERVATION EASEMENT	6.75 Ac±

PROTECTIVE FENCE DETAIL



TREE PLANTING DETAIL
CONTAINER GROWN

THIS PLAN IS FOR FOREST CONSERVATION EASEMENT PLANTING PURPOSES ONLY



SIGNAGE DETAIL
NOT TO SCALE

- NOTES**
- FOREST PROTECTION DEVICE ONLY.
 - RETENTION AREA WILL BE SET AS PART OF THE REVIEW PROCESS.
 - BOUNDARIES OF AREA SHOULD BE STAKED AND FLAGGED PRIOR TO INSTALLING DEVICE.
 - ROOT DAMAGE SHOULD BE AVOIDED.
 - PROTECTIVE SIGNAGE MAY ALSO BE USED.
 - DEVICE SHOULD BE MAINTAINED THROUGHOUT CONSTRUCTION.
 - BARBED WIRE SHOULD BE ATTACHED SECURELY TO POSTS.

SOILS LEGEND

SOIL	NAME	CLASS
Lnb2	Linganore channery loam, 3 to 8 percent slopes, moderately eroded	C
Lnc2	Linganore channery loam, 8 to 15 percent slopes, moderately eroded	C
Lnd2	Linganore channery loam, 15 to 25 percent slopes, moderately eroded	C
MtB2	Mt. Airy channery loam, 3 to 8 percent slopes, moderately eroded	A
MtC2	Mt. Airy channery loam, 8 to 15 percent slopes, moderately eroded	A
MtD2	Mt. Airy channery loam, 15 to 25 percent slopes, moderately eroded	A

- NOTES:**
- * Hydric soils and/or contains hydric inclusions
 - ** May contain hydric inclusions
 - † Generally only within 100-year floodplain areas

APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING AND ZONING.

DIRECTOR _____ DATE: _____

CHIEF, DEVELOPMENT ENGINEERING DIVISION _____ DATE: _____

CHIEF, DIVISION OF LAND MANAGEMENT _____ DATE: _____

DATE NO. REVISION

FORREST DEVELOPER
WILDMAN ENVIRONMENTAL SERVICES
8444 FREDERICK ROAD
ELLCOTT CITY, MARYLAND 21043

PROJECT: BIRD'S EYE VIEW FARM FOREST MITIGATION BANK

AREA: TAX MAP 6, P/O PARCEL 15 FIFTH ELECTION DISTRICT HOWARD COUNTY, MARYLAND

TITLE: SITE DEVELOPMENT AND FOREST CONSERVATION PLAN DETAILS AND SPECIFICATIONS

WILDMAN ENVIRONMENTAL SERVICES
8444 FREDERICK ROAD
ELLCOTT CITY, MD. 21043
PHONE: (410) 313-9899
FAX: (410) 313-9099

DESIGNED BY: R.B.W.
DRAWN BY: CADD
PROJECT NO. BEV
DATE: 8/1/98
SCALE: 1"=50'
SHEET NO. 1 OF 1

APPLICATION

PERCOLATION TESTING

test

A 50952

P _____

DISTRICT _____

DATE _____

*Goes to Byrd Property
Amended Sand Blank Design*

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER _____

ADDRESS _____ PHONE _____

AGENT OR PROSPECTIVE BUYER _____

ADDRESS _____ PHONE _____

PROPERTY LOCATION:

SUBDIVISION Hubert Mullineaux Property LOT NO. 1+2 (area as yet undefined)

ROAD AND DESCRIPTION Windsor Forrest Rd

TAX MAP _____ PARCEL # _____

SIZE OF LOT _____ TYPE BLDG. _____
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT

COUNTY #

SOIL PROFILE

0' 2, 5, 4, 1
 similar to #3
 OK to test from 1, 3, 5
 4.5' for #2 & 4
 pockets or all > 50% large chambers probably pure Too fast

3


dark brown
hsil

10' yellow-red
ch sil

28' ch cohl - reddish (cl)

34' ch cohl (cl)

7' Rd Barn



SOIL PROFILE

0'

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME	
			START	STOP	START	STOP		
2/28/96	Reg. spec. 1	3'	3:40:00	3:42:46	3:49:00		5 min	
		17' 7'	3:41:00	3:43:30	3:49:00		5 1/2 min	
	2	17' Too rocky at 4'	(>50% large chambers)		No Test			
	3	3'	4:07:50	4:08:16	4:09:03	(too fast)	48 sec for low test	
		7 1/2' repair area	4:08:30	4:08:41	4:08:41	(too fast)	10 sec	
	4	7+	>50% large chambers @ 4 1/2 - 5'		Too rocky for conventional			
	5	Not tested (bottom of hole had been stopped by flat end of digging bar)						
	6	7+	>50% large chambers at 4 ft & deeper				Fail	

REMARKS: Soils similar to ones tested on North side of back - appears favorable for Sand Brand Testing

TYPE OF SOIL: Mt Airy

TESTED BY: R. Pinkley

ALSO PRESENT: D. Bauer

TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME

TRENCH WIDTH

INLET DEPTH

MAXIMUM BOTTOM DEPTH

SQ. FT/BEDROOM

APPLICATION

HOWARD COUNTY

SERIAL NUMBER

PERMIT APPLICATION

DEPARTMENT OF INSPECTIONS, LICENSES & PERMITS
3430 COURT HOUSE DRIVE, ELLICOTT CITY, MARYLAND 21043

12511
B00100804

BUILDING ADDRESS (HOUSE NO., STREET, TOWN OR AREA)
1900 WINDSOR FOREST RD 23776
MOUNT AIRY, MD 21771

GRADING/SEDIMENT CONTROL YES NO SDP #

DESCRIPTION OF WORK AUTHORIZED
New single family home with attached 2 car garage rough in basement 4 bedrooms

LOT NO.	PARCEL NO.	SEC.	AREA	BLOCK NO.	LIBER	FOLIO
	15			14		
SUB DIVISION		ZONE	ZONE MAP	ELEC. DIST.	CENSUS TR.	
		RE-ED	6	4	16040	

OWNER NAME AND ADDRESS
Timothy and Bernice Bird
14930 Triadelphia Road
Glenora MD 21737
PHONE NO. 301-854-6739

SIZE OF BLDG.	FRONT	DEPTH	HEIGHT

OCCUPANT'S NAME AND ADDRESS
Timothy and Bernice Bird
14930 Triadelphia Road
Glenora MD 21737
PHONE NO. 301-854-6739

TYPE OF BLDG.	AREA	VOLUME	ROOF
B. ROOMS			
ROOMS			
BATHS			
FIREPLACES			

ARCHITECT OR ENGINEER'S NAME AND ADDRESS
LDC, INC.
9251 Runsey Road, Suite 106
Columbia MD 21045
PHONE NO. 410-715-1070

FOOTINGS	FOUNDATION	S. WALLS

CONTRACTOR'S NAME AND ADDRESS
Selfridge Builders
14045 Gared Drive
Glenwood MD 21738
PHONE NO. 410-997-8282
3866

UTILITIES				
WATER	WELL	SEWER/SEPTIC	GAS	ELECTRICITY
			TYPE OF HEAT	AC

I have carefully examined and read this application and know the same is true and correct, and that in doing this work, all provisions of Howard County Ordinances and the State Laws of Maryland will be complied with, whether specified or not; and I will notify the Department of Inspections, and Permits twenty-four hours in advance when I am ready for the inspections called for elsewhere in the application; and that no work will be covered up until such inspections have been completed with.

EXISTING USE
Vacant Lot
PROPOSED USE
Single Family Home

SIGNATURE
TITLE
DATE 6-25-16

EST. CONSTRUCTION COST
100,000
LICENSE NUMBER
PERMIT FEE

W/S CODE FOR OFFICE USE ONLY



DISTANCE IN FEET
SIDE YARD (DISTANCE)
TO SIDE BUILDING DISTANCE IN FEET
BACK
Check payable to:
To begin and display Use and before will
IMPORTANT: PLEASE
LP-69-591

Summary
could not locate
no file.
Hobart Hollinsworth Property
(Both separate files stored together)
BP cannot issue
at this time.
① Need a signed copy of this last plan
② Need detailed sound heard design from approved private BP source

FUNCTION	DATE	SIGNATURE APPROVAL
ZONING/PLANNING	X	
SHA	X	
SEDIMENT/GRADING	X	
BUILDING OFFICIAL	X	
WATER & SEWER		
HEALTH DEPT.	X	
FIRE PROTECTION		
STORM WATER MGMT	X	

APPROVED
DATE
Distribution of Copies:
White - Building Official
Green - Planning & Zoning
Yellow - Engineering
Pink - Health Dept.
Gold - S.H.A.

Now - FILE GIVEN TO JAVE
FOR WORK PERMIT PROCESSING...




- NOTES:**
- These two areas designate a private sewerage easement as required by the Maryland State Department of the Environment for individual sewerage disposal utilizing sand mound sewerage system only. Improvements of any nature in this area are restricted until public sewerage is available. These easements shall become null and void upon connection to a public sewerage system. The County Health Officer shall have the authority to grant variances for encroachments into the private sewerage easement. Recordation of a modified sewerage easement shall not be necessary.
 - The lot shown hereon complies with the minimum lot area and ownership width as required by the Maryland Department of the Environment.
 - Existing Zoning: RC-DE-O per the 10-18-93 Comprehensive Zoning Plan.
 - Provide manhole cleanout to finished grade at proposed septic tank and ~~at the proposed septic system for this lot requires a pump.~~
 - Sand mound detail plan to be submitted for review and approval by the Howard County Health Department prior to issuance of a building permit for the residence.
 - The typical sand mounds shown were sized for a 4 bedroom single family dwelling with site slope of 12%. Any increase in house size (number of bedrooms) will require revised sand mound site and design plans to be submitted for review and approval by the Howard County Health Department prior to issuance of a building permit for the residence.
 - All existing wells and septic systems located within 100 ft of the property lines have been shown.

SOILS LEGEND

SYMBOL	NAME / DESCRIPTION
LnB2	Linganore Channery Loam 3 to 8% Slopes Moderately Eroded
LnC2	Linganore Channery Loam 8 to 15% Slopes Moderately Eroded
LnD2	Linganore Channery Loam 15 to 25% Slopes Moderately Eroded
MtB2	Mt Airy Channery Loam 3 to 8% Slopes Moderately Eroded
MtC2	Mt Airy Channery Loam 8 to 15% Slopes Moderately Eroded
MtD2	Mt Airy Channery Loam 15 to 25% Slopes Moderately Eroded

Taken from USDA Howard County Soil Survey Map No. 1.
--- Denotes Soil Group delineation.

SEPTIC LEGEND



PERCOLATION TEST LEGEND

- ⊕ PASSED
- ⊕ FAILED
- ⊖ NOT TESTED (OLD VISUAL)



SEPTIC SYSTEM DESIGN DATA:


- 4 In. Leams
- Invert at wall 771.50
- 1500 gallon top seamer provide manhole to grade
septic tank required 785.0 Invert In 770.80
1-X grade over tank 785.0 Invert In 770.80
Prop grade over tank 780.0 Invert In 770.50
- 1000 gallon top seamer pump out with dual outlet pumps required. Provide manhole to grade.
Pumps shall be equipped with audible and visual alarm system for high water and pump malfunction. Alarm system shall be installed on a separate electrical circuit with check valves as required.
Invert In 770.00
Top grade 785.00
- Distribution Box 2 outlets minimum
Ex grade @ box 788.0
Prop grade @ box 790.0
Invert 787.5

APPROVED for Private Water and Private Sewerage by Howard County Health Department
Howard County Health Officer _____ Date _____


LDE, INC.
9250 Rumsey Road, Suite 106, Columbia, MD. 21045
(410) 715-1070 (301) 596-3424 (410) 715-9540 (Fax)

Drawn: MBW	PERCOLATION TEST CERTIFICATION PLAT H. MULLINEAUX PROPERTY	Scale: 1"=50'
Designed: SOH		Drawing: 1 of 1
Checked: DBB	TAX MAP No. 6 P/O PARCEL 15 5th ELECTION DISTRICT HOWARD COUNTY, MARYLAND	LDE Job No: 96-035
Date: 6/96	BUILDER: SELFRIDGE BUILDERS, INC. 14046 Baytop Drive Glenwood, MD 21738 (410) 719-6822	File No:


NOTE:
Contractor shall place last perforation in each lateral in crown of end cap or in sidewall of upturn to prevent vapor lock. Turnups should be placed at least on diagonally opposite ends for clean water pump test. Turnups may be cut back to grade once system has been tested and approved by the Health Dept.



LATERAL END CAP DETAIL
Not To Scale



PIPING SCHEMATIC
NOT TO SCALE



VICINITY MAP
Scale: 1" = 2,000'

- NOTES:**
- These two areas designate a private sewerage easement as required by the Maryland State Department of the Environment for individual sewerage disposal utilizing sand mound sewage system only. Improvements of any nature in this area are restricted until public sewerage is available. These easements shall become null and void upon connection to a public sewerage system. The County Health Officer shall have the authority to grant variances for encroachments into the private sewerage easement. Recordation of a modified sewerage easement shall not be necessary.
 - The lot shown hereon complies with the minimum lot area and ownership width as required by the Maryland Department of the Environment.
 - Existing Zoning: RC-DEO, per the 10/18/93 Comprehensive Zoning Plan.
 - Provide manhole cleanout to finished grade at proposed septic tank and the pump chamber.
 - The proposed septic system for this lot requires a pump.
 - Details and specifications of the proposed pumps within the pump pit to be supplied by the contractor for review and approval by the Howard County Health Department prior to issuance of a Septic Permit.
 - See builder's architectural plans for building dimensions.
 - The sewage disposal area within the limit of disturbance for building construction is to be fenced during the entire building phase to prevent any disturbance of soils on the sand mound site. The Howard County Health Department reserves the right to require construction of the sand mound sewage disposal system prior to building construction.
 - The primary sand mound sewage disposal system shall be staked in the field and location inspected by the Howard County Health Department prior to beginning any construction of the sand mound.

SAND MOUND CONSTRUCTION SEQUENCE:


- Contractor shall contact Health Dept. (513-2440) 48 hours in advance of proceeding with any construction. Good construction techniques are essential. If the mound is to function properly, the following techniques should be considered:
- Site Preparation:**
 - Flag off the site to prevent damage to the area during other construction activity on the lot. Vehicular traffic over the area should be prohibited to avoid soil compaction.
 - Stake out the mound perimeter and bed in the proper orientation. Reference stakes set some distance from the mound perimeter are also required in case the corner stakes are disturbed.
 - Cut and remove any excessive vegetation. Trees should be cut at ground surface and the stumps left in place.
 - Measure the average ground elevation along the upslope edge of the bed to determine the bottom elevation of the bed.
 - Install the delivery pipe from the dosing chamber to the mound. Lay the pipe below the frost line or slope it uniformly back to the dosing chamber so it may drain after dosing. Back fill and compact the soil around the pipe.
 - Fill the area within the mound perimeter:**
 - Use a larger wheel loader, plowing 7 to 8 in. (18 to 20 cm) deep parallel to the contour. Side bottom plow should not be used, as the trace wheel runs in every furrow, compacting the soil. Each furrow should be 30 inches apart. A chisel plow may be used in place of a wheel loader plow. Roughening the surface with a chisel plow may be satisfactory, especially in wooded sites with stumps. Retilling is not recommended because of the damage it does to the soil structure. However, retilling may be used in granular soils, such as sand.
 - Planting should not be done when the soil is too wet. Bearing and compaction of the soil will occur. If a sample of the soil taken from the plow depth forms a wire when rolled between the palm, the soil is too wet. If it crumbles, plowing may proceed. Call Health Dept. for inspection of soil conditions from rain or snow prior to proceeding with plowing if in doubt.

SOILS LEGEND

SYMBOL	NAME / DESCRIPTION
LnB2	Linganore Channery Loam 3 to 8% Slopes Moderately Eroded
LnC2	Linganore Channery Loam 8 to 15% Slopes Moderately Eroded
LnD2	Linganore Channery Loam 15 to 25% Slopes
MtB2	Mt. Airy Channery Loam 3 to 8% Slopes Moderately Eroded
MtC2	Mt. Airy Channery Loam 8 to 15% Slopes Moderately Eroded
MtD2	Mt. Airy Channery Loam 15 to 25% Slopes Moderately Eroded


Taken from USDA Howard County Soil Survey Map No. 1
Denotes Soil Group delineation

SEPTIC LEGEND



PERCOLATION TEST LEGEND

- ⊕ PASSED
- ⊖ FAILED
- ⊙ NOT TESTED (OLD VISUAL)



TYPICAL SAND MOUND CROSS SECTION
Not To Scale

SEPTIC SYSTEM DESIGN DATA:

- 4 Bedrooms, at 12% site slope / 600 GPD
 - Invert @ wall: 771.50
 - 1500 gallon top seamed two compartment septic tank required. Provide manhole to grade and cleanouts at the top of each tank. Ex. grade over tank: 775.50 Invert: 775.50 Prop. grade over tank: 775.50 Invert Out: 770.50
 - 1500 gallon top seamed pump pit with dual effluent pumps required. Provide manhole to grade. Pumps shall be equipped with audible and visual alarm system for high water and pump malfunction. Alarm system shall be installed on a separate electrical circuit. Install check valves as required. Invert In: 770.00 Top Grade: 774.00
 - Sand Mound (See typical section) Ex. grade @ 6' mound: 792.3 Fin. grade @ 6' mound: 791.2 (Top elevation) Invert 1/2" PVC laterals: 790.5
- * Contractor to supply specifications of specific pump type per manufacturer.

Approved Septic System Plan
Howard County Health Department

LDE, INC.
9250 Rumsey Road, Suite 106, Columbia, MD. 21045
(410) 715-1070 (301) 598-3424 (410) 715-9540 (Fax)

Drawn: KBW	PLOT PLAN FOR BUILDING PERMIT	Scale: 1"=50'
Designed: SOH	H. MULLINEAUX PROPERTY	Drawing: 1 of 1
Checked: BDB	TAX MAP No. 6 PLO PARCEL 15	LDE/jbb/br
Date: 6/96	5th ELECTION DISTRICT	96-035
	HOWARD COUNTY, MARYLAND	File No.
	BUILDER SELFRIIDGE BUILDERS, INC. 14045, Gared Drive, Glenwood, MD 21738 (410) 799-2200	

APPROVED: For Private Water and Private Sewerage Howard County Health Department.
Howard County Health Officer