| RECEIPT D | | Maura J. Rossman, M.D. NSITE SEWAGE DISF PERM MINOR REP | 8930 Stanford Bo Main: 410-313 TDD 410-313-237 <u>ww</u> Facebook: www , Health Officer | nvironmental Hea ulevard, Columbia, MD -2640 Fax: 410-313-20 23 Toll Free 1-866-313 w.hchealth.org v.facebook.com/hocohe EM P | 21045 648 -6300 | |
|---|---|---|--|---|-----------------------|--|
| PROPERTY AI | DDRESS:14804 Carriage | Mill Road | | | | |
| SUBDIVISION | l: | | LOT: | TAX ID: | | |
| CONTRACTOR: Hatfield's Equipment EMAIL: ken@hatfieldsequipment.com | | | | | | |
| CONTRACTOR ADDRESS: P.O. Box 519, Annapolis Junction , MD 21701 PHONE: 301-490-4289 | | | | | | |
| | WNER: Patricia Aleshire | | EMAIL: | | | |
| OWNER ADD | RESS: 14804 Carriage N | 1ill Road, Woodbine, MD 2 | 21797 | PHONE: | | |
| NUMBER OF | BEDROOMS: <u>4</u> SEPT | TIC TANK SIZE: 1250 | DRAINFIELD SIZ | E/TYPE: <u>3 trench</u> | es/ 2' x 80' | |
| NOTES: | Call for inspection on morn material on top of gravel. R | ing when work is to begin. Re Replace soil over trenches. | emove soil over tre | nches to top of grave | I. Install geotextile | |
| ISSUED BY: | Robert Bricker | ISSUE DATE: | 4/25/16 | EXPIRATION DATE: | 4/25/17 | |
| | | | | | | |
| NOTE: MDE RECOMMENDS SEPTIC TANKS, BAT, AND OTHER PRETREATMENT UNITS BE PUMPED AT A FREQUENCY ADEQUATE TO ENSURE THAT SOLIDS ARE NOT DISCHARGED TO THE DISPOSAL AREA | | | | | | |


NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM. PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT. CALL 410-313-1771 FOR INSPECTION OF SEPTIC SYSTEM.

| WH0-94-2386 | 1"== 50' | 7 . x |
|-------------------|---------------------------|--|
| NOT TO SCALE | energia () | TRENCH/DRAINFIELD DATA WIDTH INLET BOTTOM |
| | | NUMBER OF TRENCHES |
| | | TOTAL LENGTH |
| | | ABSORPTION AREA |
| c | | DISTRIBUTION BOX LEVEL |
| A B | | DISTRIBUTION BOX BAFFLE |
| PORCH 122' /30' | | DISTRIBUTION BOX PORT |
| | | |
| * 8 do 1 42 to | 62.1 | |
| BI'to BO-WOX | Contraction of the second | SEPTIC TANK DATA |
| n h m | 12 房东风山山 | SEPTIC TANK 1 LEVEL |
| | | MANUFACTURER |
| | | CAPACITY GAL |
| | | SEAM LOC |
| | | TANK LID DEPTH |
| | | BAFFLES |
| | | BAFFLE FILTER |
| | | MANHOLE LOC |
| | | 6" PORT LOC |
| 77 | | WATERTIGHT TEST |
| Internet A | | SLOTTED |
| 141 10 150 102 11 | | DATE ON LID |
| B 1444' to 1447' | | PUMP/SEPTIC TANK LEVEL |
| B B | 0 | MANUFACTURER |
| . 6 | | CAPACITYGAL |
| | | SEAM LOC |
| | | TANK LID DEPTH |
| | | BAFFLES |
| | | BAFFLE FILTER |
| | | MANHOLE LOC |
| | | 6" PORT LOC |
| | | WATERTIGHT TEST |
| | | SLOTTED |
| ROAD NAME | | DATE ON LID |
| | | |

PRE-CONSTRUCTION:

INSTALLATION: 4/26/16 Hatfield's compacting dut over T2. Removed durt over trench, added filter eloth, and compacting dirt in layers on top. T3 already finished. No paper found in trenches - may have initially been red rosin paper that deteriorated over three. Hatfield's dug 2' below top of stone at trench ends and found no liquid. Started uncovering TI - 5' to stone above pipe. Uncovered P-box corner. (50) 4/26/16 TI uncovered. filter cloth on top. No liquid at end of TI 2' below top of store. Hatfield's adding 2' dirt to trench before compacting to protect pipe. SC

FINAL INSPECTOR Savah Collins ... DATE OF APPROVAL 4/26/16



Bureau of Environmental Health 8930 Stanford Boulevard, Columbia, MD 21045 Main: 410-313-2640 | Fax: 410-313-2648 TDD 410-313-2323 | Toll Free 1-866-313-6300 www.hchealth.org Facebook: www.facebook.com/hocohealth Twitter: HowardCoHealthDep

Dr. Maura J. Rossman, M.D., Health Officer

| INFORMATION FOR | M – SEPTIC SYSTEM REPAIR UPGRADE |
|--|--|
| Reason for Request: | Has the septic tank been pumped within the last month? |
| Failing System | □ Yes Date pumped: |
| System relocation for proposed addition | X No |
| System upgrade for proposed addition | Was a visual improved on a fithe south tonk and/or drain faile and ductor do |
| Inadequate treatment zone | Was a visual inspection of the septic tank and/or drain fields conducted? |
| Collapsed septic tank | \square No |
| & Collapsed drivell & Subsidence over Tronc | |
| Existing system design | □ Yes |
| Drywell | Blockage leading to the tank |
| D- Trench | □ Yes. Explain: |
| · D · Mound | □ No |
| 🗆 Unknown | Blockage leading to the field |
| Other: | Yes Explain: |
| Is discharge surfacing on the ground? | 🗆 No |
| | □ No |
| X No | Additional Comments: |
| living space additions, garages, etc? This information able to accommodate requests in the field for property | blan to add in the future, any additions or modifications to the property, i.e. pools, must be disclosed at the time of this application. The Health Department will not be modifications unrelated to the repair request. Such requests may require an certification Plan, if the property does not meet current Code and Regulation. Contractor's Phone: $30/-490-4289$ |
| Property Address; 14804 Carrie | |
| Subdivision: Woodbine MD | 21797 Lot: Year Built: 1999 |
| Owner's Name: Patricia Ales | hire Owner's Phone: |
| Name of previous owners: N/A | Existing bedrooms: <u>4</u> Proposed bedrooms: |
| Has this request been previously discussed w Public Sewer available/nearby: | ith a Sanitarian? (Name): |
| | |
| *Prior to scheduling inspections, scaled plans should Print out a copy of Real Property Data via Dept. of Taxa If public sewer may be nearby, verify whether sewer is to If sewer is available and the property is within the Metro exemption exists, the owner should justify the request in If soil/site conditions are limited and sewer and/or Metro pursuit of Emergency Sewer Extension or Emergency M details. No permit is to be issued nor inspection to be scheduled v | tion website Indexed file found echnically "available" through the Bureau of Engineering. politar District, connection to sewer is required: If the owner believes reason for writing. District status is not conducive to connection, the Sanitarian may recommend etro District Inclusion. The Owner should contact the Bureau of Utilities for without prior fee collection at the office unless an emergency situation exists. |
| The contractor is to notify office of the emergency situati | on as soon as possible. |

