LAYOUT 9/9/ INSP 2 9/10/	10 INSP 4			
INSP 3 9/13/1	O INSP 6			
ISSUE DATE:	8/22/10	PERMIT	P 533976	
APPROVAL DATE:	9/21/2010		Α	
	ON-SITE SEWA	Tax ID # AGE DISPOSAL SYSTEM		
		TY HEALTH DEPARTMENT VIRONMENTAL HEALTH	Γ	
	Deliane of En			
Southcan	roll	IS PERMITTED TO	NSTALL ⊠ ALTER□	
ADDRESS:		PHONE NUMB	ER: 410.875.4197	
SUBDIVISION:	Saddlebrook Farm	LOT NUMBER:	Par F	
ADDRESS:	10141 Saddlebrook Farm Trai	PROPERTY OWNER	R: NVR Inc.	
SEPTIC TANK CAPA	CITY (GALLONS):	1500 OUTLET BAFFLE	E FILTER REQUIRED	
PUMP CHAMBER CA	PACITY (GALLONS):	COMPARTMENT	ED TANK REQUIRED⊠	
NUMBER OF BEDRO	OMS:	4 APPLICATION RA	ATE: _1.2	
SQUARE FOOTAGE (OF HOUSE:	Unkwn 85-90	15-7	
LINEAR FEET OF TR	ENCH REQUIRED:	200 175'		
TRENCHES:	depth 8.0 feet below of	Trenches to be 2.0 feet wide. Inlet 4.0 feet below original grade. Bottom maximum depth 8.0 feet below original grade. Effective area begins at 7.0 feet below original grade with 4.0 feet of stone below distribution pipe.		
LOCATION:		Run 2x40' and 2 x 60' trenches on contour.		
NOTES:		Do not order the septic tank until after layout inspection and Sanitarian approval. Stake easement corners. Call for layout inspection. Mark utilities. Gravel tickets must be available		

NOTE: PERMIT VOID AFTER 2 YEARS

PLANS APPROVED:

NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS

bearing lid is required for tanks deeper than 4 feet.

NOTE: WATERTIGHT SEPTIC TANKS REQUIRED

NOTE: ALL PARTS OF SEPTIC SYSTMEM SHALL BE 100 FEET FROM ANY WATER WELL NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

Heidi Scott

NEITHER THE HOWARD COUNTY COUNCIL OR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM

for Environmental Sanitarians. Stone must be approved by the Howard County Health Department. A written variance request is required for tanks deeper than 3 feet. A traffic

8/24/10

DATE:

PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-1771 FOR INSPECTION OF SEPTIC SYSTEM

NOT TO SCALE

See As-Built Drawing On Separate Sheet TRENCH/DRAINFIELD DATA
WIDTH INLET BOTTOM

2 3.5-4 7.5-8

NUMBER OF TRENCHES 2

TOTAL LENGTH 175

ABSORPTION AREA 700

DISTRIBUTION BOX LEVEL 19

DISTRIBUTION BOX BAFFLE 19

DISTRIBUTION BOX PORT 15


	SEPTIC TANK DATA SEPTIC TANK 1 LEVEL
	MANUFACTURER Babylon
	CAPACITY 2000 GAL
	SEAM LOC TOD .
	TANK LID DEPTH 0,5'-2"
	BAFFLES / Yes
	BAFFLE FILTER No
	MANHOLE LOC Front + Rel
	6" PORT LOC None
	WATERTIGHT, TEST NO
	SLOTTED YES,
	DATE ON LID 7/28/2010
P	MP/SEPTIC TANK LEVEL NA
	MANUFACTURER
	CAPACITYGAL
	SEAM LOC
	TANK LID DEPTH
	BAFFLES
	BAFFLE FILTER
	MANHOLE LOC
	6" PORT LOC
	WATERTIGHT TEST
	SLOTTED
	DATE ON LID


ROAD NAME


9/9/2010 Indall a top 85 trench and a lower 90' trench on contour across the top of the easement Put the tank and box near where shown on the BP plan BB

INSTALLATION: 9/10/2010 Sank set. House connection make Most of top trench done, Hit a posset of rock mear end of top trench. O. L. to make trenches 6" shallower. Nopefully rock doesn't increase further downhill. BB 9/13/2010 Rock vein getting dramatically worse as you move downhill. Stoppedse tond trench at 45. Install another 45 trunch below it BB 9/21/2010 Trenches finished. Bottom brench too close to middle trench BB

FINAL INSPECTOR B. Baker ... DATE OF APPROVAL 9/21/2010.







Mg 6/23/10