

### Bureau of Environmental Health

8930 Stanford Boulevard, Columbia, MD 21045 Main: 410-313-2640 | Fax: 410-313-2648 TDD 410-313-2323 | Toll Free 1-866-313-6300 www.hchealth.org

Facebook: www.facebook.com/hocohealth


Twitter: HowardCoHealthDep

Maura J. Rossman, M.D., Health Officer



# APPLICATION FOR PERCOLATION TESTING AND SITE EVALUATION

PROPERTY LOCATION							
SUBDIVISION/PROPERTY NAME 5000 WILD OLIVE COURT							
PROPERTY ADDRESS 5000 WILD OLIVE COURT	ELLICOTT CITY MD 21042						
STREET	TOWN ZIP						
TAX ACCOUNT # 360668 TAX MAP 28 GRID 11 PARCEL 5	PROPOSED LOT SIZE (ACRES) 4.303						
PROPERTY OWNER(S) NARINDER P CHADHA AND KIRTI KH	ANNA						
DAYTIME PHONE CELL EMAIL							
MAILING ADDRESS 5000 WILD OLIVE CT	ELLICOTT CITY MD 21042						
	STATE ZIP						
	ONSHIP TO OWNER: BUILDER						
DAYTIME PHONE 703-214-1650 CELL 703-488-8423 EMAIL	guy@ziberty.com						
MAILING ADDRESS 1766 Proffit Rd. Vienna							
I HEREBY APPLY FOR THE NECESSARY TESTING/EVALUATION PRIOR TO ISSUANCE OF SEWAGE DISPOSAL SYSTEM PERMIT(S):  PROPERTY:  SUBDIVISION: NUMBER OF LOTS INCLUDING RESIDUE:  SUBDIVISION: NUMBER OF LOTS INCLUDING RESIDUE:  SUBDIVISION CLASSIFICATION (PER DEPT. OF PLANNING AND ZONING)  MAJOR  MINOR  MINOR  MINOR  REPAIR OR REPLACE FAILING OSDS  BUILDING:  REPAIR OR REPLACE FAILING OSDS  BUILDING:  COMMERCIAL (PROVIDE DETAIL OF TYPE OF USE AND NUMBERS OF EMPLOYEES/CUSTOMERS ON ACCOMPANYING PLAN)  IS THE PROPERTY WITHIN 2500 FEET OF ANY RESERVOIR?  YES  NO  AS APPLICANT, I UNDERSTAND THE FOLLOWING:  THIS APPLICATION IS VALID FOR TWO(2) YEARS FROM DATE OF FEE PAYMENT AND APPROVAL IS BASED UPON HEALTH OFFICER SIGNATURE OF A PERC CERTIFICATION PLAN PRIOR TO EXPIRATION OF THIS PERMIT.  THE APPLICATION MUST BE ACCOMPANIED BY ALL APPLICABLE FEES AND A SUITABLE SITE PLAN IN ORDER TO BE PROCESSED  THIS AP PUBLIC DOCUMENT  I declare and affirm that to the best of my knowledge, the information contained herein is correct. I declare that I am the owner of the							
property or duly authorized to make this application on behalf of the owner. I agree to regulations.  By signature of this application, I hereby grant Howard County Health Department office purpose of inspecting the property as directly related to the requested permit/service.	comply with all applicable state and county						
SIGNATURE OF APPLICANT	DATE						



well house ingood condition (concrete black)
inside is a 'pit well'
pit is ~6 ft. deep with soil floor
ametal storage tank is visible
but not entirely under the structure

pool appears tabe in poor condition.

~ 213 full wistaguant water

mosquitees flying around peal area

# lighting on the water surface

9:40 12:30



Bureau of Environmental Health 8930 Stanford Blvd | Columbia, MD 21045 410.313.2640 - Voice/Relay 410.313.2648 - Fax 1.866.313.6300 - Toll Free

Maura J. Rossman, M.D., Health Officer

March 29, 2019

TO:

Christopher Barth, CEO, Ziberty, Inc.

RE:

5000 Wild Olive Court, Percolation test results and data

Dear Mr Barth,

Percolation tests were conducted, as scheduled, at 5000 Wild Olive Court on March 20, 2019. These tests were conducted to establish a sewage disposal area (SDA) of 10,000 square-feet or greater on the subject property. The creation of an SDA is required in support of a proposal to demolish the existing house and to build a new house.

Prior to the date scheduled for testing, four (4) locations, 13020 thru 13023, were staked. Three locations, 13021, 13022, and 13023, 'PASS'. Location 13020 is a FAIL due to depth of 'fill' materials. The 'fill' materials were observed to over 6 feet depth.

Locations of percolation tests that 'PASS' are used to define the soils that are suitable for inclusion in an SDA proposed on the Percolation Certification Plan. The results and suitable areas for wastewater discharge may be certified by the Approving Authority's signature of the Percolation Certification Plan. After the Percolation Certification Plan is signed by the Bureau of Environmental Health Director, the Health Department may consider review of a septic system installation plan and various permit proposals for the subject property.

It is unknown at this time if an area of 10,000 square-feet may be represented by the percolation tests that PASS. It is possible that additional testing within the boundaries of the property at 5000 Wild Olive Court may be required. Also, it is notable to mention that the septic tank is at a much lower elevation than represented on the Percolation Test Application Plan. It is likely that a pump tank installation will be required for future repair systems.

If you have questions related to this report, you may reply to me via email, <a href="mailto:rbricker@howardcountymd.gov">rbricker@howardcountymd.gov</a>, or call my desk, 410-313-2691.

Respectfully,

Robert Bricker, CPSS, REHS/RS, L.E.H.S.

Environmental Sanitarian II Well and Septic Program


Enclosures: Percolation Test Application and Field Worksheet


Copy: Tony Fertitta, Fisher, Collins & Carter, Inc.

Jeffrey Williams, Supervisor, Well & Septic Program

file

Website: www.hchealth.org Facebook: www.facebook.com/hocohealth Twitter: @HoCoHealth







Bureau of Environmental Health 8930 Stanford Blvd | Columbia, MD 21045 410.313.2640 - Voice/Relay 410.313.2648 - Fax 1.866.313.6300 - Toll Free

Maura J. Rossman, M.D., Health Officer

Date: May 10, 2019

TO: Tony

Tony Fertitta.

Fisher, Collins & Carter, Inc.

FROM: Robert Bricker, REHS/R.S., L.E.H.S.

Environmental Sanitarian II, Well and Septic Program

RE: 5000 Wild Olive Court, Percolation Certification Plan, comments


The following issues were noted during review of the submitted plan:

- 1. Several edits are required among the various notes:
  - a. In Note 1,
    - Delete the phrase 'of at least 10,000 square feet' as the parcel boundaries apparently were established prior to March 1972 and have not been modified since the parcel was created.
    - Replace the terms Easement and Easements with the terms Area and Areas, respectively.
  - b. In Note 2, replace the term Septic Easement with Sewage Disposal.
  - c. In Note 7, there is no reference to filed-run topo or the topography being confirmed by field-run data as required per Code.
  - d. In Note 9, replace the word Easement with the word Area.
  - e. In Note 13,
    - i. Replace each occurrence of "Abandoned" with 'Sealed',
    - ii. Insert 'Extended' between Casing and Above in the first sentence.
    - iii. Insert 'Approval' between Permit and For in the second sentence.
  - f. Edit the beginning of Note 12 as follows,
    AN OSDS PLAN FOR REPLACING THE SEPTIC TANK AND POSSIBLY FOR INSTALLING NEW
    TRENCHES MUST BE APPROVED BY THE HEALTH DEPARTMENT PRIOR TO APPROVAL OF
    THE BUILDING PERMIT FOR A NEW HOUSE.
- 2. Edit the Purpose Statement by replacing the term "SEPTIC AREA" with the term 'SEWAGE DISPOSAL AREA'.
- In the label for the more distant well, replace the term Abandoned with the term Sealed.
- 4. The relative locations for either perc location 13023 or the trenches (in particular, the lowest trench) do not appear to be accurate. Location 13023 was dug at the fence which is on the slope break. I remember that the trenches were all nearer to the existing house than was perc location 13023. Perhaps rotating the trenches will help.

RB

Copy: file

Website: www.hchealth.org Facebook: www.facebook.com/hocohealth Twitter: @HoCoHealth





**Transmittal** 

Terrell A. Fisher, P.E., L.S. Earl D. Collins, P.E. Charles J. Crovo, Sr., P.E., L.S.

Paul W. Kriebel, P.E.
Mark L. Robel, P.L.S.
Aldo M. Vitucci, P.E.
Frank Manalansan II, L.S.
Stephanie Tuite, RLA, P.E., LEED AP BD&C

Via:	⊠ Fax □ Fax (ori	Mail  Ginal to follow via U.9	Messenger S. Mail)	E⊣Mail	⊠ To Be Picked Up			
To:					Attn: Jeff Fax: (410) 313-2648 Phone: (410) 313-2640			
From:	Tony Fertit	ta	P By Grant (1996) 14 Carlot Production of Manager	CC:				
Re:	Re: 5000 Wild Olive Court			W.O.# <b>0</b> 4	W.O.# 04001-3009			
Date:	May 2, 201	9		Pages: 3	Page(s) Including this cover			
We are forwarding: Prints Copy of Letter Specifications Shop drawings Other  Urgent For your use As requested For Review & Comment  Remarks:  Jeff:  Enclosed please find One (2) prints of the drawing entitled "Percolation Certification Plan-5000 Wild Olive court "dated May 2, 2019.								
	If we may !	be of any further	assistance, please		tate to call. truly yours,			

#### **CONFIDENTIALITY NOTICE**

This transmission contains confidential information which may be legally privileged, and is intended only for the use of the individual named above. If you are not the intended recipient, you are hereby notified that any distribution (except to the intended recipient), copying, or disclosure of this transmission is strictly prohibited.



Bureau of Environmental Health 8930 Stanford Blvd | Columbia, MD 21045 410.313.2640 - Voice/Relay 410.313.2648 - Fax 1.866.313.6300 - Toll Free

Maura J. Rossman, M.D., Health Officer

#### **MEMORANDUM**

TO:

Tony Ferttita

Fisher, Collins, and Carter

FROM:

Jeff Williams

Program Supervisor, Well & Septic Program

RE:

5000 Wild Olive Ct Perc Certification plan

DATE:

April 25, 2019

I have reviewed the perc cert submitted on 4/18/2019 and have the following comments:

- 1. The plan is not signed or stamped by the plan preparer.
- 2. There is no purpose statement
- 3. Label the wells 1 and 2 and mark the lower one to be abandoned.
- 4. Add a note stating that the lower well must be abandoned prior to house demo and the upper well must be upgraded with casing above grade by a licensed well driller prior to demo. If the well cannot be upgraded, it will be properly abandoned prior to demo and a new well drilled prior to building permit for the new house.
- 5. Add replacement well area
- 6. Label the septic tank to be pumped and abandoned
- 7. Add a note stating that a test hole must be dug to 15' near the existing trenches to establish a soil buffer. If there is less than 4' approvable soil beneath the trenches, new trenches must be installed to serve a new house.
- 8. Add a note stating that an osds plan for the tank and possible new trenches must be submitted prior to building permit approval.



**Transmittal** 


Terrell A. Fisher, P.E., L.S. Earl D. Collins, P.E. Charles J. Crovo, Sr., P.E., L.S.

Paul W. Kriebel, P.E. Mark L. Robel, P.L.S. Aldo M. Vitucci, P.E. Frank Manalansan II, L.S. Stephanie Tuite, RLA, P.E., LEED AP BD&C

Via:	Fax	☐ Mail ginal to follow via U.	Messen S. Mail)	ger [	] E-M	ail	☐ To Be Picked Up
To:	7178 Colum	Environmental I nbia Gateway D MD 21046-4544		F	Attn: -ax: -hone:		313-2648 313-2640
From:	Tony Fertit	ta			CC:		
Re:	5000 Wild	Olive Court	Comment of the Commen	V	V.O.#	0400	1-3009
Date:	April 17, 20	19		F	Pages:	3 P	age(s) Including this cover
Rema Jeff	: Enclosed a 0 Wild Olive	Urgent F	2) prints of tl ril 17, 2019.		uested	l [	Shop drawings Other For Review & Comment  Percolation Certification Planto call. ly yours,

#### CONFIDENTIALITY NOTICE

This transmission contains confidential information which may be legally privileged, and is intended only for the use of the individual named above. If you are not the intended recipient, you are hereby notified that any distribution (except to the intended recipient), copying, or disclosure of this transmission is strictly prohibited.




# **APPLICATION**


## FOR PERCOLATION TESTING AND SITE EVALUATION

TEST DATE(S)			TES	T TIME	A/P	
AGENCY REVIEW: _					DATE	
		DO NOT V	VRITE ABOV	E THIS LINE		
CHECK ONE: CREATE NEW! BUILD ON AN E BUILD ON AN E THE TYPE OF STRU	EW SEPTIC SYSTEM O AN EXISTING SEPTIC SY EXISTING SEPTIC SY  LOT(S) EXISTING LOT IN A S EXISTING PARCEL OF  JICTURE IS:  ITH	M(S) TIC SYSTEM STEM  UBDIVISION F RECORD  PROPOSED BED PROVIDE DETAIL	PROOMS IN THE OUMBERS AND TY LOF NUMBERS A	CHECK AS NEEDED:  NEW STRUCTURE  ADDITION TO AN E  REPLACE AN EXIS  IS THE PROPERTY WITH  YES  NO  COMPLETED STRUCTURE  PES OF EMPLOYEES/ CU  AND TYPES OF EMPLOYEE	(S) EXISTING STRUCTURE STING STRUCTURE HIN 2500' OF ANY RES  (NOTE <i>UNKNOWN</i> IF STOMERS ON ACCOMES/USERS ON ACCOMES	ERVOIR?  APPROPRIATE) IPANYING PLAN) PANYING PLAN)
DAYTIME PHONE	5000	Shepp	ed La			
	STREET	10		CITY/TOWN	STATE	ZIP
APPLICANT						
DAYTIME PHONE		CELL			FAX	
MAILING ADDRESS	STREET			CITY/TOWN	STATE	ZIP
APPLICANT'S ROLE:		RUII DER	RUVER			
PROPERTY LOCATION SUBDIVISION/PROPERTY						D
PROPERTY ADDRESS _						
					OST OFFICE	
TAX MAP PAGE(S)	GRID	P.	ARCEL(S)	PR	OPOSED LOT SIZE	
AS APPLICANT, I UNDE	RSTAND THE FOL	LOWING: THE	SYSTEM INST	ALLED SUBSEQUENT T	O THIS APPLICATION	ON IS ACCEPT-
ABLE ONLY UNTIL PUB	LIC SEWERAGE IS	AVAILABLE.	THIS APPLICAT	TION IS COMPLETE WH	IEN ALL APPLICABL	E FEES AND A
SUITABLE SITE PLAN H	AVE BEEN RECEI	VED. I ACCEP	T THE RESPO	SIBILITY FOR COMPLI	ANCE WITH ALL M.	D.S.H.A. AND
"MISS UTILITY" REQUIR	EMENTS. APPRO	OVAL IS BASED	UPON SATISF	ACTORY REVIEW OF A	PERC CERTIFICAT	ION PLAN.
TEST RESULTS WILL BI	E MAILED TO APP	LICANT.		SIGNATURE OF ARE	PLICANT	


HOWARD COUNTY HEALTH DEPARTMENT, BUREAU OF ENVIRONMENTAL HEALTH, WELL AND SEPTIC PROGRAM 3525-H ELLICOTT MILLS DRIVE, ELLICOTT CITY, MARYLAND 21043-4544 (410) 313-1771 FAX (410) 313-2648 TDD (410) 313-2323 TOLL FREE 1-877-4MD-DHMH

PLEASE SUBMIT ORIGINALS ONLY (BY MAIL OR IN PERSON)







THE STATE OF ALC AND AND MANAGEMENT OF THE PROPERTY OF THE PRO



AVACONIVATION OF THE FINAL CUMARIAN CARACTER AND AND CHEFT A 4.5





AN OLLOGO CANCALAGO A TITILO CALLO C