



# HOWARD COUNTY HEALTH DEPARTMENT

26659

DATE  
4/19/07

Received  
From

Shoremen Inc.

PHONE #

Level Land Inc. (413.677.0627)

☐ CASH

☒ CHECK

For Septic Permit.

2618 Thompson Drive.

NO.

184

Three hundred ninety six dollars

Dollars

\$

396<sup>10</sup>

Received By

LLSmsR

LAYOUT 4/26/07 KW INSP 4  
INSP 2 4/26/07 KW INSP 5  
INSP 3 5/4/07 KW INSP 6  
ISSUE DATE: 4/19/07

*Permit  
Entered  
in Database*

P 526659

APPROVAL DATE: 5/4/07 KW

A 523642

## PERMIT

TAX ID #03-295605

**ON-SITE SEWAGE DISPOSAL SYSTEM  
HOWARD COUNTY HEALTH DEPARTMENT  
BUREAU OF ENVIRONMENTAL HEALTH**

Level Land, Inc

IS PERMITTED TO INSTALL ☒ ALTER ☐

ADDRESS: PO Box 100, Lisbon, MD 21765 PHONE NUMBER: 443-677-0627

SUBDIVISION: \_\_\_\_\_ LOT NUMBER: \_\_\_\_\_

ADDRESS: 2618 Thompson Drive PROPERTY OWNER: Richard Nunn

SEPTIC TANK CAPACITY (GALLONS): 1250 OUTLET BAFFLE FILTER REQUIRED ☐

PUMP CHAMBER CAPACITY (GALLONS): 1250 COMPARTMENTED TANK REQUIRED ☒

NUMBER OF BEDROOMS: 4

SQUARE FEET PER BEDROOM: 180

LINEAR FEET OF TRENCH REQUIRED: 149 HOUSE SERVED BY PUBLIC WATER ☒

|           |                                                                                                                                                                                                                         |
|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| TRENCHES: | Trench to be 3.0 feet wide. Inlet 4.0 feet below original grade. Bottom maximum depth 8.0 feet below original grade. Effective area begins at 6.0 feet below original grade. 4.0 feet of stone below distribution pipe. |
| LOCATION: | Install the septic system as shown on the approved building permit plan.                                                                                                                                                |
| NOTES:    | Basement service by gravity. Public water.                                                                                                                                                                              |

PLANS APPROVED: Sara Fegel Reviewed by: \_\_\_\_\_ DATE: 5/16/06

**NOTES: PERMIT VOID AFTER 2 YEARS**

CONTRACTOR IS RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS  
WATERTIGHT SEPTIC TANKS REQUIRED  
ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL UNLESS SPECIFICALLY AUTHORIZED  
MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS UNLESS SPECIFICALLY AUTHORIZED  
CONTRACTOR RESPONSIBLE FOR COMPLIANCE WITH APPLICABLE REGULATIONS, GUIDELINES AND THE TERMS OF THIS PERMIT

**NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS  
RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM  
PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT  
CALL 410-313-1771 FOR INSPECTION OF SEPTIC SYSTEM**

↑ THOMPSON DR. ↑ ~350' East

NOT TO SCALE

[Public Water]

# TRENCH/DRAINFIELD DATA

| WIDTH                              | INLET | BOTTOM |
|------------------------------------|-------|--------|
| 3'                                 | 4'    | 8'     |
| NUMBER OF TRENCHES                 |       | 2      |
| TOTAL LENGTH                       |       |        |
| ABSORPTION AREA                    |       |        |
| DISTRIBUTION BOX LEVEL <u>Land</u> |       |        |
| DISTRIBUTION BOX BAFFLE <u>Yes</u> |       |        |
| DISTRIBUTION BOX PORT <u>Yes</u>   |       |        |

# SEPTIC TANK DATA

|                     |            |
|---------------------|------------|
| SEPTIC TANK 1 LEVEL | <u>Yes</u> |
| CAPACITY            | 1500 GAL   |
| SEAM LOC            | Top        |
| TANK LID DEPTH      | 4'-4.5'    |
| BAFFLES             | Yes        |
| BAFFLE FILTER       | -          |
| MANHOLE LOC         | Front      |
| 6" PORT LOC         | Rear       |
| WATERTIGHT TEST     | -          |
| SEPTIC TANK 2 LEVEL | -          |
| CAPACITY            | - GAL      |
| SEAM LOC            | -          |
| TANK LID DEPTH      | -          |
| BAFFLES             | -          |
| BAFFLE FILTER       | -          |
| MANHOLE LOC         | -          |
| 6" PORT LOC         | -          |
| WATERTIGHT TEST     | -          |

Baby/la  
2 comp  
5' slotted  
T.B.

PRE-CONSTRUCTION \* Contractor stated he spoke to someone @ health dept. about getting gravity. Verified out in field. County Sys. OK. No Pump tank.

4/26/07 Contractor to install 2 x 75' trenches on contour roughly 40' or so down from top right corner of SDA. Shot elevation is @ this point, gravity can be made. Future report above and below prop. trenches (Ku) 4/26/07 Tank set. 1500g. w/ transfer bearing lid. Contractor to start trenches same day. (Ku) 5/4/07 Contractor completed system prior to notifying Approving Authority. System installed to usual resp. OK to cover (Ku)

FINAL INSPECTOR J. Nally DATE OF APPROVAL 5/4/07