

Bureau of Environmental Health

8930 Stanford Boulevard, Columbia, MD 21045 Main: 410-313-2640 | Fax: 410-313-2648 TDD 410-313-2323 | Toll Free 1-866-313-6300 www.hchealth.org

Facebook: www.facebook.com/hocohealth

Maura J. Rossman, M.D., Health Officer

RECEIPT DATE: 10/12/23 ONSITE SEWAGE DIS	POSAL SYSTEM P 575667	
APPROVAL DATE: 10/23/2023 PERMIT: NE	<u>w</u> NSTRUCTION A	
PROPERTY ADDRESS: 13919 Forsythe Road		
SUBDIVISION: Poling Property	LOT: TAX ID:	
CONTRACTOR: J&A Construction	EMAIL: prode Construction	
CONTRACTOR ADDRESS: P. D. Box 870 Marst Any HD 21771 PHONE: 30-601-8480		
PROPERTY OWNER: Michael and Jana Boling EMAIL:		
OWNER ADDRESS: 1050 Harbor Court, Eldersburg, MD 21784	PHONE:	
SEPTIC TANK SIZE (GALLONS): 1500 GAL TANK MANUFACTURER: N/A		
PUMP MODEL: N/A PUMP SIZE N/A	PUMP TANK CAPACITY: N/A	
DISTRIBUTION SYSTEM: GRAVITY PRESSURE D	OSED BEDROOMS: 4 APPLICATION RATE: 1.2	
LINEAR FEET REQUIRED: 100'	INLET DEPTH: 4	
TRENCHES: TRENCH WIDTH: 3	МАХІМИМ ВОТТОМ DEPTH: 8	
MINIMUM SPACE BETWEEN TRENCHES: 10	EFFECTIVE AREA BEGINNING DEPTH: 5	
LOCATION: PER APPROVED SITE PLAN. SEWAGE DISPOSAL AREA AND TANK LOCATIONS MUST BE STAKED BY LICENSED SURVEYOR PRIOR TO PRE-CONSTRUCTION INSPECTION.		
2 50' Trenches NOTES:		
ISSUED BY: Zack Silvast MM ISSUE D	ATE: 10/12/23 EXPIRATION DATE: 10/12/24	
NOTE: CONTRACTOR MUST SCHEDULE A PRE-CONSTRUCTION INSPECTION PRIOR TO BEGINNING ANY INSTALLATION		
NOTE: CONTRACTOR MUST SCHEDULE AN INSPECTION AND GAIN APPROVAL OF ALL COMPONENTS PRIOR TO COVERING		
NOTE: STONE MUST BE APPROVED BY HEALTH DEPARTMENT AND GRAVEL TICKET MUST BE AVAILABLE FOR REVIEW.		
NOTE: WATERTIGHT TANKS REQUIRED		
NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE AT LEAST 100 FEET DOWNGRADIENT FROM ANY WATER WELL NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS		
NOTE: AN ELECTRICAL PERMIT IS REQUIRED FOR INSTALLATION OF ANY ELECTRICAL COMPONENTS OF THE SYSTEM ELECTRICAL PERMIT ISSUED E N/A		
NOTE: MDE RECOMMENDS SEPTIC TANKS, BAT, AND OTHER PRETREATMENT UNITS BE PUMPED AT A FREQUENCY ADEQUATE		
TO ENSURE THAT SOLIDS ARE NOT DISCHARGED TO THE DISPOSAL AREA		


NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM.

PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT. CALL 410-313-1771 TO SCHEDULE INSPECTIONS.

NOT TO SCALE	TRENCH/DRAINFIELD DATA WIDTH INLET BOTTOM 3' 4' 8-8.5 NUMBER OF TRENCHES 2 TOTAL LENGTH 101' ABSORPTION AREA 303 43 DISTRIBUTION BOX LEVEL DISTRIBUTION BOX BAFFLE YES DISTRIBUTION BOX PORT NES
see Attached	SEPTIC TANK DATA SEPTIC TANK 1 LEVEL
Sheet For	MANUFACTURER Property GAL SEAM LOC TOP TANK LID DEPTH 1.5'-2' BAFFLES GAL BAFFLE FILTER GAL MANHOLE LOC From & BAL
As-built	6" PORT LOC WATERTIGHT TEST SLOTTED Y @ S DATE ON LID 9/18/2023 PUMP/SEPTIC TANK LEVEL N//
	CAPACITY GAL SEAM LOC TANK LID DEPTH BAFFLES BAFFLE FILTER MANHOLE LOC 6" PORT LOC WATERTIGHT TEST SLOTTED
ROAD NAME	DATE ON LID
PRE-CONSTRUCTION: 10/51/2023 - A2n shows server coming but below parter, senet is actually but select 3' from the of besoment well. I not settle consider for inspection, to settleck from hate to low' from well. 30th stephal per from 0-bux to trenche elevation 1"-3" difference lower trench 50' to elevation 1:5" difference at which is a server of the	must, spece latures each of treat
INSTALLATION: 10/20/2023 · contractor cznon & stated he hit 18' of rock ht did not her rock st hundre trench contractor between off upper trench where rock is these per inspection, we wished morester due to better soil cin upper trunch, much out of week at Stone Land trench also hed some stone, see 200 clock of pies. Man	trench strates transmit trad to get

11. 201 51' 4 of trenches MATTERS. water trents. 60 -+0 get THE TOOK To get out of ones we store I min set, less than 3' of curry, 8" front + 9" been begok installed, line from house to them instable scho to pro med, are new secondation, again transh inseq Q 4'. want record, better @ 8'-8.5' came bock must to see lover money must o 4'. Line grow trank to brink to transles, installed. OH to bellight enging Lut n-box. Removed to lead of box + see niers on tank @ 10/23/23. abox leveked and risers on the ST installed, Contractor said that he'd sand pics of the old ST abandorment, the plan is to pump it ever it and fill in w/ dirt ((lean fill) @ DATE OF APPROVAL 10/23/00 FINAL INSPECTOR of eydi

= + 4" baga







pics of old ST abandonment 10/23/23)





Silvast, Zackary

From:

Silvast, Zackary

Sent:

Monday, March 6, 2023 12:36 PM

To:

Matt Shipley

Cc:

Linda D. Alexander; Williams, Jeffrey

Subject:

regarding OSDS plan for 13919 Forsythe Road

Attachments:

specs for 13919 Forsythe Rd.pdf

Hello everyone,

I have reviewed the following OSDS plan and have the following revision comments. See below.

- 1. The 1st and 2nd replacement information is not shown. This loading rate is different and will need to be adjusted accordingly to the drainfields currently displayed (0.8 rate).
- 2. We are missing a trench detail showing effective depth, max bottom depth, depth of gravel, trench inverts vs. ground elevations for all drainfield lines.
- 3. I see there are existing cleanouts being shown & being listed as abandoned.
 - a. Need to show the existing septic system serving the house.
 - b. Need to labeled as to be abandoned.
 - c. If there is an existing tank being removed, there should be a note added that the tank will be disconnected, pumped out, and properly abandoned.
- 4. Trench spacing detail missing.
- 5. There is no reason that the drainfields cannot all be aligned with one another.
 - a. Currently, there are two trenches shown with a spacing distance of 13' on one end and over 20' on the other end.
 - b. These can be aligned a different way to keep the spacing the same throughout while staying on contour.

We look forward to your resubmittal and swift approval. I have attached an updated spec sheet. Thank you!

Zack Silvast (LEHS)

Plan Review Supervisor - Water & Sewer Division 410-313-1777

Environmental Health Bureau Howard County Health Department

