

PERMIT

SEWAGE DISPOSAL SYSTEM

DEPARTMENT OF HEALTH AND MENTAL HYGIENE

05-422167

HOWARD COUNTY HEALTH DEPARTMENT

BUREAU OF ENVIRONMENTAL HEALTH

XX69333

313-2640

INDEXED

P 58016C

A 49860S

DISTRICT 5th

DATE 3/11/97

DATE SYSTEM APPROVED 3-12-97

INSPECTOR KM

Fogle's Septic Clean, Inc.

IS PERMITTED TO INSTALL ☒ ALTER ☐

ADDRESS 558 Obrecht Road, Sykesville, Maryland 21784 PHONE 795-5674

SUBDIVISION Springdale LOT 9 ROAD 13725 Springdale Drive

PROPERTY OWNER Ken & Debbi Tracy

ADDRESS

SEPTIC TANK CAPACITY 1250 GALLONS

NUMBER OF BEDROOMS 4

180 SQUARE FEET PER BEDROOM

LINEAR FEET OF TRENCH REQUIRED 240 180

***SURVEYOR OR ENGINEER TO LAYOUT SEPTIC SYSTEM IN FIELD, FOR HEALTH DEPARTMENT VERIFICATION, PRIOR TO BEGINNING ANY EXCAVATION OF THE SYSTEM.

ACCURATE LOCATION IS CRITICAL***

TRENCHES - Trench to be 2 feet wide. Inlet 4 feet below original grade. Bottom maximum depth 8 feet below original grade. Effective area begins at 4 feet below original grade. 48 feet of stone below distribution pipe.

LOCATION - Beginning from the intersection of the 174.99' and 270.93' lot lines, begin trenches 145 feet down the 270.93' lot line and 105 feet off that same lot line. Run trenches on contour toward the 270.93' lot line.

NOTES - No trench to exceed 100 feet in length. Provide 6" - 8" diameter cleanout and cap to grade or above on septic tank. ok(w)

PLANS APPROVED BY Amy McMillen DATE 10/02/96

COVER NO WORK UNTIL INSPECTED AND APPROVED

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM

NOTE: CLEANOUT REQUIRED EVERY 70 FEET OF SEWER LINE AND/OR AT 90° SWEEPS IN LINES FROM HOUSE TO DRAIN FIELDS, 90° ELBOWS NOT ACCEPTABLE.

NOTE: ALL PARTS OF SEPTIC SYSTEMS (I.E. TANK, DISTRIBUTION BOX TRENCHES) TO BE 100 FEET FROM WELL (UNLESS OTHERWISE SPECIFICALLY AUTHORIZED)

NOTE: IF DEEP TRENCH(ES) ARE USED CALL FOR INSPECTION BEFORE AND AFTER PLACING GRAVEL IN TRENCH(ES)

NOTE: NO DRY WELL SHALL EXCEED 15 FOOT IN DIAMETER NO ABSORPTION TRENCH TO EXCEED 100 FEET IN LENGTH

NOTE: ALL PIPE FROM HOUSE TO SEPTIC TANK MUST BE CAST IRON OR SCHEDULE 35/40 PVC OR ABS

PERMIT VOID AFTER TWO YEARS

NOTE: INSTALL STAND PIPE ON SEPTIC TANK AND DRY WELL STAND PIPES MUST BE 6 INCHES IN DIAMETER CAST IRON. CONCRETE OR TERRA COTTA OR PVA OR ABS ACCEPTED. IF TOP OF SEPTIC TANK IS DEEPER THAN 3 FEET. MANHOLE TO GRADE REQUIRED.

NOTE: DISTRIBUTION BOXES MUST HAVE BAFFLES


*INSTALLER IS RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT

HD-260(6-90)

*CALL 461-9933 FOR INSPECTION OF SEPTIC SYSTEM.

2 CAL GALVANIZED (1 1/2 story)
Detached

49860S



INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE Springdale Drive

SEPTIC TANK LEVEL OK, 1250 gallons

CLEANOUTS 1 at house, 1 on tank

DISTRIBUTION BOX LEVEL OK, baffle in

DRAIN FIELD/TITLE DEPTH 8 FT.

TRENCH WIDTH 2 FT.

INLET DEPTH 4 FT.

EFFECTIVE GRAVEL DEPTH 4 FT.

TOTAL LENGTH $\frac{1 \times 93}{1 \times 90}$ FT. $\rightarrow 183$

NUMBER OF TRENCHES 2

ONE SIDEWALL/BOTTOM AREA 732 SQ. FT.

DRYWALL INSIDE DIAMETER FT.

EFFECTIVE DEPTH BELOW INLET FT.

ABSORBENT AREA SQ. FT.

REMARKS: 3-12-97 (11:30am) house connection made ok to continue with two 90' trenches with 4' of stone for 180' total length of trench in order to have room for repair per P.A. / KM

3-12-97 WPT OK to cover well line, P.A. 4' below grade, casing 2' above grade Needs 2 piece watertight cap

ok to cover all work KM 3-12-97

DATE SYSTEM APPROVED 3-12-97

INSPECTOR Kimberly Maisto

APPLICATION

PERCOLATION TESTING

A 498605
P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
P.O. BOX 476 ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 461-9933

DISTRICT _____

DATE _____

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER Ken & Debbie Tracy

ADDRESS _____ PHONE _____

PROSPECTIVE BUYER _____

ADDRESS _____ PHONE _____

PROPERTY LOCATION:

SUBDIVISION Springdale LOT NO. X 9 on perc cert

ROAD AND DESCRIPTION 13725 Sprindale Drive

TAX MAP _____ PARCEL # _____

SIZE OF LOT _____ TYPE BLDG. _____

(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

REJECTED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____ DATE _____

REASONS FOR REJECTION OR HOLDING _____

BLDG. PERMIT SIGNED

AND RETURNED

Serial # B7102272

SFD - 4 Bm


Ingruand PTH

THIS IS NOT A PERMIT

A49860 S
Lot 10

ALL HOLES
SOIL PROFILE

0' brn yel
sa cl
1m
2-3 1/2 15% frags
red
brn tan
sa lm
5-15%
frags
12-13



$\bar{X} = 4$
180' BL
Inlet 3
Box 7

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
3/4/94	E S	4	11:11	11:14	11:14	11:18	4
	E V	11 1/2					
	F S	3 1/2	11:13	11:17	11:17	11:23	6
	F V	12 1/2					
	C S	4 1/2	11:06	11:10	11:10	11:20	10
	C V	12					
	B S	4 1/2	10:51	10:55	10:55	11:05	10
	B M	7	10:51	10:53	10:53	10:55	2
	B V	12					

REMARKS HOLES PER PLAN ±

TYPE OF SOIL

TESTED BY M. Ritkin

ALSO PRESENT J. Allen, R. Demmitt

APPLICATION

PERCOLATION TESTING

A _____

P _____

HOWARD COUNTY HEALTH DEPARTMENT

BUREAU OF ENVIRONMENTAL HEALTH

3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

DISTRICT _____

DATE _____

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER _____

ADDRESS _____ PHONE _____

AGENT OR PROSPECTIVE BUYER _____

ADDRESS _____ PHONE _____

PROPERTY LOCATION:

SUBDIVISION _____ LOT NO. 9

ROAD AND DESCRIPTION _____

TAX MAP _____ PARCEL # _____

SIZE OF LOT _____ TYPE BLDG. _____
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____


THIS IS NOT A PERMIT

COUNTY #

SOIL PROFILE

0' ↓
 1' FILL
 3' brn sa
 cl lm
 13' tan
 brn
 mica
 sa lm
 10% frags

2 1/2' HI
 END FILL
 3' tan
 sa cl
 lm
 5' pink
 tan
 sa mica
 lm
 13' 5-10% frags



INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

SOIL PROFILE

0' ↓
 SOIL PROFILE

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
11/2/94	9J S	3 1/2	11:24	11:25	11:25	11:28	3
	9J v	13					
	9L	3 1/2	11:32	11:33	11:33	11:35	2
	9L	13					

REMARKS

TYPE OF SOIL

TESTED BY

M. Rifkin

ALSO PRESENT

R. D. J. Allen

TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME

TRENCH WIDTH

INLET DEPTH

MAXIMUM BOTTOM DEPTH

SQ. FT./BEDROOM

C1 3509

SEQUENCE NO.
(DENV USE ONLY)STATE OF MARYLAND
WELL COMPLETION REPORT
FILL IN THIS FORM COMPLETELY
PLEASE PRINT OR TYPETHIS REPORT MUST BE SUBMITTED WITHIN
45 DAYS AFTER WELL IS COMPLETED.COUNTY
NUMBER

A49860S

(THIS NUMBER IS TO BE PUNCHED
IN COLS. 3-6 ON ALL CARDS)ST/GO USE ONLY
DATE Received

8					13
---	--	--	--	--	----

DATE WELL COMPLETED

01/31/95

Depth of Well

205
(TO NEAREST FOOT)PERMIT NO.
FROM "PERMIT TO DRILL WELL"

H0-94-0315

OWNER Demmitt Richard
last name first name
STREET OR RFD Springdale Dr TOWN Clarksville
SUBDIVISION Springdale SECTION 9 LOT 9

WELL LOG

Not required for driven wells

STATE THE KIND OF FORMATIONS
PENETRATED, THEIR COLOR, DEPTH,
THICKNESS AND IF WATER BEARINGDESCRIPTION (Use
additional sheets if needed)FEET
FROM TOCheck
if water
bearingSAND

GRAY mica
Rock0 105 ✓

105 205 ✓

GROUTING RECORD

WELL HAS BEEN GROUTED
(Circle Appropriate Box)yes ☒ no ☐

TYPE OF GROUTING MATERIAL

CEMENT ☒ BENTONITE CLAY ☒NO. OF BAGS 24 NO. OF POUNDS 2256GALLONS OF WATER 144

DEPTH OF GROUT SEAL (to nearest foot)

from 0 ft. to 90 ft.
(enter 0 if from surface)

CASING RECORD

casing
types
insert
appropriate
code
belowST CO
STEEL CONCRETE
PL OT
PLASTIC OTHERMAIN CASING TYPE Nominal diameter
top (main) casing
(nearest inch) Total depth
of main casing
(nearest foot)S 7 6 109
60 61 63 64 66 70

OTHER CASING (if used)

diameter depth (feet)
inch from to

screen type
or open hole

SCREEN RECORD

insert
appropriate
code
belowST BR HO
STEEL BRASS OPEN
HOLE
PL OT
PLASTIC OTHERIN HARD ROCK AREAS, IDENTIFY SPECIFICALLY
WHERE SATURATED FRACTURES WERE OBSERVED.

WELL HYDROFRACTURED

yes

Y

no

N

CIRCLE APPROPRIATE LETTER

A A WELL WAS ABANDONED AND SEALED
WHEN THIS WELL WAS COMPLETED

E ELECTRIC LOG OBTAINED

P TEST WELL CONVERTED TO PRODUCTION
WELLI HEREBY CERTIFY THAT THIS WELL HAS BEEN CONSTRUCTED IN
ACCORDANCE WITH COMAR 26.04.04 "WELL CONSTRUCTION"
AND IN CONFORMANCE WITH ALL CONDITIONS STATED IN THE
ABOVE CAPTIONED PERMIT, AND THAT THE INFORMATION PRE-
SENTED HEREIN IS ACCURATE AND COMPLETE TO THE BEST OF
MY KNOWLEDGE.DRILLERS IDENT. NO. 24

DRILLERS SIGNATURE

(MUST MATCH SIGNATURE ON APPLICATION)

SITE SUPERVISOR (sign. of driller or journeyman
responsible for sitework if different from permittee)GRAVEL PACK
IF WELL DRILLED WAS
FLOWING WELL INSERT
F IN BOX 68

MDE USE ONLY

(NOT TO BE FILLED IN BY DRILLER)

T

(E.R.O.S.)

W Q

70

72

74

OTHER DATA

TELESCOPE
CASINGLOG
INDICATOR

C 3

PUMPING TEST

HOURS PUMPED (nearest hour) 3PUMPING RATE (gal. per min. to nearest gal.) 15METHOD USED TO
MEASURE PUMPING RATE Bucket

WATER LEVEL (distance from land surface)

BEFORE PUMPING 43WHEN PUMPING 82

TYPE OF PUMP USED (for test)

A air P piston T turbine
C centrifugal R rotary O other
J jet S submersible


PUMP INSTALLED

DRILLER WILL INSTALL PUMP YES ☒ NO ☐IF DRILLER INSTALLS PUMP, THIS SECTION
MUST BE COMPLETED FOR ALL WELLS
EXCEPT HOME USE
TYPE OF PUMP INSTALLED
PLACE (A,C,J,P,R,S,T,O)
IN BOX - SEE ABOVE:CAPACITY:
GALLONS PER MINUTE
(to nearest gallon)


PUMP HORSE POWER

PUMP COLUMN LENGTH
(nearest ft.)CASING HEIGHT (circle appropriate box
and enter casing height)LAND SURFACE 2 (nearest
foot)

LOCATION OF WELL ON LOT

SHOW PERMANENT STRUCTURE SUCH AS
BUILDING, SEPTIC TANKS, AND/OR
LANDMARKS AND INDICATE NOT LESS
THAN TWO DISTANCES
(MEASUREMENTS TO WELL)SPRING
DR.


COUNTY



PRESERVATION
PARCEL 38.93 ACRES

Richard Dimmitt Springdale
6/10/95

6/10



Approved Septic System Plan
Howard County Health Department

Amy M. McMill 10/2/96
Signature Date


Septic Grades & Elevations		
	Inv.	Grade
Invert @ House	496.90	450
Invert @ Entrance to Tank	496.50	
Invert @ Exit From Tank	496.20	
Invert @ Distribution Box	496.0	450.0

5/8/97

REVISION TO BP


300102272 AL-
deck location does
not impact existing
well or septic.

DKS




REVISED
DATE 3/3/97

NOTE
2 HOURS OF GRADING ARE INCLUDED.
ANY ADDITIONAL HOURS ARE CHARGED DIRECT




SCALE: 1" = 50'



Septic Grades & Elevations		
	Inv.	Grade
Invert @ House	796.50	790
Invert @ Entrance to Tank	796.35	
Invert @ Exit From Tank	796.0	
Invert @ Distribution Box	795.5	798.5

Approved by
Howard County Department

Signature
Date 3/97



HOWARD CO.

SCALE: 1/8" = 1'0" MAP PG. #13 GRID* H-9

DIRECTIONS:	FROM LAUREL	CONTRACT DATE:	1/16/97
1. TAKE RT. 32 WEST		OWN. BY:	P.S.M. 2/4/97
2. TURN LEFT AT LIGHT ON TO RT. 108 WEST		DATE:	
3. TURN RIGHT ON TEN OAKS ROAD		OK'D BY:	
4. TURN LEFT ON BRIGHTON DAM ROAD			
5. TURN LEFT ON SPRINGDALE DR. HOUSE IS AT END OF CUL DE SAC			
BUYER: TO DETERMINE APPROXIMATE ELEVATION OF POOL ON DAY OF EXCAVATION.			
BUYER: TO WET DOWN CONCRETE SHELL AT LEAST TWICE DAILY FOR SEVEN DAYS			

PLUMBING		SET BACKS	
SKIMMER	18'	REAR	10'
SKIMMER	32'	SIDE	10'
POOL BOTTOM DRAIN	18'	HOUSE	10'
RETURNS	42'	EQUIP.	-
AUTO. CLEANER	22'	FENCE	4'
SPA RETURN	-		
SPA BOTTOM DRAIN	-		
AIR LINE	-		

CITY WATER
WELL WATER
SEWER
SEPTIC

SYLVAN POOLS

NAME: KEN AND DEBORAH TRACY
SITE ADDRESS: 13725 SPRINGDALE DRIVE
HIGHLAND, MD. 20777
MAILING ADDRESS: 10782 A-F HANNA STREET
BELTSVILLE, MD. 20705
RES. PH. (301) 598-0278 OFF. PH. (301) 931-3000
ACCT. NO. 27-030 007-3 MR. / MRS. ✓
MODEL: 248
POOL SHAPE: SIERRA DEPTH: 3' TO 9'
WIDTH: 23' LENGTH: 40' PERIM: 112'
POOL SQ. FT. 600 STEPS: 4 CLASSIC SQ. FT.
COZY CORNER - SQ. FT. LOVE SEAT 4' x 2' = 8 SQ. FT.
SPA - SQ. FT. TOTAL WATER 608 SQ. FT.
CAPACITY (GAL.) 27,000 TURNOVER (HRS.) 5.7
COPING REQ. FLAGSTONE TILE GYOT
INT. FINISH WHITE MARBLITE ROPE & FLOATS YES
FILTER 54 # PUMP 1 H.P.
SKIMMERS 2 RETURNS DUAL
BOTTOM DRAIN DOUBLE LADDER -
LIGHT POOL 11500 WATTS LIGHT SPA - WATTS
DIVING STAND YES BOARD LENGTH 8'
VACUUM KIT - CLEANING KIT YES
HEATER MODEL PROPANE BTU'S 400,000
SELF-CLEANER RAY VAC
INJECTORS SPA - LOVE SEAT - COZY CORNER -
AIR BLOWER -
SOLAR RECIRCULATING SYSTEM YES
TEMPORARY FENCE -
EXT. 2ND STEP YES 4 FT.
WINTER COVER -
PURE VISION WATER PURIFIER

CABLE & UTILITY NO.
SITE CONDITIONS
GRADING: (1) HR. INC. + (1) HR. = (2) HRS.
DIRT HAUL - DIRT LEAVE ON 100' P
STUMPS:
ELECTRIC BY: ANTHONY/SYLVAN FENCE BY: OWNER
DECK BY: ANTHONY/SYLVAN WALL BY:
GAS LINE BY: OWNER VENTED BY: OWNER

ADDITIONAL NOTES:
3 WATER TRUCKS INC.
CONST. OFF. LAUREL, MD. PH. NO. (410) 922-7772
SALESMAN D. PARKINSON MGR. M. DUFFY
SALES OFFICE SEVERNA PARK PH. NO. (1800) 82-9063
PERMIT OFFICE: ELLICOTT CITY COUNTY: HOWARD
PHONE NO.

SPECIAL INSTRUCTIONS
REVISION: 3/3/97 (1) MOVE POOL, J. BOX
AND EQUIP. PAD (2) CHANGE LOT PLAN

Repair

7/23/74
9:30 A.M.

PERMIT

SEWAGE DISPOSAL SYSTEM

MARYLAND STATE DEPARTMENT OF HEALTH

HOWARD COUNTY

INDEXED

ELLCOTT CITY

DISTRICT

DATE 7/23/74

Donald Parlette

IS PERMITTED TO INSTALL

ALTER

ADDRESS Rt. 22, Clarksville, MD

PHONE 286-4740

A SEWAGE DISPOSAL SYSTEM LOCATED AT

SUBDIVISION

ROAD 71st District Road No. 107

PROPERTY OWNER

N. E. KAY

ADDRESS

71st District Road No. 107, Ellicott City, Maryland

SPECIFICATIONS

DRAIN FIELD _____ DEPTH _____ FEET, BOTTOM AREA _____ SQ. FT.

SEEPAGE MTS _____ ABSORBENT SIDE-WALL AREA _____ SQ. FT.

SEPTIC TANK CAPACITY _____ GALLONS

FOR GARBAGE GRINDER, INCREASE DISPOSAL AREA 225 & TANK CAPACITY 500

OTHER REPAIR - Call for inspection when ground is opened up on installation only.

Recommend repair system.

PLANS APPROVED BY Palmer F. Wigg

DATE 7/23/74

FILL SEPTIC TANK AND DISTRIBUTION BOX WITH WATER BEFORE CALLING FOR AN INSPECTION. COVER NO WORK UNTIL INSPECTED AND APPROVED.

NEITHER THE HOWARD COUNTY COMMISSIONERS NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM.

ALL PLANS

AND RETURNED 1-23-02


B001340036
FINISH BASEMENT

7/23/74

Mary Lou, 1/24/02
I need a P#
to re-index

Thanks,
Stephanie

20274



52
1 1/2
36
390

3 = 1000
4 = 1250
5 = 1500

PERMIT CARD signed
SEPTIC TANK, LEVEL - 750 gallon - 1000 gallons
DIS. RIBUTION BOX, LEVEL - CLEANOUTS -
TILE FIELD, DEPTH 12 1/2 FT. TRENCH WIDTH 2 FT.
GRAVEL DEPTH 7 1/2 - 8 1/2 IN. TOTAL LENGTH 52 FT.
NUMBER OF TRENCHES 1 Sidewall
SOME BOTTOM AREA 390 (750 Total)
SEEPAGE PITS, INSIDE DIAMETER - FT. DEPTH BELOW INLET - FT.
ABSORBENT AREA - SQ. FT.

REMARKS _____


DATE SYSTEM APPROVED 2/23/74 INSPECTOR R. Tonne

BASEMENT BUILD-OUT

Peter & Laura Mattejat
7131 Pindell School Road
Fultong, MD 20759

January 2001



6'



- Information Only -


Web site

DEPARTMENT OF INSPECTIONS, LICENSES AND PERMITS 3430 COURT HOUSE DRIVE ELLICOTT CITY, MD 21043 PERMITS (410)313-2455 INSPECTIONS (410)313-1810 AUTOMATED INFORMATION (410) 313-3800		HOWARD COUNTY PERMIT APPLICATION	PERMIT NUMBER B000134036
Building Address <u>7131 Pindell School Rd</u> <u>Fulton, MD 20759</u>		Property Owner's Name <u>Peter & Laura Mattega +</u> Address <u>7131 Pindell School Rd</u> City <u>Fulton</u> State <u>MD</u> Zip Code <u>20759</u> Home Phone <u>301-498-9420</u> Work Phone <u>410-980-3055</u> Applicant's Name & Mailing Address, (if other than stated hereon):	
Suite/Apt. #: _____ SDP/WP/Petition #: _____ Census Tract <u>605102</u> Subdivision _____ Section _____ Area _____ Lot _____ Tax Map <u>H1</u> Parcel <u>U3</u> Grid <u>9</u> Zoning <u>RD10</u> Map Coordinates <u>14513</u> Lot size _____		Phone _____ Fax _____ Contractor Company <u>OWNER</u> Contact Person _____ Address _____ City _____ State _____ Zip Code _____ License No. _____ Phone _____ Fax _____	
Existing Use <u>SFD</u> Proposed Use <u>SFD @ Finish Basement</u> Estimated Construction Cost \$ <u>6000</u> Description of Work <u>Finish to create Family Rm & Office (home)</u>		Engineer or Architect Company _____ Contact Person _____ Address _____ City _____ State _____ Zip Code _____ Phone _____ Fax _____	
Occupant or Tenant <u>Owner</u> Contact Name _____ Address _____ City _____ State _____ Zip Code _____ Phone _____ Fax _____		Engineer or Architect Company _____ Contact Person _____ Address _____ City _____ State _____ Zip Code _____ Phone _____ Fax _____	
BUILDING DESCRIPTION - COMMERCIAL		BUILDING DESCRIPTION - RESIDENTIAL	
Building Characteristics Height: _____ No. of stories: _____ Gross area, sq. ft. per floor: _____ Use group: _____ Construction type: ☐ Reinforced Concrete ☐ Structural Steel ☐ Masonry ☐ Wood Frame ☐ State Certified Modular	Utilities Water Supply: _____ ☐ Public ☐ Private Sewage Disposal: _____ ☐ Public ☐ Private Electric Yes ☐ No ☐ Gas Yes ☐ No ☐ Heating System: Electric ☐ Oil ☐ Natural Gas ☐ Propane Gas ☐ Sprinkler system: N/A ☐ ☐ Full ☐ Partial ☐ Other Suppression ☐ # of Heads	Building Characteristics SF Dwelling ☒ SF Townhouse ☐ <u>Depth</u> <u>Width</u> 1st floor: _____ 2nd floor: _____ Basement: _____ Finished Basement ☐ Unfinished Basement ☐ Crawl space ☐ Slab on Grade ☐ No. of Bedrooms _____ Multi-family dwellings: No. of efficiency units: _____ No. of 1 BR units: _____ No. of 2 BR units: _____ No. of 3 BR units: _____ Other Structure: _____ Dimensions: _____ Footings: _____ Roof: _____ ☐ State Certified Modular ☐ Manufactured Home	Utilities Water Supply: _____ ☐ Public ☒ Private Sewage Disposal: _____ ☐ Public ☒ Private Electric Yes ☐ No ☐ Gas Yes ☐ No ☐ Heating System: Electric ☐ Oil ☐ Natural Gas ☐ Propane Gas ☐ Sprinkler system: N/A ☐ ☐ NFPA #13D ☐ NFPA #13R ☐ Other:
THE UNDERSIGNED HEREBY CERTIFIES AND AGREES AS FOLLOWS (1) THAT HE/SHE IS AUTHORIZED TO MAKE THIS APPLICATION (2) THAT THE INFORMATION IS CORRECT, (3) THAT HE/SHE WILL COMPLY WITH ALL REGULATIONS OF HOWARD COUNTY WHICH ARE APPLICABLE THERETO, (4) THAT HE/SHE WILL PERFORM NO WORK ON THE ABOVE REFERENCED PROPERTY NOT SPECIFICALLY DESCRIBED IN THIS APPLICATION (5) THAT HE/SHE GRANTS COUNTY OFFICIALS THE RIGHT TO ENTER ONTO THIS PROPERTY FOR THE PURPOSE OF INSPECTING THE WORK PERMITTED AND POSTING NOTICES			
Applicant's Signature <u>Peter Mattega + Laura Mattega +</u> Title/Company _____		Print Name <u>Peter & Laura Mattega +</u> Date <u>1/23/02</u>	
Checks payable to: DIRECTOR OF FINANCE OF HOWARD COUNTY ** PLEASE WRITE NEATLY AND LEGIBLY. **			
FOR OFFICE USE ONLY			
AGENCY <u>Land Development, DPZ</u> State Highways <u>Building Official</u> Dev. Engineering, DPZ <u>Health</u> <u>Fire Protection</u> Is Sediment Control approval required prior to issuance? YES ☐ NO ☐	DATE <u>1/23/02</u> <u>1/23/02</u> <u>1/23/02</u> <u>1/23/02</u> <u>1/23/02</u> <u>1/23/02</u>	SIGNATURE APPROVAL <u>[Signature]</u> <u>[Signature]</u> <u>[Signature]</u> <u>[Signature]</u> <u>[Signature]</u> <u>[Signature]</u>	DPZ SETBACK INFORMATION Front: _____ Rear: _____ Side: _____ Side St: _____ All minimum setbacks met? YES ☐ NO ☐ Is Entrance Permit required? YES ☐ NO ☐ Historic District? YES ☐ NO ☐ Lot Coverage for New Town Zone _____ SDP/Red-line approval date _____ Accepted by <u>[Signature]</u>
CONTINGENCY CONSTRUCTION START: ☐ ONE STOP SHOP: ☐		PROPERTY ID# <u>53353</u> Filing fee: \$ <u>25</u> Permit fee: \$ <u>55</u> Excise tax: \$ _____ Sub-total paid: \$ <u>48</u> Add'l permit fee: \$ _____ TOTAL FEES: \$ <u>1565</u> Check # <u>40271</u> Validation # _____	
Distribution of Copies: White: Building Official Green: LDD, DPZ Yellow: DED, DPZ Pink: Health Gold: SHA			



1/24/02
 Garage 24' x 24'
 O.K.
 BB 00034061

 **SITE PLAN**
 1" = 50'

 **FOU**
 1/4"