

12/01
2000
3/7/01
2:00
10-11
Resid Test 2/29/01
11-12
3/11/01 Sunday Inspections
Wed Monday Inspection Co.
3/12/01
3/19/01
2:00
RAE
6/7/01
Septic Pump Test (RAE)
3 PM

PERMIT

SEWAGE DISPOSAL SYSTEM

HOWARD COUNTY HEALTH DEPARTMENT

BUREAU OF ENVIRONMENTAL HEALTH

410-313-2640

P 512791

A 511447

ISSUE DATE 11/1/1999

APPROVAL DATE 6/7/01

Call 410-984-5211

INDEXED

Donald C. Ruddy / Fogles

IS PERMITTED TO INSTALL ALTER

ADDRESS 2545 Martin Road, Willow Grove, PA 19090 PHONE 285-5680

SUBDIVISION Ruddy Property LOT NUMBER ADDRESS 588 West Watersville Road

PROPERTY OWNER Chris Whitehead PROPERTY OWNER'S ADDRESS 8450 Savage Guilford Road

SEPTIC TANK CAPACITY 1500 Top Seam GALLONS

PUMP CHAMBER CAPACITY 1500 Top Seam GALLONS

**** "LOW PRESSURE DOSING" SEWAGE DISPOSAL SYSTEM REQUIRED ****

NUMBER OF BEDROOMS 4

SQUARE FEET PER BEDROOM

64-331 230

LINEAR FEET OF TRENCH REQUIRED 360

TRENCHES: Trenches to be ~~feet wide~~ ~~feet below original grade~~ ~~Bottom maximum depth~~
~~feet below original grade~~ ~~feet of stone below distribution box~~

LOCATION: INSTALL AS PER SITE PLAN AND (4) ATTACHED DESIGN SHEETS AND SPECIFICATIONS
dated 9/2/99 by Paul Dietz, P.E., and approved by Ronald J. Pinkley (Howard County Health Department) on 6/12/00.

TRENCH DESIGN (see cross section detail on sheet 4 of 4)
Layout inspection required prior to any construction.

Sewage disposal area to be fenced to prevent any encroachment during house construction phase. OK 12/22/00 de

BUILDING PERMIT SIGNED

AND RETURNED

4-25-01

PLANS APPROVED Ronald J. Pinkley BOD 1291798-DECK DATE 11/20/2000

PERMIT VOID AFTER 2 YEARS

NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS

NOTE: TOP OF SEPTIC TANKS ARE TO BE NO DEEPER THAN 3.0 FEET BELOW FINISH GRADE

NOTE: WATERTIGHT SEPTIC TANKS REQUIRED

NOTE: CLEANOUT REQUIRED EVERY 70 FEET OF SEWER LINE AND/OR AT 90° SWEEPS IN LINES FROM HOUSE TO DRAIN FIELDS, 90° ELBOWS ARE NOT ACCEPTABLE

NOTE: ALL PARTS OF SEPTIC SYSTEMS (I.E. TANK, DISTRIBUTION BOX, DRAINFIELDS) TO BE 100 FEET FROM ANY WATER WELL UNLESS OTHERWISE SPECIFICALLY AUTHORIZED

NOTE: NO ABSORPTION TRENCH TO EXCEED 100 FEET IN LENGTH UNLESS SPECIFICALLY AUTHORIZED

NOTE: ALL PIPE FROM HOUSE TO SEPTIC TANK MUST BE CAST IRON OR SCHEDULE 35/40 PVC OR ABS

NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

NOTE: DISTRIBUTION BOXES MUST HAVE BAFFLES

NOTE: IF PUMPED SEPTIC SYSTEM REQUIRED, (1) SEPTIC PUMP DETAIL TO BE PROVIDED BY INSTALLER PRIOR TO ISSUANCE OF SEPTIC PERMIT (2) PUMP PERFORMANCE TEST IS NECESSARY PRIOR TO HEALTH DEPARTMENT APPROVAL OF SEPTIC PERMIT

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM

PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT


CALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM

512791
P-311477

Trench #	Perf. Sch.	First perf. spac.	Bottom	St. Perf.
A	19/64	4 1/2"	8 1/2"	11
B	17/64	4 3/4"	8 1/2"	11
C	1/4"	9ft	9ft	10
D				
E				
F				

as installed
 2" dia. Sch. 40
 1/2" dia. Man. Ald.
 S, D, E, F (NOT)

well NOT TO SCALE



TRENCH DATA

TRENCH WIDTH 2'

TRENCH INLET DEPTH 18" (center of trench)

TRENCH BOTTOM DEPTH 24" (downhill side)

DEPTH OF STONE 12" under lateral

NUMBER OF TRENCHES 6 x 90' each

TOTAL TRENCH LENGTH 540 LF

ABSORBENT AREA 1080 sq ft @ 0.45 sq ft per sq ft

pressure distribution system (in 2 Force main)

DISTRIBUTION BOX LEVEL NA

BAFFLE IN DISTRIBUTION BOX NA

SEPTIC TANK DATA

SEPTIC TANK 1500 TS 2 chambers GALLONS

MANHOLE RISER 2 (one 3' other 3 1/2' tall)

6 INCH INSPECTION PORT NA

PUMP CHAMBER DATA

PUMP CHAMBER GALLONS 1500 ok TS.

MANHOLE RISER ✓ (3 FT)

ALARM ✓

PUMP PERFORMANCE TEST ✓

BUILDING PERMITTED AND RETURNED

PRE-CONSTRUCTION INSPECTION: Site has at approx level, some trees cleared but more to be cleared.

Installer will call for lot trench open trench inspection prior to placing gravel. (open trench holes very shallow bottom)

INSPECTION COMMENTS: Septic tank + house manhole pipe to pump chamber all set, S.T. + P.C. all "T" bellied
OK (S.T. has "T" bellied at midline but no access port in kind). Manifold will be set 3' below grade with
up bellied "T" connections over a 3' wide earth wall into drain line trenches. OK to continue. RP 3/9/01
(High) First trench open (24" deep on downhill side) - bottom orange clay loam (clay stuff!!) Red dirt gravel - lateral was installed + perforation size + spacing
OK as per plan. RP 3/9/01 First Tr covered, 2nd trench dug + gravelled, laterals B+C drilled, perforation + spacing as per plan, geotextile fabric
used OK to proceed. RP 3/9/01 End of trenches, Turnups OK, laterals into tanks OK, most of trenches already graded,
6" + exposed original grade. OK to cover all work. Call for Pump Test. RP 3/12/01 6/7/01 Pump and alarm working. (BB)

INSPECTOR B. Baker DATE SYSTEM APPROVED 6/7/01

APPLICATION

PERCOLATION TESTING

A 511447

P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

DISTRICT _____

DATE _____

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER RODY

ADDRESS _____ PHONE _____

AGENT OR PROSPECTIVE BUYER _____

ADDRESS _____ PHONE _____

PROPERTY LOCATION:

SUBDIVISION _____ LOT NO. _____

ROAD AND DESCRIPTION W WATERSVILLE RD

TAX MAP 2 PARCEL # 172

SIZE OF LOT _____ TYPE BLDG. _____
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT


A511447 Reddy Projects
 COUNTY #

SOIL PROFILE

0' Test Hole 5, 6
 dark brown SIL
 8" 1/2
 20' yel brown silty
 3' yel brown
 CL-HL
 10-15% F.ch.
 Red yel
 ch CL
 20-25% ch
 4 1/2-5' mid brown -
 Red brown
 vch brown
 25-45% ch
 including gravel
 stones

SOIL PROFILE

0'



INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

Hole #7

5" dark brown loam
 12-14" yel brown - silty
 brown - L
 Red yel
 ch HL
 7.5-20% ch
 Red yel
 ch CL - HL
 (25% F-vf ch)
 4 1/2-5' Neutral brown
 - yel brown
 ex ch loam
 20-25% clay
 40-50% ch
 10-15% F.ch

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME	
			START	STOP	START	STOP		
6/11/99	Q5	1 1/2'	2:00:00	2:25:00	2:25:00	2:50:00	25 inpi	
	P5	3'	2:01:45	2:40:00	2:40:00	4:00	about 2 1/2" @ 3:30 80 inpi	
	Q6	1 1/2'	2:27:00	2:30	2:30	2:40	10 inpi	
	P6	3'	2:27:30	2:50	2:50:00	3:23	33 inpi	
	Q7	1 1/2'	3:27:00	3:32	3:32	3:38	6 inpi	
	Q7	07' 3'	3:28:00	3:44	3:44	4:12	28 inpi	
	Hole #8	visual only first holes	- 50% wet + clay @ hole #3					

REMARKS _____
 TYPE OF SOIL _____
 TESTED BY Ken Parley ALSO PRESENT Don + Ken Parley, Michelle Talbot, Jamie Harrison
 TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME _____ TRENCH WIDTH _____
 INLET DEPTH _____ MAXIMUM BOTTOM DEPTH _____ SQ. FT./BEDROOM _____

5/24/99 RAIN
6/1/99

APPLICATION

PERCOLATION TESTING

511447
A ~~30407~~
P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

DISTRICT _____
DATE _____

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER (Buyer Greg Der)
James Evans Williams (deceased) Mr Rudy

ADDRESS _____ PHONE _____

AGENT OR PROSPECTIVE BUYER _____

ADDRESS _____ PHONE _____

PROPERTY LOCATION: to private lane off w/ westwatersville rd approx 3600 north of old Fred Rd Route 99

SUBDIVISION _____ LOT NO. _____

ROAD AND DESCRIPTION _____

TAX MAP 2 PARCEL # 172

SIZE OF LOT _____ TYPE BLDG. _____
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT

A511449

COUNTY #

SOIL PROFILE A


0' Dark Brown L
 10' silty clay 15% v/c
 med yellow
 silty
 20% silt
 20% v/c
 chert
 3' discon
 cherty
 very weathered
 at base
 or silt
 4 1/2'

B

4" dark brown silty
 pale reddish yellow
 (75% R 6 1/2)
 ch silty
 10-15% v/c
 3T some color
 20-25% ch

C

1/2' dark brown loam
 - silty
 1/2' pale brown - yellow
 ch silty (60% silt)
 2 1/2' yellow
 ch silty
 5' yellow - yellow
 ch silty
 8' mix of sand
 cl + silt
 clayey
 10' > 20% silt



SOIL PROFILE D

0' 1/2' dark brown silty
 yellow - yellow
 ch silty
 4' brighter ch silty
 2 40% cl + silt
 6' 50% blue
 phyllite/shale
 rock in situ
 red, ice, v/c
 7'

Hole E
 (Same as Hole C)

Top Chert + cherty
 @ 8'
 25% silt + chert
 in silty @ 5-8'

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
5/9/99	A	v 4 1/2' refusal	>80%	very weathered	cherty rock	5 ft silt	3' Fail
	B	v 9' refusal 3"	12:42	1:00	pulled less than 1/2" deep		Fail
	C	v 10' refusal 4"	1:24	1:39	still on top	Naill	Fail
	D	v 7' refusal 3"	2:23	2:33	2:33	3:31	58 min
	E	v 10 3'	3:40	4:45	fract tip		65 min lost with
		2'	4:02	4:06	4:06:00	4:11	5 mpi
<p>area's E + uphill, D + uphill worth further testing for LPD, alternative trench type systems for existing lot of second</p>							

REMARKS Enter into her slopes >12% (sand mound. Not on option) shallowest PD possible @ site (Note more testing)

TYPE OF SOIL _____

TESTED BY R. Kelly, Brian Baker ALSO PRESENT (Greg Der) [unclear] + [unclear]

TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME _____ TRENCH WIDTH _____

INLET DEPTH _____ MAXIMUM BOTTOM DEPTH _____ SQ. FT./BEDROOM _____

APPLICATION

1/26/83
9:30 AM

A 3.24.07

SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

P _____

HOWARD COUNTY HEALTH DEPARTMENT
ENVIRONMENTAL HEALTH SERVICES
P. O. BOX 476 ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 992-2330

DISTRICT 4th District

DATE 1/6/83

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER JAMES AND ERMA WILLIAMS (ROBERT ENICKELL JR.)
CURRENT OWNER

ADDRESS 2315 THOMPSON DR PHONE 442-1542
MARRIOTTSVILLE, MD 21104

PROPERTY LOCATION:

SUBDIVISION Tax map 2, parcel 72 LOT NO. _____

ROAD AND DESCRIPTION 3,600' NORTH of Old Frederick Rd GRAVEL ROAD LEFT
OFF WEST WATERVILLE RD (west side)

SIZE OF LOT 2.557 ACRE TYPE BLDG. 3
(NUMBER OF BEDROOMS)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY

WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT. Robert E Nickell Jr
(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

REJECTED BY C Williams FOR ALL DATE 1-26-83

HOLD PENDING FURTHER TESTS _____ DATE _____

REASONS FOR REJECTION OR HOLDING Soil types G/C2, G/B2 can be tested anytime per S.



- THREE UNACCEPTABLE HOLES IN MIDDLE OF LOT - NOT ENOUGH REMAINING

AREA TO CONTINUE DIGGING 1-26-83 C Williams

3/30/83 I concur E Mr. Williams J.F.


THIS IS NOT A PERMIT

#1



INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

#2



DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1' DROP		TIME
			START	STOP	START	STOP	
1-26-83	1 not acceptable	4	9:48	10:01	10:01	10:29	28 MIN
		8	9:47	9:50	9:50	9:53	3 MIN
1-26-83	2 failed	11	CLAY SHALE LOAM		CHANGING TO SHALE AT 9'		
		7 1/2	9:58	11:24	X	X	86 MIN FAILED
		8	9:58	9:58:30	9:59:30	10:02	2 1/2 MIN
1-26-83	3	7 1/2	11:48			1/4 INCH IN 15 MIN	FAILED
		12	CLAY TO 3' THEN MIXED WITH SHALE		THEN SHALE AT 10'		
1-26-83	4 failed	4 1/2	10:18	10:30	10:30	10:58	28 MIN
		9	10:22	10:25	10:25	10:28	3 MIN
1-26-83	4 failed	12	CLAY TO 4' THEN MIXED THEN SHALE AT 11'				
		9	11:04	11:28	11:28	STOPPED	FAILED
		9	11:05	11:09	11:09	14:14	5 MIN
		11	CLAY TO 5' THEN CLAY-SHALE MIX		SHALE AT 10'		

REMARKS FAILED - CLAY / HOLE #1 NOT ACCEPTABLE - NO NOTICEABLE WATER MOVEMENT FOR TWO HOLE'S - AFTER THE SECOND INCH

TYPE OF SOIL CLAY & SHALE

TESTED BY C. Williams

HERMAN + JUNIOR SIRIK

ALSO PRESENT

EH-12-1079

APPLICATION

SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

A 32407

P _____

HOWARD COUNTY HEALTH DEPARTMENT
ENVIRONMENTAL HEALTH SERVICES
P. O. BOX 476 ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 992-2330

DISTRICT 4th District

DATE 1/6/83

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER ^{CURRENT OWNER} JAMES AND ERMA WILLIAMS (ROBERT E NICKELL JR)

ADDRESS 2315 THOMPSON DR PHONE 442-1542
MARRIOTTSVILLE, MD 21104

PROPERTY LOCATION:

SUBDIVISION Tax map 2, parcel 72

ROAD AND DESCRIPTION 3,600' NORTH OF OLD Frederick Rd GRAVEL ROAD LEFT
OFF WEST WATERSVILLE RD (west side)

SIZE OF LOT 2.557 ACRE TYPE BLDG. 3 (NUMBER OF BEDROOMS)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

Robert E Nickell Jr

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

REJECTED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____ DATE _____

REASONS FOR REJECTION OR HOLDING _____

THIS IS NOT A PERMIT

SOIL PROFILE

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	

REMARKS _____

TYPE OF SOIL _____

TESTED BY _____ ALSO PRESENT _____

EH-12-1079

APPLICATION

10/100
5/7/99

PERCOLATION TESTING

PREVIOUS OK - REQUEST FOR RE-EVAL IN EXISTING LOT - PREVIOUSLY UNSUCCESSFUL IF NOT SUCCESSFUL FOR CONVENTIONAL THIS TIME - WILL NEED MORE ACCURATE TOPOGRAPHY FOR FURTHER EVALUATION (CW)

A 511447

P _____

DISTRICT 4

DATE March 3, 1999

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER DONALD C. RUDDY *Bochae operator Ed Harrison (Arnold's Bochae) 410-795-7873*

ADDRESS 2545 MARTIN ROAD Willow Grove, PA 19090 PHONE 215-659-3157

AGENT OR PROSPECTIVE BUYER N.A.

ADDRESS *Engineer Paul Dreyer III
4958 Durham Rd
Klincksersville, PA 18930*

PROPERTY LOCATION:

SUBDIVISION Original subdivision of Aug. 24, 1909 LOT NO. Lot no. 2

ROAD AND DESCRIPTION The lot has 180' frontage on the north side of a private road beginning 240' west of West Watersville Road. The subject private road is located about 1600 N. of Old Frederick Road.

TAX MAP 2-13-72-2 PARCEL # 04-331230

SIZE OF LOT 180' X 650' (2-1/2 acres) TYPE BLDG. vacant lot residential
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT. Donald C. Ruddy
(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT

COUNTY #


SOIL PROFILE

0'

Empty rectangular box for soil profile notes.

Empty rectangular box for soil profile notes.

Empty rectangular box for soil profile notes.



SOIL PROFILE

0'

Empty rectangular box for soil profile notes.

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	

REMARKS _____

TYPE OF SOIL _____

TESTED BY _____ ALSO PRESENT _____

TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME _____ TRENCH WIDTH _____

INLET DEPTH _____ MAXIMUM BOTTOM DEPTH _____ SQ. FT./BEDROOM _____

APPLICATION

PERCOLATION TESTING

A 511447

P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

DISTRICT _____

DATE _____

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER RVOY

ADDRESS _____ PHONE _____

AGENT OR PROSPECTIVE BUYER _____

ADDRESS _____ PHONE _____

PROPERTY LOCATION:

SUBDIVISION _____ LOT NO. _____

ROAD AND DESCRIPTION W WATERSVILLE RD

TAX MAP 2 PARCEL # 172

SIZE OF LOT _____ TYPE BLDG. _____
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT


COUNTY #

SOIL PROFILE

Hole 1,3
 0' dark brn loam
 68" yellow (5-10% clay) - layer ch loam - hl
 20-22" red yel ch hl-cl 20% ± cl
 4' yellow-red brn ch loam (18% clay) 30-40% ch
 5-6' 40-50% ch ch loam
 7'

Hole 2

dark brn loam
 red yel ch L-HL
 1/2' CL 20% ch
 4' only 20%-30% clay ch L-HL
 6' 35% clay ch L-HL
 7'



SOIL PROFILE

0'

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME		
			START	STOP	START	STOP			
6/1/99	1 P1	3'	12:00:00	12:29:00	12:25:00	1:50	85 min	OK	
	Q1	1 1/2'	12:06:00	12:56	12:56	1:50	54 min	OK	
	2 P2	3'	12:13:00	not quite @ 2:45 (p. 1)	1:59 Nov 2:12 (at 1st Top #2)	2:45	Too slow	Fail	
	Q2	1 1/2'	12:15:35	1:14	1:14	2:45	Too slow	Fail	
	(similar in behavior but heavier - CL than #1) P3	3'	12:39:00	no change @ 2:43 only 1/4" movement @ 1:14	2:43	1/4" in 2hr	Too slow	Fail	
	only wet & clay, the rest is dry 3 Q3	2'	12:44:00	no change by 2:43 only 1/4" movement @ 1:14	2:43	1/4" in 2hr	Too slow	Fail	
	(15' W of P3) No deep hole here Q4	1 1/2'	1:51:00	2:05:00	2:05	2:42	37 min	OK	
	8	6'	very similar to Hole #3 - Not tested						

REMARKS looks one weathered mica schist & white Feldspar crystals & few chert intrusions

TYPE OF SOIL Mt. Airy

TESTED BY _____ ALSO PRESENT _____

TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME _____ TRENCH WIDTH _____

INLET DEPTH _____ MAXIMUM BOTTOM DEPTH _____ SQ. FT./BEDROOM _____

07831

SEQUENCE NO. (MDE USE ONLY)

STATE OF MARYLAND WELL COMPLETION REPORT

COUNTY NUMBER A511447

PERMIT NO. FROM "PERMIT TO DRILL WELL" HO-94-2743

DATE WELL COMPLETED 08 01 00

Depth of Well 225 (TO NEAREST FOOT)

OWNER Ruddy Donald, STREET OR RFD Westwatersville Rd, TOWN Mt Airy, SUBDIVISION Ruddy Property, SECTION, LOT

WELL LOG

Table with columns: DESCRIPTION, FEET (FROM, TO), check if water bearing. Rows include Top Soil, Brown Slate, Blue Slate, Flint Rock, etc.

GROUTING RECORD

WELL HAS BEEN GROUTED (Y), TYPE OF GROUTING MATERIAL (CM), NO. OF BAGS 5, NO. OF POUNDS 800

CASING RECORD

MAIN CASING TYPE PL, Nominal diameter top (main) casing 6, Total depth of main casing 40

OTHER CASING (if used) diameter inch, depth (feet) from to

SCREEN RECORD, screen type or open hole (HO), insert appropriate code below

NUMBER OF UNSUCCESSFUL WELLS: 0

WELL HYDROFRACTURED (N), CIRCLE APPROPRIATE LETTER (A, E, P)

I HEREBY CERTIFY THAT THIS WELL HAS BEEN CONSTRUCTED IN ACCORDANCE WITH COMAR 26.04.04

DRILLERS LIC. NO. MS D 1117, DRILLERS SIGNATURE, LIC. NO. D

SITE SUPERVISOR (sign. of driller or journeyman responsible for sitework if different from permittee)

DEPTH (nearest ft.) table with rows 1-3 and columns 8-11, 15-17, 21-23, 26-28, 31-33, 36-38, 41-43, 45-47, 51-53

GRAVEL PACK IF WELL DRILLED WAS FLOWING WELL INSERT F IN BOX 68


MDE USE ONLY (NOT TO BE FILLED IN BY DRILLER) T, (E.R.O.S.), W Q

PUMPING TEST

HOURS PUMPED (nearest hour) 3, PUMPING RATE (gal. per min.) 7.5, WATER LEVEL (distance from land surface) BEFORE PUMPING 45, WHEN PUMPING 85

PUMP INSTALLED

DRILLER INSTALLED PUMP (YES NO), TYPE OF PUMP INSTALLED (S), CAPACITY: GALLONS PER MINUTE (to nearest gallon) 31, 35



Date 8-1-00 of _____

Review 8/10/00 O.R. (BB)

FIELD DATA SHEET
HOWARD COUNTY WELL YIELD TEST

Well Permit No. HO - 94-2743
 Location of property (road) West Watersville Rd
 Subdivision NA Kuddy Property Lot _____ Block _____ Plat _____ Sec. _____
 Well Driller Ralph Payne Owner Donald Kuddy
 Depth of well 225'
 Distance of measuring point (M.P.) above ground 2.75'
 Static water level (S.W.L.) below M.P. 45'

I. High rate pumping -- reservoir drawdown

Time pump started 1:00 Pumping rate 15 GPM
 Total time 15 min to reach pumping water level 85 ft. below M.P.

II. Recovery pump test data - observations to be recorded every 15 minutes

TIME (in 15 minute intervals)	WATER LEVEL below M.P.	PUMPING RATE time to fill <u>5</u> gallon bucket	FLOW METER READING (if used)	CALCULATED FLOW (gallons per minute)
1:15	85 <u>✓</u>	8 <u>Sec</u>	_____	7.5 <u>GPM</u>
1:30	85 <u>✓</u>	8 <u>Sec</u>		7.5 <u>GPM</u>
1:45	85 <u>✓</u>	8 <u>Sec</u>		7.5 <u>GPM</u>
2:00	85 <u>✓</u>	8 <u>"</u>		7.5 <u>"</u>
2:15	85 <u>✓</u>	8 <u>"</u>		7.5 <u>"</u>
2:30	85 <u>✓</u>	8 <u>"</u>		7.5 <u>"</u>
2:45	85 <u>✓</u>	8 <u>Sec</u>		7.5 <u>GPM</u>
3:00	85 <u>✓</u>	8 <u>Sec</u>		7.5 <u>GPM</u>
3:15	85 <u>✓</u>	8 <u>Sec</u>		7.5 <u>GPM</u>
3:30	85 <u>✓</u>	8 <u>"</u>		7.5 <u>"</u>
3:45	85 <u>✓</u>	8 <u>"</u>		7.5 <u>"</u>
4:00	85 <u>✓</u>	8 <u>Sec</u>		7.5 <u>GPM</u>
4:15	85 <u>✓</u>	8 <u>Sec</u>		7.5 <u>GPM</u>



HOWARD COUNTY HEALTH DEPARTMENT

Diane L. Matuszak, M.D., M.P.H., County Health Officer

June 12, 2000

Mr. Donald C. Ruddy
2545 Martin Road
Willow Grove, PA 19090

RE: LPD Design & Percolation Plan
Application Number: A511447
Proposed Use: Lot of Record
Property ID: Donald Ruddy Property
West Watersville Road
Tax Map: 2 Parcel: ~~3~~72


Dear Mr. Ruddy:

Percolation testing was conducted May 7 and June 1, 1999 on the above referenced property. That testing as well as testing in January, 1983 demonstrated this property unsuitable for conventional sewage disposal systems due to shallow depth to fractured rock and slow percolation times. Sand mound type systems were not considered due to steep slopes. However, as a lot of record where less stringent standards apply, it appeared the soil and site conditions might be suitable for a Low Pressure Dosing type septic system provided adequate area for this specific type system could be demonstrated in a design plan. Copies of the percolation test results are enclosed.

It gives me great pleasure to inform you that the revised LPD design plan, submitted this past April has been reviewed and approved. While we will retain the two copies submitted for health dept. records, you may submit additional copies to be stamped and returned for your own purposes.

This letter will serve as Health Dept. recognition of the above referenced property as a buildable lot, provided the house is no larger than four bedrooms in size and the building permit plans conform to the well and septic restrictions of the approved LPD design plan.

If you have any questions regarding this matter, please feel free to contact me at the address below or by calling (410)313-2640.

Very truly yours,

Ronald J. Pinkley, R.S.
Water and Sewerage Program

Cc: Paul Dietz III, P.E.
file

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
WATER AND SEWERAGE PROGRAM
TEL: (410)313-2640 FAX: (410)313-2648

Information Form for the Installation of the Well Pump, Pitless Adapter, and Supply Piping

NOTE: The installer is responsible for requesting an inspection prior to 9 am on the day of the desired inspection. No work is to be covered until approved by the Health Department. All installations must comply with the National Standard Plumbing Code (NSPC, as amended locally) and COMAR 26.04.04 (MD Well Construction Regulations). Submission of a complete form is required prior to Use and Occupancy approval.

Company Name: Carroll Water Systems Telephone #: 410-876-5100
Address: 600 Antleron Ct. Suite 3
Westminster, Md. 21157

(Must circle one) Licensed Plumber Licensed Well Driller
License # and name of individual responsible for the field installation:
Name (Print): Ron Smith

Licensed Well Pump Installer
License# _____

*A licensed individual must perform the actual installation. Apprentices must be under the direct supervision of a licensed journeyman or master plumber, pump installer or well driller. Licenses may be subjected to field verification.

Name of Property Owner: Severick Homes Telephone #: _____
Subdivision: _____ Lot #: 2 Well Tag #: HO-94-2743
Site Address: 508 W. Watersville Rd
Mt Airy

Submersible Pump Data
Make: Gould
Model #: 33805422
Pump Capacity 5 GPM
Well Yield: 7.5 GPM

Pitless Adapter
Make: Campbell
Model #: B10A
Depth: 42 (36" min)
NSF approved: Yes

Well Cap and Electric Conduit
Two piece watertight cap: Yes
Screened, vented well cap: Yes
Cap secured to casing: Yes
Conduit min 18" B.G.: 2.4"
Conduit secured to well cap: Yes

Depth of well encountered at time of pump installation: 250 (feet)
If pump capacity exceeds well yield, a low water cut off switch is required by NSPC 1990 Section 17.8.4
Torque arrestors or Cable guards are required - Must circle one
Safety rope, if used, attached to inside of well casing with eye bolt

Piping to house
Type: Galv
PSI: 160 (psi min)
Depth of supply line: 42 (36" min)

House Connection
PVC sleeved to undisturbed soil or wall penetration: Yes
Approximate length of sleeve: 2'
Sleeve caulked and sealed properly: Yes

The water supply line is required to be at least ten feet from the septic tank, pump chamber, sewage piping, distribution box, drainfields, and sewage reserve area. If this cannot be accomplished, contact this office for approval prior to installation.

Signature of company representative responsible for installation: [Signature] date: 6/18/01

For Health Department Use Only - Not to be completed by Installer

Date Insp. Requested: 3/20/01 Date Insp. Approved: 3/20/01 (BR) SRK

- Inspection Data: Pitless adapter and water supply line at least 36" below grade
- Two piece cap installed and attached to casing securely
- Elec. conduit extends at least 18" below grade/attached to cap properly
- Safety rope installed inside of well casing
- Correct well tag attached properly and casing 8" above finished grade
- Water supply line sleeved adequately at house connection
- Adequate grout observed below pitless adapter

FITTING EQUIVALENT LENGTHS

ENTER	1 Number of 45d Bends	2.58
	1 Number of 90d Bends	5.55
	1 Number of Quick discount	1.35
	0 Number of Couplings	0.00
	0 Number of Check Vales	0.00
	TOTAL	9.48

PUMP OPERATING POINTS

Table of pipe lengths, flows, head,.. etc.

							(TDH)
2" Pipe Length In Feet	2" Fit'g Equiv. Length	Total 2" Equiv Length	Total Static Head	Volume Pipe (Gals.)	Operating Point Head	Operating Point Q in gpm	
PUMP # 1	10	9.48	19.48	10.44	95.63	16.08	69

88.50 Lateral length
 45.00 Manifold length
 10.00 Delivery length

 586.00 Total

PUMP HEAD CURVE

Total static head 10.44

Head Maint'd @ Highest Lat. 3.09

Friction Head in 2" per 100 ft.	Total Friction Head in 2" pipe	Manifold Friction Head @ Lowest Lat	Manifold Friction Head @ Nx Highr	Manifold Friction Head @ Nx Highr	Manifold Friction Head @ Nx Highr	Manifold Friction Head @ Hghst Lat	Total Pump Dynamic Head	Q in GPM	Pump Performance Curve 1.0 Hp
8.49	1.65	0.43	0.28	0.16	0.01	0.02	16.08	69	16.08 ←-Pump
0.00	0.00	0.00	0.00	0.00	0.04	0.00	13.57	0	46.00 Operating
0.00	0.00	0.00	0.00	0.00	0.04	0.00	13.57	1	45.50 Point
0.01	0.00	0.00	0.00	0.00	0.04	0.00	13.57	2	45.00
0.03	0.01	0.00	0.00	0.00	0.03	0.00	13.57	3	44.50
0.04	0.01	0.00	0.00	0.00	0.03	0.00	13.58	4	44.00
0.07	0.01	0.00	0.00	0.00	0.03	0.00	13.58	5	43.50
0.09	0.02	0.00	0.00	0.00	0.03	0.00	13.59	6	43.00
0.12	0.02	0.01	0.00	0.00	0.03	0.00	13.60	7	42.50
0.16	0.03	0.01	0.01	0.00	0.03	0.00	13.61	8	42.00
0.20	0.04	0.01	0.01	0.00	0.03	0.00	13.62	9	41.50
0.24	0.05	0.01	0.01	0.00	0.03	0.00	13.63	10	41.00
0.28	0.06	0.01	0.01	0.01	0.03	0.00	13.64	11	40.60
0.33	0.07	0.02	0.01	0.01	0.03	0.00	13.66	12	40.20
0.39	0.08	0.02	0.01	0.01	0.03	0.00	13.67	13	39.80
0.44	0.09	0.02	0.01	0.01	0.03	0.00	13.69	14	39.40
0.50	0.10	0.03	0.02	0.01	0.03	0.00	13.71	15	39.00
0.57	0.11	0.03	0.02	0.01	0.03	0.00	13.73	16	38.60
0.64	0.12	0.03	0.02	0.01	0.03	0.00	13.75	17	38.20
0.71	0.14	0.04	0.02	0.01	0.03	0.00	13.77	18	37.80
0.78	0.15	0.04	0.03	0.02	0.03	0.00	13.79	19	37.40
0.86	0.17	0.04	0.03	0.02	0.02	0.00	13.81	20	37.00
0.94	0.18	0.05	0.03	0.02	0.02	0.00	13.84	21	36.55
1.02	0.20	0.05	0.03	0.02	0.02	0.00	13.86	22	36.10
1.11	0.22	0.06	0.04	0.02	0.02	0.00	13.89	23	35.65
1.20	0.23	0.06	0.04	0.02	0.02	0.00	13.91	24	35.20
1.30	0.25	0.07	0.04	0.03	0.02	0.00	13.94	25	34.75
1.40	0.27	0.07	0.05	0.03	0.02	0.00	13.97	26	34.30
1.50	0.29	0.08	0.05	0.03	0.02	0.00	14.00	27	33.85
1.60	0.31	0.08	0.05	0.03	0.02	0.00	14.03	28	33.40
1.71	0.33	0.09	0.06	0.03	0.02	0.00	14.06	29	32.95
1.82	0.35	0.09	0.06	0.04	0.02	0.00	14.09	30	32.50
1.93	0.38	0.10	0.06	0.04	0.02	0.00	14.13	31	32.05
2.05	0.40	0.10	0.07	0.04	0.02	0.01	14.16	32	31.60
2.17	0.42	0.11	0.07	0.04	0.02	0.01	14.20	33	31.15
2.29	0.45	0.11	0.08	0.04	0.02	0.01	14.24	34	30.70
2.42	0.47	0.12	0.08	0.05	0.02	0.01	14.27	35	30.25
2.55	0.50	0.13	0.08	0.05	0.02	0.01	14.31	36	29.80
2.68	0.52	0.13	0.09	0.05	0.02	0.01	14.35	37	29.35
2.82	0.55	0.14	0.09	0.05	0.02	0.01	14.39	38	28.90
2.95	0.58	0.15	0.10	0.06	0.02	0.01	14.43	39	28.45
3.10	0.60	0.16	0.10	0.06	0.01	0.01	14.47	40	28.00
3.24	0.63	0.16	0.11	0.06	0.01	0.01	14.52	41	27.60
3.39	0.66	0.17	0.11	0.07	0.01	0.01	14.56	42	27.20

3.54	0.69	0.18	0.12	0.07	0.01	0.01	14.61	43	26.80
3.69	0.72	0.19	0.12	0.07	0.01	0.01	14.65	44	26.40
3.85	0.75	0.19	0.13	0.07	0.01	0.01	14.70	45	26.00
4.01	0.78	0.20	0.13	0.08	0.01	0.01	14.75	46	25.60


47 (circled)

4.17	0.81	0.21	0.14	0.08	0.01	0.01	14.79	47	25.20
4.34	0.84	0.22	0.14	0.08	0.01	0.01	14.84	48	24.80
4.51	0.88	0.23	0.15	0.09	0.01	0.01	14.89	49	24.40
4.68	0.91	0.23	0.16	0.09	0.01	0.01	14.94	50	24.00
4.85	0.95	0.24	0.16	0.09	0.01	0.01	15.00	51	23.60
5.03	0.98	0.25	0.17	0.10	0.01	0.01	15.05	52	23.20
5.21	1.01	0.26	0.17	0.10	0.01	0.01	15.10	53	22.80
5.39	1.05	0.27	0.18	0.10	0.01	0.01	15.16	54	22.40
5.58	1.09	0.28	0.19	0.11	0.01	0.01	15.21	55	22.00
5.77	1.12	0.29	0.19	0.11	0.01	0.01	15.27	56	21.60
5.96	1.16	0.30	0.20	0.12	0.01	0.02	15.33	57	21.20
6.16	1.20	0.31	0.20	0.12	0.01	0.02	15.39	58	20.80
6.35	1.24	0.32	0.21	0.12	0.01	0.02	15.44	59	20.40
6.55	1.28	0.33	0.22	0.13	0.01	0.02	15.50	60	20.00
6.76	1.32	0.34	0.22	0.13	0.01	0.02	15.57	61	19.49
6.96	1.36	0.35	0.23	0.14	0.01	0.02	15.63	62	18.98
7.17	1.40	0.36	0.24	0.14	0.01	0.02	15.69	63	18.47
7.38	1.44	0.37	0.25	0.14	0.01	0.02	15.75	64	17.96
7.60	1.48	0.38	0.25	0.15	0.01	0.02	15.82	65	17.45
7.82	1.52	0.39	0.26	0.15	0.01	0.02	15.88	66	16.94
8.04	1.57	0.40	0.27	0.16	0.01	0.02	15.95	67	16.43
8.49	1.65	0.43	0.28	0.16	0.01	0.02	16.08	69	15.92
8.72	1.70	0.44	0.29	0.17	0.00	0.02	16.15	70	15.50
8.95	1.74	0.45	0.30	0.17	0.00	0.02	16.22	71	15.08
9.18	1.79	0.46	0.30	0.18	0.00	0.02	16.29	72	15.00
9.42	1.84	0.47	0.31	0.18	0.00	0.02	16.36	73	14.58
9.66	1.88	0.48	0.32	0.19	0.00	0.02	16.43	74	14.16
9.90	1.93	0.50	0.33	0.19	0.00	0.03	16.51	75	12.50
10.15	1.98	0.51	0.34	0.20	0.00	0.03	16.58	76	10.00
10.40	2.03	0.52	0.35	0.20	0.00	0.03	16.65	77	9.58
10.65	2.07	0.53	0.35	0.21	0.00	0.03	16.73	78	9.16
10.90	2.12	0.55	0.36	0.21	0.00	0.03	16.80	79	8.74
11.16	2.17	0.56	0.37	0.22	0.00	0.03	16.88	80	5.00

← OPERATING POINT

Performance Curves

Submersible Effluent Pumps



ENTER unknown Perc Rate min/in *SEE INFO ON*
 ENTER unknown Gallon of flow/day *PLANS*
 0 Needed Absorption area (sq. ft.)
 0.0 Feet of trench needed
 0.0 Length of 4 trenches ea.
 0.0 Length of 6 trenches ea.
 ENTER - USE 90 ft of trench
 ENTER 6 Number of Trenches
 1080 Absorption area provided
 ENTER N/A Ground slope ft/ft

ENTER 63.5 Pump off Elev.
 ENTER 73.94 Highest lateral Elev. 3.09 Pump maint'd Head @ operating point
 ENTER 72.5 Next Lower lateral Ele 4.81 Pump maint'd Head @ operating point
 ENTER 71.09 Next Lower lateral Ele 5.96 Pump maint'd Head @ operating point
 ENTER 69.68 Next Lower lateral Ele 7.63 Pump maint'd Head @ operating point
 ENTER 68.5 Next Lower lateral Ele 8.55 Pump maint'd Head @ operating point
 ENTER 67.06 Lowest lateral Elev. 10.40 Pump maint'd Head @ operating point
 ENTER 93 Overall System length in Ft
 90 Trench Length in Ft
 88.50 Lateral length in Ft. 11.50 Lateral GPM
 81.00 Length for holes in Ft 13 No. of holes/lat.
 ENTER 2 Inch Pipe Size 0.88 GPM per Hole
 ENTER 150 Friction "C" 0.20634 Top Lat. hole size

$$f = 0.0984 \frac{Q^{1.85}}{d^{4.87}}$$

T Lat.Q/h	0.86 GPM	ENTER	0.20313 USE 13/64" Top Holes
M Lat.Q/h	0.91 GPM	ENTER	0.18750 USE 12/64" Mid. Holes
M Lat.Q/h	0.85 GPM	ENTER	0.17188 USE 11/64" Mid. Holes
M Lat.Q/h	0.96 GPM	ENTER	0.17188 USE 11/64" Mid. Holes
M Lat.Q/h	0.84 GPM	ENTER	0.15625 USE 10/64" Mid. Holes
B Lat.Q/h	0.93 GPM	ENTER	0.15625 USE 10/64" Bot. holes
Top Trenc	11.14 GPM		13 # of Holes
Mid Trenc	10.94 GPM		12 # of Holes
Mid Trenc	11.08 GPM		13 # of Holes
Mid Trenc	11.58 GPM		12 # of Holes
Mid Trenc	10.97 GPM		13 # of Holes
Bot Trenc	11.17 GPM		12 # of Holes

 Total Q = 66.88 GPM
 PUMP HEAD CURVE
 Total static head 10.44
 Head Maint'd @ Highest Lat. 3.09

Design Flow	69.00 GPM from Curve
Design Flow / Lateral	11.50 GPM
Design Flow / Discharge hole	0.88 GPM @ Trench "A"
Design Flow / Discharge hole	0.96 GPM @ Trench "B"
Design Flow / Discharge hole	0.88 GPM @ Trench "C"
Design Flow / Discharge hole	0.96 GPM @ Trench "D"
Design Flow / Discharge hole	0.88 GPM @ Trench "E"
Design Flow / Discharge hole	0.96 GPM @ Trench "F"

HOLE SIZING AT TRENCH "F" (LOWEST)
 Head Maintained 10.40 FT $\sqrt{h} = 3.2249031$
 $Q = 11.82 \times d^2 \times \sqrt{h}$
 $d = 0.158576$ inches (.15625) $d^2 = .0244141$
 USE 10 / 64 inches Diameter Holes
 Actual Hole Q = 0.93 GPM *OK*
 Actual Q / Lateral = 11.17 GPM with 12 holes

HOLE SIZING AT TRENCH "E" (NEXT HIGHER)
 Head Maintained 8.55 FT $\sqrt{h} = 2.9240383$
 $Q = 11.82 \times d^2 \times \sqrt{h}$
 $d = 0.159976$ inches (.15625) $d^2 = .0244141$
 USE 10 / 64 inches Diameter Holes
 Actual Hole Q = 0.84 GPM *OK*
 Actual Q / Lateral = 10.97 GPM with 13 holes

HOLE SIZING AT TRENCH "D" (NEXT HIGHER)
 Head Maintained 7.63 FT $\sqrt{h} = 2.7622455$
 $Q = 11.82 \times d^2 \times \sqrt{h}$
 $d = 0.171315$ inches .17188 $d^2 = .0295429$
 USE 11 / 64 inches Diameter Holes
 Actual Hole Q = 0.96 GPM *OK*
 Actual Q / Lateral = 11.58 GPM with 12 holes

HOLE SIZING AT TRENCH "C" (NEXT HIGHER)
 Head Maintained 5.96 FT
 $Q = 11.82 \times d^2 \times \sqrt{h}$
 $d = 0.175076$ inches .17188 $d^2 = .0295429$
 USE 11 / 64 inches Diameter Holes
 Actual Hole Q = 0.85 GPM
 Actual Q / Lateral = 11.08 GPM with 13 holes

HOLE SIZING AT TRENCH "B" (NEXT HIGHER)
 Head Maintained 4.81 FT
 $Q = 11.82 \times d^2 \times \sqrt{h}$
 $d = 0.192254$ inches .18760 $d^2 = .0351563$
 USE 12 / 64 inches Diameter Holes
 Actual Hole Q = 0.91 GPM
 Actual Q / Lateral = 10.94 GPM with 12 holes

HOLE SIZING AT TRENCH "A" (HIGHEST)
 Head Maintained 3.09 FT
 $Q = 11.82 \times d^2 \times \sqrt{h}$
 $d = 0.206338$ inches *use .20313* $d^2 = .0412618$

2545 Martin Rd.
Willow Grove, PA
19090
March 1, 1999

Howard County Health Dept.
Ellicott City, MD
Attention County Health Officer

Re. Percolation Test


Dear Sir or Madam;

I have enclosed an Application for a perc. test on a lot I own in western Howard County, along with a check for its processing. I live a good distance away and with my schedules it would be most helpful if such testing be done on a Thursday or Friday since I would want to be present at such time.

I have also heard that my lot was unsuccessfully tested over ten years ago for a James Williams. I have enclosed a preaddressed envelope and request that you please supply me with a sketch ,etc. of such so that when we dig our deep holes we are not revisiting the same poor location. I would also appreciate if you had a list of septic contractors in the area that you could also supply such to me.


Thank you,

Very truly yours,


Donald C. Ruddy

215-659-3157

x



Paul Dietz, III, P.E.

4958 Durham Road, Kintnersville, PA 18930

(610) 847-2738

October 25, 1999

Ref. Application A511447
Property ID TM 2 Parcel 72
West Waterville Road

Mr. Ronald Pinkley, R.S.
Howard County Health Department
3525-H Ellicott Mills Drive
Ellicott City, MD 21043-4544

Dear Mr. Pinkley:

Please find enclosed the plans, calculations and product literature for the septic system design of the above noted property. I have based the design on the criteria given to me by Mr. Ruddy which are part of the Maryland septic system design requirements. Where I did not have that guidance I used requirements that would be used in designs for Pennsylvania systems. The following list of items are things based on Pennsylvania regulations.

1. Septic tank size and type - 1300 gals based on Chapter 73.17(a)(2)&(3). Three bedroom house = 400 gallons per day plus 100 gallons for each bedroom over 3. Tank volume is 900 gallons for three bedrooms plus (3.5 x flow over first 400) = 1250 gallons for four bedroom house. I therefore selected a 1300 gallon tank. I also selected a two compartment tank as part of good engineering. The most common cause of failure in septic systems is the discharge of solids out in the absorption area. Therefore; two compartment help prevent that from occurring. It also helps during peak flows into tank to make sure solids are not discharge into pump tank and then into absorption area.
2. Absorption area dosing quantity - 5 times distribution piping capacity Chapter 73.45(2)
3. Design flow in each lateral - within 10% of adjoining lateral and total system flow within 10% of design flows. Chapter 73.44(c). The system has been designed and balanced very closely to assure equal dosing throughout absorption area.

*OK
not 2 compartment
Not available
unless 1500 gal*

Please review the submitted information and if you have any questions or problems or additional information you need please feel free to call me at (215) 766-0643 or write.

Sincerely,

Paul Dietz
Paul Dietz, P.E.

cc: Donald Ruddy

2545 Martin Road
Willow Grove, PA 19090
September 30, 1999

Mr. Ronald J. Pinkley, R.S.
Howard County Health Department
3525-H Ellicott Mills Dr.
Ellicott City, MD 21043-4544

Re: Application A511447, Property I.D. Tax Map 2 Parcel 72, West Watersville Road, 2.5 Ac.

Dear Mr. Pinkley:

My registered engineer has completed the attached design for an alternate septic system for my lot. It also includes a contour plot of the property on 2-foot intervals. I believe his attached notes and associated sheets should explain the technical basis of his final produced design.

You might note the presence of a dirt road on the map, which was not present when you were at the site. Such was done strictly to give access to the property for the placement of a well and for access to the field area. I hope you find the design satisfactory. If you need to discuss it, please give Paul Dietz a call at 215-766-0643 during working hours. I will be away on vacation for three weeks and would only be able to pass messages along if I were home. His FAX number is 215-766-3412.

I have enclosed a check for \$180.00 to cover the cost for a sewage disposal system permit. I will subsequently be applying for a well permit. I hope the design is satisfactory.

Very truly yours,



Donald C. Ruddy

cc: Paul Dietz III

TANK ALERTS


Like Buying Insurance. S.J. Electro Systems' Tank Alerts are alarm systems that can help prevent the disaster of sewage or sump pump failure. They also serve to monitor sewage holding tanks to prevent overflow, and serve as high or low liquid level warning for other holding systems.

They are, in a real sense, inexpensive insurance policies to prevent the drudgery and costs of clean-up.


Designed For Simplicity: A sensor float. A cord. An alarm panel (with warning light, horn, silent switch, and test button). Both models have these three advantages:

1. **Installation is as easy** as mounting the alarm panel (and connecting to an electrical source), wiring the sensor float cord to the panel, and tossing in the float.
2. **High reliability and low cost.**
3. **Quality is guaranteed** by a 2-year warranty and factory testing of each control.

Tank Alert® I




This indoor model has a compact metal alarm panel that is designed to fit conveniently inside buildings. When activated, a light goes on and a horn gives a steady blast.



Tank Alert® II



This model has a non-metallic alarm panel for outdoor or indoor use. All exposed parts are corrosion, wind, and rain resistant. When activated, a flashing light goes on and a tamper-proof horn gives a loud pulsating blast.



• ALARM SYSTEMS
• MERCURY FLOAT SWITCHES
FOR
SUMP PUMPS,
SEWAGE SYSTEMS,
AND DRAINAGE AND HOLDING SYSTEMS



S.J. Electro Systems, Inc., was started in 1975 as a design and manufacturing company. Since the beginning, there has been a consistent growth in sales, the labor force, and total operating space — due to the continuing demand for quality products that are innovative, simple, and uniquely meet the needs of the market.

S.J. Electro Systems, Inc., is proud of its strict quality control and problem-free reliable products. That's why we offer an industry-leading 2-year warranty on all our products.

Two Year Warranty

All S.J. Electro Systems' liquid level controls are guaranteed to be free of defects in material and workmanship for a period of two years. Any defective returns will be promptly repaired or replaced.

CALL OR WRITE FOR COMPLETE INFORMATION ON ANY OF OUR PRODUCTS.



S.J. Electro Systems, Inc.
Route 1, Box 17
Detroit Lakes, Minnesota 56501
(218) 847-1317

MODERN
Concrete Septic Tank Co.
P. O. Box 339 - Durham Rd.
Ottsville, Pa. 17942-0339
(215) 847-5112



ECONOMICAL — EASY TO INSTALL — BUILT TO LAST

There are three basic areas to consider when deciding which liquid level controls to buy: 1. RELIABILITY 2. EASE OF INSTALLATION 3. AVAILABILITY AND PRICE

S.J. Electro Systems is a solid choice in all three areas.

1. RELIABILITY: The number one reason customers buy additional products from us is that what they previously bought functioned extremely well and lasted ... and lasted ... and lasted.
2. EASE OF INSTALLATION: With a design that eliminates time-consuming labor, you won't find anything anywhere that is easier to install.
3. AVAILABILITY AND PRICE: Sold nationwide, our products' competitive pricing and long-life dependability make them the most economical liquid level controls available.

DIRECT SWITCHING OF LARGER PUMPS

To 1 HP at 120V — To 2 HP at 230V

These two pump switches (the Super Single Float Pump Switch and the Double Float Pump Switch) from S.J. Electro Systems automatically control pumps, solenoids, relays, and alarms.


They are unique (including three patents). They are designed for simplicity and no-problems practical use. They are virtually fail proof.

Just check these advantages:

1. You'll never have to pull a pump to replace a switch. Our controls make a manual pump automatic with a separately-

- mounted switch. (Manual operation is possible.)
2. Installation is as easy as attaching a clamp, tossing in a float, and plugging in a cord. No control panel is needed.
3. Unique designs provide steady, accurate control at all times — with little effect from turbulence or rotation.
4. Heavy-duty non-wearing switches (mercury-to-mercury contacts) are designed to outlast the pumps they control.
5. Quality is guaranteed by an industry-leading 2-year warranty, factory testing of each control, and UL listing.


Super Single Float Pump Switch




Designed For Simplicity: One float. A piggy-back plug. A cord. An adjustable mounting clamp. Adjustable pumping range of 6.5" to 16". Pump up and pump down models available.

Uniqueness: The patented feature of the Super Single Switch is its 360° pivoting tumbler design ... which assures that the on-off is not affected by rotation or turbulence.

(PATENT 4302641)



Double Float Pump Switch




Designed For Simplicity: Two floats. Two cords molded into one piggy-back plug cord. Two adjustable mounting clamps. Adjustable pumping range of 1" to 48". Pump up and pump down models available.

Uniqueness: One patented feature of the Double Float Switch is that the relay is mounted and sealed inside the float housing. The second patented feature is that the load-control circuit prevents arcing in the relay contacts, which dramatically extends the life of the contacts. What all this means is reliability, no-problems operation, long life — and no control panel.

The Double Float Switch is also designed to assure that the on-off

is not affected by rotation or turbulence.


Comparison: The Double-Float Switch has a wider pumping range and can be used in a smaller diameter area than the Super Single Switch. (PATENTS 4262216 & 4291261)



DIRECT SWITCHING OF SMALLER PUMPS

To 1/3 HP


Wide Angle Mercury Float Switch



Designed For Simplicity: One float. A piggy-back plug. A cord. An adjustable mounting clamp. Adjustable pumping range of 8" to 30". Pump up and pump down models available.

The Economical Answer to small pump operation. These controls have a mercury-to-metal switch for automatic control of pumps, solenoids, relays, and alarms — and many of the advantages of the switches for larger pumps.


1. You'll never have to pull a pump with these separately-mounted switches. (Manual operation is possible.)
2. Installation is as easy as attaching a clamp, tossing in a float



and plugging in a cord.


3. Not affected by rotation and operates well in moderately turbulent conditions.
4. Quality is guaranteed by an industry-leading 2-year warranty, factory testing of each control, and UL listing.

SENSOR FLOATS



These liquid sensors turn on and off slightly above or below a horizontal position. They are frequently used in sewage and drainage applications to activate pump control panels, solenoids, and relays; set off alarms; measure liquid levels; etc.

Three Available Types: Pipe Clamp, Internal Weight, External Weight.



Final Review 2/14/00 RPP
 W. Waterville Rd
 Tax Map 2 Parcel 72

Proposed 4" line = 600 gpd daily wastewater flow
 $600 \div .45 = 1333.3$ gpd/day

$d = 12"$
 $w = 24"$
 $\frac{w+t}{w+t+d} = \frac{2+2}{2+1+2(1)} = \frac{4}{6} = 80\%$

$(90 \times 6) \times 4 \text{ LF of Tr} = 360 \times 4 = 1440 \text{ LF}$
 $570' + 6 \times 2' + 7' = 54 \text{ LF} \times 97' \text{ long} = 5400 \text{ LF} - 160 = 5240 \text{ LF}$

$600 \div .25 = 2400$ gpd/day
Needed

$90 \times 6 = 540$ LF of Tr

$\frac{540}{600} = 0.9$ gpd/day/LF

2 2" pipe @ wall only @ .45

$S = 0.0184$ $\frac{Q^{1.85}}{d^4.87}$

	Height	Q (gpm)	di	r	di 4.87	Q ^{1.85}	P
Latent	①	0.86	0.20313	13/64"	.0004255	.756523	174.9515
	②	0	0.18750	12/64"	.0002881	.8398981	
	③	3.0	0.17188	11/64"	.0001886	.7403297	
	④	0.95	0.17188	11/64"	.0001886	.9272606	
	⑤	0.84	0.15625	10/64"	.0001186	.724299	
Latent	⑥	0.93	0.15625	10/64"	.0001186	.8743667	

if Q = 11.5 gpm Q^{1.85} = 91.683452
 by comparison 1/4" diam = 0.2500
 5/16" diam = 0.3125

di	d ²
0.20313	
0.18750	
0.17188	
.17188	
0.15625	
0.15625	

Major Concerns

① shows one Septic Field — Needs 1 initial plus one repair area
(not shown).

② This repair area will displace those at + well area. = 0.9 gpd/ft²
Field could be one set of 6 Trenches ± 2 ft outside wall only @ 0.45 gpd/ft
or could be 2 sets of 3 Trenches each ± 4 ft outside wall @ 0.75 gpd/ft = 1.8 gpd/ft²
or 1 set ± 2 ft outside wall @ 0.45 and 2 ft below @ 0.25 = 1.4 gpd/ft²

For 16.5%
 $Q = 11.82 \times d^2 \sqrt{h}$
 $h = \text{head pressure @ lateral, } d = \text{diameter}$

For friction loss @ C=150
 $f = 0.0984 \frac{Q^{1.85}}{d^{4.97}}$

(C) $h = 6.52'$ $d = 0.253468$ if $d = .2500$
 $\sqrt{h} = 2.5534$ $d^2 = .064246$ $d^2 = .0625$
 $\times 11.82$ $\times 11.82$
 $.759394$ $.73875$
 $\times 2.5534$ $\times 2.5534$
 1.94 1.9390 $= \sqrt{h} \times .759394$ $= 1.88632$ 1.87

(B) $h = 4.69$ $d = .275319$ if $d = .26563$
 $\sqrt{h} = 2.16564$ $d^2 = .075800$ $d^2 = .0705593$
 $\times 11.82$ $\times 11.82$
 $.89596$ $.834010$
 $\times 2.16564$ $\times 2.16564$
 1.940318 1.806167 1.87

(A) $h = 3.09$ $d = .29688$ (actual) if $d = .30556$
 $\sqrt{h} = 1.757838$ $d^2 = .0881377$ $d^2 = .09334$
 $\times 11.82$ $\times 11.82$
 1.041988 1.103279
 $\times 1.757838$ $\times 1.757838$
 1.831297 1.939 (original size)

(F) $h = 7.49$ if head $d = .258797$ if $d = .2500$
 $\sqrt{h} = 2.736786$ $d^2 = .066759$ $d^2 = .0625$
 $\times 11.82$ $\times 11.82$
 $.791655$ $.73875$
 $\times 2.736786$ $\times 2.736786$
 2.1659 2.02180 (actual)

(E) $h = 4.75'$ $d = .290056$ if $d = .28125$ (14/64)
 $\sqrt{h} = 2.17945$ $d^2 = .08413248$ $d^2 = .07910156$
 $\times 11.82$ $\times 11.82$
 $.994448$ $.934980$
 $\times 2.17945$ $\times 2.17945$
 2.16754 2.03774 2.04 (actual)

(D) $h = 3.09$ $d = .322922$ if $d = 29/64 = 5/16 = .3125$
 $\sqrt{h} = 1.757838$ $d^2 = .104286$ $d^2 = .09765625$
 $\times 11.82$ $\times 11.82$
 1.232573 1.1542969
 $\times 1.757838$ $\times 1.757838$
 2.16687 2.02907 2.03 (actual)



CONFIRMED

HOWARD COUNTY HEALTH DEPARTMENT

Joyce M. Boyd, M.D., County Health Officer

March 22, 1999

**Donald Ruddy
2545 Martin Rd.
Willow Grove, Pa. 19090**

**Re: Percolation Test Application A511447
2.5 acre lot - West Watersville Rd.
Tax Map 2, Parcel 72**

Dear Mr. Ruddy,

A percolation test date for the above referenced property has been tentatively scheduled for 10:00 a.m. Friday May 7, 1999.

Please have your contractor on-site to begin excavating test holes in appropriate locations a few hours prior to our scheduled time of arrival.

Per your request of March 1, I have enclosed a copy of prior unsuccessful testing from 1983, and a list of contractors who commonly perform percolation test excavations in this area.

Please call this office promptly to confirm your acceptance of the scheduled date, and again on the morning of testing if inclement weather raises any doubt as to whether or not testing can proceed on schedule.

Yours truly,

Craig Williams
**Craig Williams
Sanitarian**

*4/1/99
TALKED ABOUT
I & A.
DO WILL CONSIDER
HAVING A CONSULTANT
INVOLVED,
BUT AT THIS MOMENT
ITS TEST AS USUAL
(CW)*

2545 Martin Road
Willow Grove, PA 19090
April 13, 2000

Mr. Ronald J. Pinkley, R.S.
Howard County Health Department
3525-H Ellicott Mills Dr.
Ellicott City, MD 21043-4544

Re: Application A511447, Property I.D. Tax Map 2 Parcel 72, West Watersville Road, 2.5 Ac.

Dear Mr. Pinkley:


I had my registered engineer redesign the alternative septic system per the changes you requested at our meeting in your office on February 14, 2000. The following changes were made:

- OK (a) The "working" field area has been relocated uphill to allow a reserve area below it for the future.
- OK (b) The proposed well area has been relocated to the rear of the lot, north and east of the septic field.
- OK (c) A 1500-gallon pump tank has replaced the previous 1000-gallon one.
- OK (d) All perforated holes in the laterals have been made to be 1/4" to 5/16" diameter (larger than previously).
- OK (e) The one feed line to laterals A, B, C, D, E, and F has been split as requested into two feed lines, A, B, C, and D, E, F.
- ✓ (f) You also recommended valving (in the lines to the upper laterals (A, B, C) and lower laterals (D, E, F)) to be present so as to manually adjust these in the field due to the hydraulic differences which exist. This has been addressed also.

Very good
On this last item, my engineer has come up with a valve alternative which I believe is an improvement over that which we both envisioned during our meeting. Instead of feeding all the six laterals (via two lines) at the same time and trying to balance them with a valve(s) for their elevation differences, he has instead designed-in an alternating valve in which the laterals A, B, C are first fed and then on the next cycle, the valve then feeds laterals D, E, F. By such means the head differential to the laterals is significantly reduced to less than half of the former. The achieved flows to the upper set of laterals are maintained to within 5% of each other and the flows to the lower set of laterals are maintained to within 1% of each other.


I believe the engineer came up with an optimum design for the situation. During perc testing last summer you had mentioned the possibility in a design of using alternative feeds and the benefit of the additional "rest" time between dosings achieved by such. I have enclosed two complete sets of prints and accompanying design information for the proposed system. Since you have already done a preliminary design review and we have incorporated the requested changes, I hope you will be able to easily complete your review. We have an anxious buyer for the property who wants to start building quickly. Thank you.

Very truly yours,


Donald C. Ruddy

Approved Septic System Plan
Howard County Health Department

Enclosures



Signature 6/12/00
Date

B 1 18615

SEQUENCE NO. (MDE USE ONLY)

STATE OF MARYLAND PERMIT TO DRILL WELL

STATE PERMIT NUMBER

HO-94-2743

W513662 please print or type

fill in this form completely

Date Received (APA)

6/30/00

OWNER INFORMATION

8 MM DD YY 13

15 Last Name Owner First Name 34

Ruddy Donald

36 Street or RFD 55

Willow Grove PA 15050

57 Town 70 State 72 Zip 76

B 3 LOCATION OF WELL

8 COUNTY 21

23 SUBDIVISION 42

SECTION 44 46 LOT 48 50

52 NEAREST TOWN 71

MILES FROM TOWN (enter 0 if in town) 2 M I 73 76 77 78

DRILLER INFORMATION

76 Driller's Name License No. 81

Ralph MAYNE M SD 116

81 Firm Name

Ralph MAYNE well DRILLING

Address

920 Brown Church Rd Mt Airy


Signature Date

Ralph Mayne 6-26-00

B 4 DIRECTION OF WELL FROM TOWN (CIRCLE BOX)

1 2

8 8-9 8-9 8 8 8-9 8



11 NEAR WHAT ROAD 30

West Watersville Rd

ON WHICH SIDE OF ROAD (CIRCLE APPROPRIATE BOX)

34 1000 37

DISTANCE FROM ROAD ENTER FT OR MI 38 39

TAX MAP: 2 BLK: PARCEL 172

B 2 WELL INFORMATION

1 2 APPROX. PUMPING RATE (GAL. PER MIN.)

5 8 500 12

AVERAGE DAILY QUANTITY NEEDED (GAL. PER DAY) 14 20

USE FOR WATER (CIRCLE APPROPRIATE BOX)

- DOMESTIC POTABLE SUPPLY & RESIDENTIAL IRRIGATION
FARMING (LIVESTOCK WATERING & AGRICULTURAL IRRIGATION)
INDUSTRIAL, COMMERCIAL, DEWATERING
PUBLIC WATER SUPPLY WELL
TEST, OBSERVATION, MONITORING
GEO-THERMAL

NOT TO BE FILLED IN BY DRILLER HEALTH DEPARTMENT APPROVAL

Howard A 511447

COUNTY NAME COUNTY NO.

STATE SIGNATURE INSERT S

DATE ISSUED 7/19/00 7/19/01

CO SIGNATURE EXP. DATE

NORTH GRID 556 000 EAST GRID 0766 000

50 55 57 63

APPROXIMATE DEPTH OF WELL 150 FEET

APPROXIMATE DIAMETER OF WELL 6" NEAREST INCH

METHOD OF DRILLING (circle one)

BORED (or Augered) JETTED Jetted & DRIVEN

AIR-ROTARY AIR-PERCussion ROTARY (Hydraulic Rotary)

CABLE REVerse-ROTary Drive-POINT

other

REPLACEMENT OR DEEPEMED WELLS (CIRCLE APPROPRIATE BOX)

- THIS WELL WILL NOT REPLACE AN EXISTING WELL
THIS WELL WILL REPLACE A WELL THAT WILL BE ABANDONED AND SEALED
THIS WELL WILL REPLACE A WELL THAT WILL BE USED AS A STANDBY-CONTACT LOCAL APPROVING AUTHORITY FOR POLICY ON STANDBY WELLS
THIS WELL WILL DEEPEM AN EXISTING WELL

PERMIT NUMBER OF WELL TO BE REPLACED OR DEEPEMED (IF AVAILABLE) 41 52

Not to be filled in by driller (MDE OR COUNTY USE ONLY)

APPROP. PERMIT NUMBER 54 GAP 63

PERMIT No. HO-94-2743

SPECIAL CONDITIONS

NOTE - APPROVING AUTHORITIES SHOULD USE SEPARATE SHEET IF NEEDED


SHOW MAJOR FEATURES OF BOX & LOCATE WELL WITH AN X 8/11/00

SOURCES OF DRILLING WATER 1. well 2. 3. 8/11/00 No Inspection BB

WRITE THE BOX NUMBER FROM THE MAP HERE

E 77066 N 550 000 000

DRAW A SKETCH BELOW SHOWING LOCATION OF WELL IN RELATION TO NEARBY TOWNS AND ROADS AND GIVE DISTANCE FROM WELL TO NEAREST ROAD JUNCTION





HOWARD COUNTY HEALTH DEPARTMENT

Mary Sue Baker, MBA, Acting County Health Officer

July 22, 1999

Ronald Ruddy
2545 Martin Road
Willow Grove, Pennsylvania 19090

RE: Percolation Test Results: Application A511447
Proposed use: Recorded Lot
Property ID: 2.5 acre lot
West Watersville Road
Tax Map 2, Parcel 72

Dear Mr. Ruddy:

Percolation testing conducted May 7, 1999, on the above referenced property indicated limited satisfactory soil conditions. Testing revealed this property was unsuitable for a conventional septic system due to shallow depth to fractured rock and moderately slow percolation rates. Follow-up evaluation on June 1, 1999, revealed site conditions with uncertain prospects for a shallow pressure dosing type septic system, or its equivalent. Copies of all percolation test results are enclosed.

It is not possible at this time to predict whether or not a favorable outcome can be achieved. Further review would require submission by a registered engineer of a percolation certification plat showing actual locations and elevations of all excavated test holes and a suitable house and well site.

The plat should also include the location of all existing wells and septic systems on the property as well as the location of any other relevant features such as streams, swales, or existing structures. A note must be included certifying that all wells and septic systems within 100' of property boundaries have been shown. Because proper landscape position is especially critical for shallow systems with relatively slow percolation rates, it is requested that the review document be at a scale of 1"=50' and include field matched contours at 2' intervals.

This should be submitted within sixty (60) days to allow field verification if necessary. If you have any questions regarding this matter, please feel free to contact me at the above address or by calling 410-313-2640.

Very truly yours,

Ron Pinkley (CW)

Ronald J. Pinkley, R.S.
Water and Sewerage Program

RJP:mlb
Enclosures
cc: File



Goulds Submersible Effluent Pumps

MODEL

3885

AVAILABLE CERTIFICATIONS

ETL LISTED SUBMERSIBLE PUMP
CLASS I AND II DIV. 2 AND
CLASS III DIV. 1 AND 2
ETL TESTING LABORATORIES, INC.
CORTLAND, NEW YORK 13045



G1086131-480

CANADIAN STANDARD ASSOCIATION



APPLICATIONS

Specifically designed for the following uses:

- Homes
- Farms
- Trailer courts
- Motels
- Schools
- Hospitals
- Industry
- Effluent systems

SPECIFICATIONS

Pump:

- Solids handling capabilities: 3/4" maximum.
- Discharge size: 2" NPT.
- Capacities: up to 114 GPM.
- Total heads: up to 123 feet TDH.
- Mechanical seal: carbon-rotary seat/ceramic-stationary seat, 300 series stainless steel metal parts, BUNA-N elastomers.
- Temperature: 104°F (40°C) continuous 140°F (60°C) intermittent.
- Fasteners: 300 series stainless steel.
- Capable of running dry without damage to components.

Motor:

- Single phase: 1/2 HP, 115 or 230 V 60 Hz, 1750 RPM; 1/2 HP, 115V, 60 Hz, 3500 RPM; 1/2 HP - 1 1/2 HP, 230 V, 60 Hz, 3500 RPM. Built-in overload with automatic reset. Class B insulation.
- Three Phase: 1/2 HP - 1 1/2 HP 208/230 V, 460 V, 60 Hz, 3500 RPM. Class B insulation, overload protection must be provided in starter unit.
- Shaft: threaded, 400 series stainless steel.
- Bearings: ball bearings upper and lower.
- Power cord: 20 foot standard length (optional lengths available).
Single Phase: 1/2 and 1/2 HP-16/3 SJTO with three prong plug.
3/4 - 1 1/2 HP-14/3 STO with bare leads.
Three phase: 1/2 - 1 1/2 HP-14/4 STO with bare leads.
On CSA listed models - 20 foot length SJTW and STW are standard.

FEATURES

Impeller: Cast iron, semi-open, non-clog with pump-out vanes for mechanical seal protection. Balanced for smooth operation. Bronze impeller available as an option.

Casing: Cast iron volute type for maximum efficiency. 2" NPT discharge adaptable for slide rail systems.

Mechanical Seal: Ceramic vs carbon sealing faces. Stainless steel metal parts, BUNA-N elastomers.

Shaft: Corrosion-resistant stainless steel. Threaded design. Locknut on three phase models to guard against component damage on accidental reverse rotation.

Motor: Fully submerged in high-grade turbine oil for lubrication and efficient heat transfer.

Designed for Continuous Operation: Pump ratings are within the motor manufacturer's recommended working limits, can be operated continuously without damage.


Bearings: Upper and lower heavy duty ball bearing construction.

Power Cable: Severe duty rated, oil and water resistant. Epoxy seal on motor-end provides secondary moisture barrier in case of outer jacket damage and to prevent oil wicking.

O-Ring: Assures positive sealing against contaminants and oil leakage.

FEATURES

1. Impeller
2. Casing
3. Mechanical Seal
4. Shaft
5. Motor
6. Bearings — Upper & Lower
7. Power cable
8. O-Ring




MODELS

Series	HP	Volts	Phase	Max. Amp.	RPM	Solids	WL. (lbs.)
WE0311L		115		9.4	1750	56	
WE0312L	1/2	230		4.7			
WE0311M		115	1	9.4			
WE0312M		230		4.7			
WE0511H		115		13.0	3500	70	
WE0512H		230		6.5			
WE0532H	208-230	3	3.4				
WE0534H	1/2	460		1.7			
WE0511HH		115	1	13.0	3500	80	
WE0512HH		230		6.5			
WE0532HH	208-230	3	3.3				
WE0534HH		460		1.65			
WE0712H		230	1	10.0	3500	70	
WE0732H	3/4	208-230	3	5.4			
WE0734H		460		2.7			
WE1012H		230	1	12.5			
WE1032H	1	208-230	3	7.0	3500	80	
WE1034H		460		3.5			
WE1512H		230	1	15.0			
WE1532H	208-230	3	9.2				
WE1534H	1 1/2	460		4.6	3500	80	
WE1512HH		230	1	15.0			
WE1532HH	208-230	3	9.2				
WE1534HH		460		4.6			

EFFLUENT EJECTOR SYSTEM

Effluent ejector system offers ease of ordering and installation. A single ordering number specifies a complete system designed for most residential and commercial sump and effluent pump applications.



Package Includes:
 Submersible Effluent Pump, WE0311L, 12L or WE0311M, 12M, WE0511HH, 12HH Mercury Level Control Switch A2-5 (115V), A2-6 (230V) Basin Cover A8-1822 Check Valve A9-2P
 Order No.: SWE0311L, SWE0312L, SWE0311M, SWE0312M, SWE0511HH, SWE0512HH.

Goulds Submersible Effluent Pumps

MODEL

3885


PERFORMANCE RATINGS (gallons per minute)

Series No.	WE0511H		WE0712H		WE1012H		WE1512H		WE0511HH		WE1512HH	
	WE0311L WE0312L	WE0311M WE0312M	WE0532H WE0534H	WE0732H WE0734H	WE1032H WE1034H	WE1532H WE1534H	WE0532HH WE0534HH	WE1532HH WE1534HH	WE0511HH	WE1512HH	WE0511HH	WE1512HH
HP	1/2	1/2	1/2	3/4	1	1 1/2	1/2	1 1/2	1/2	1 1/2	1/2	1 1/2
RPM	1750	1750	3500	3500	3500	3500	3500	3500	3500	3500	3500	3500
5	100	70	80	90	106	—	60	—	—	—	—	—
10	80	65	76	87	102	112	56	84	—	—	—	—
15	60	57	72	84	100	108	53	82	—	—	—	—
20	36	45	65	79	95	105	48	77	—	—	—	—
25		25	59	74	91	100	45	75	—	—	—	—
30			50	67	85	96	40	72	—	—	—	—
35			40	61	79	92	35	70	—	—	—	—
40			26	52	72	86	30	67	—	—	—	—
45			10	43	64	80	25	64	—	—	—	—
50				30	54	73	18	60	—	—	—	—
55				17	42	65	12	58	—	—	—	—
60				6	30	54	3	54	—	—	—	—
65					16	40		51	—	—	—	—
70					5	26		47	—	—	—	—
75						14		43	—	—	—	—
80						4		40	—	—	—	—
90								33	—	—	—	—
100								24	—	—	—	—
110								15	—	—	—	—
120								5	—	—	—	—

Total Head Feet of Water

DIMENSIONS

(All dimensions are in inches. Do not use for construction purposes.)



D* 1/2, 1/2, 3/4 and 1 HP = 15" except for model WE0712H and WE1012H = 18";
 1 1/2 HP = 18"




WATER TECHNOLOGIES GROUP
 SENECA FALLS, NEW YORK 13148

SPECIFICATIONS ARE SUBJECT TO CHANGE WITHOUT NOTICE


PRINTED IN U.S.A.

Performance Curves

Submersible Effluent Pumps




GOULDS PUMPS, INC.
 WATER TECHNOLOGIES GROUP
 SENECA FALLS, NEW YORK 13148



Pump Curves - 1/2 Hp
 WEO5H Max. Solids 3/4" Sphere, 3500 RPM


Head in Feet



PUMP OPERATION FOR UPPER LATERALS A, B, C.

Pump Curves - 1/2 Hp
 WEO5H Max. Solids 3/4" Sphere, 3500 RPM

Head in Feet



PUMP OPERATION FOR LOWER LATERALS D, E, F.

PUMP HEAD CURVE

Total static head

10.11

Head Maint'd @ Highest Lat.

3.09

Friction Head in 2" per 100 ft.	Total Friction Head in 2" pipe	Manifold Friction Head @ Lowest Lat	Manifold Friction Head @ Mid. Lat	Total Pump Dynamic Head	Q in GPM	Pump Performance Curve 1/2 Hp	
7.38	4.31	0.40	0.09	18.00	64	18.00	←-- Pump Operating Point
0.00	0.00	0.00	0.00	13.20	0	46.00	
0.01	0.01	0.00	0.00	13.21	2	45.10	
0.04	0.03	0.00	0.00	13.23	4	44.20	
0.09	0.05	0.01	0.00	13.26	6	43.30	
0.16	0.09	0.01	0.00	13.30	8	42.40	
0.24	0.14	0.01	0.00	13.35	10	41.50	
0.33	0.19	0.02	0.00	13.42	12	40.60	
0.44	0.26	0.02	0.01	13.49	14	39.70	
0.57	0.33	0.03	0.01	13.57	16	38.80	
0.71	0.41	0.04	0.01	13.66	18	37.90	
0.86	0.50	0.05	0.01	13.76	20	37.00	
1.02	0.60	0.06	0.01	13.87	22	36.10	
1.20	0.70	0.07	0.01	13.98	24	35.20	
1.40	0.81	0.08	0.02	14.11	26	34.30	
1.60	0.93	0.09	0.02	14.24	28	33.40	
1.82	1.06	0.10	0.02	14.38	30	32.50	
2.05	1.20	0.11	0.02	14.53	32	31.60	
2.29	1.34	0.12	0.03	14.69	34	30.70	
2.55	1.49	0.14	0.03	14.86	36	29.80	
2.82	1.64	0.15	0.03	15.03	38	28.90	
3.10	1.81	0.17	0.04	15.21	40	28.00	
3.39	1.98	0.18	0.04	15.40	42	27.20	
3.69	2.16	0.20	0.04	15.60	44	26.40	
4.01	2.34	0.22	0.05	15.81	46	25.60	
4.34	2.53	0.24	0.05	16.02	48	24.80	
4.68	2.73	0.25	0.05	16.24	50	24.00	
5.03	2.94	0.27	0.06	16.47	52	23.20	
5.39	3.15	0.29	0.06	16.71	54	22.40	
5.77	3.37	0.31	0.07	16.95	56	21.60	
6.16	3.59	0.34	0.07	17.20	58	20.80	
6.55	3.83	0.36	0.08	17.46	60	20.00	
6.96	4.07	0.38	0.08	17.73	62	19.00	
7.38	4.31	0.40	0.09	18.00	64	18.00	
7.82	4.57	0.43	0.09	18.28	66	17.00	
8.26	4.82	0.45	0.10	18.57	68	16.00	
8.72	5.09	0.47	0.10	18.87	70	15.00	
9.18	5.36	0.50	0.11	19.17	72	14.20	
9.66	5.64	0.53	0.11	19.48	74	13.40	
10.15	5.93	0.55	0.12	19.80	76	12.60	
10.65	6.22	0.58	0.12	20.12	78	11.80	
11.16	6.52	0.61	0.13	20.45	80	11.00	

0401

5/18/82

Design Flow = 64.00 GPM from Curve
Design Flow / Lateral = 21.33 GPM
Design Flow / Discharge hole = 1.94 GPM ✓

HOLE SIZING AT TRENCH "C" (LOWEST)

Head Maintained = 6.52 FT
 $Q = 11.82 \times d^2 \times \sqrt{h}$
d = 0.253469 inches
USE 16 / 64 inches Diameter Holes (2500)
Actual Hole Q = 1.89 GPM ✓
Actual Q / Lateral = 20.75 GPM ✓

HOLE SIZING AT TRENCH "B" (MIDDLE)

Head Maintained = 4.69 FT
 $Q = 11.82 \times d^2 \times \sqrt{h}$
d = 0.275319 inches
USE 17 / 64 inches Diameter Holes (2650)
Actual Hole Q = 1.81 GPM ✓
Actual Q / Lateral = 19.86 GPM ✓

HOLE SIZING AT TRENCH "A" (HIGHEST)

Head Maintained = 3.09 FT
 $Q = 11.82 \times d^2 \times \sqrt{h}$
d = 0.305516 inches
USE 19 / 64 inches Diameter Holes (2900)
Actual Hole Q = 1.83 GPM ✓
Actual Q / Lateral = 20.14 GPM ✓

ACTUAL TOTAL SYSTEM FLOW = 60.75 GPM

CHECK

Trench "A" to "B" Variation = 1.42%
Trench "B" to "C" Variation = 4.51%
Trench "A" to "C" Variation = 2.94%

FITTING EQUIVALENT LENGTHS

ENTER	0	Number of 45d Bends	0.00
	2	Number of 90d Bends	11.10
	1	Number of Quick disco	1.35
	1	Number of Couplings	1.35
	1	Number of Alt. Valves	2.60
		TOTAL	16.40

PUMP OPERATING POINTS

Table of pipe lengths, flows, head,.. etc.

	2" Pipe Length In Feet	2" Fit'g Equiv. Length	Total 2" Equiv Length	Total Static Head	Volume Pipe (Gals.)	(TDH) Operatg Point Head	(Q) Operatg Point in GPM
PUMP # 1	42	16.4	58.4	10.11	53.28	18.00	64

88.83 Lateral length
 18 Manifold length
 42 Delivery length

326.49 Total *LF. dpp*

Volume in Piping = 53.3 Gallons
 Use Dosing Volume of 200.0 Gallons *OK*

2000 AP 17 PM 2:00
 RECEIVED
 HOWARD COUNTY HEALTH DEPT.
 ENVIRONMENTAL HEALTH

HYDRAULICS
LOWER LATERALS
D, E, F

ENTER - USE 90 ft of trench
 ENTER 3 Number of Trenches
 ENTER 1620 Absorption area provided
 N/A Ground slope ft/ft

ENTER 67.05 Pump off Elev.
 ENTER 72.72 Highest lateral Elev.
 ENTER 71.42 Next Lower lateral Elev.
 ENTER 70.00 Lowest lateral Elev.
 ENTER 93 Overall System length in Ft
 90 Trench Length in Ft
 88.5 Lateral length in Ft.
 81 Length for holes in Ft
 ENTER 1.5 Inch Pipe Size
 ENTER 150 Friction "C"

3.09 Pump maint'd Head @ operating point
4.75 Pump maint'd Head @ operating point
7.49 Pump maint'd Head @ operating point
 21.67 Lateral GPM
 10 No. of holes/lat.
2.17 GPM per Hole
 0.32292 Top Lat. hole size
 0.29006 Mid. Lat. hole size
 0.25880 Bot. Lat. hole size

T Lat.Q/h 2.03 GPM ENTER
 M Lat.Q/h 2.04 GPM ENTER
 B Lat.Q/h 2.02 GPM ENTER
 Top Trenc 20.29 GPM
 Mid Trenc 20.37 GPM
 Bot Trenc 20.22 GPM

0.31250 USE 20/64" Top Holes (5/16")
 0.28125 USE 18/64" Mid. Holes
 0.25000 USE 16/64" Bot. holes (1/4")

 Total Q = 60.88 GPM

PUMP HEAD CURVE

Total static head 5.67
 Head Maint'd @ Highest Lat. 3.09

Friction Head in 1.5" per 100 ft	Total Friction Head in 1.5" pipe	Manifold Friction Head @ Lowest Lat	Manifold Friction Head @ Mid. Lat	Total Pump Dynamic Head	Q in GPM	Pump Performance Curve 1/2 Hp	
30.85	6.47	1.68	0.36	17.27	65	17.27	←-- Pump Operating Point
0.00	0.00	0.00	0.00	8.76	0	46.00	
0.05	0.01	0.00	0.00	8.77	2	45.10	
0.18	0.04	0.01	0.00	8.81	4	44.20	
0.38	0.08	0.02	0.00	8.86	6	43.30	
0.64	0.13	0.03	0.01	8.94	8	42.40	
0.97	0.20	0.05	0.01	9.03	10	41.50	
1.35	0.28	0.07	0.02	9.13	12	40.60	
1.80	0.38	0.10	0.02	9.26	14	39.70	
2.31	0.48	0.13	0.03	9.40	16	38.80	
2.87	0.60	0.16	0.03	9.55	18	37.90	
3.49	0.73	0.19	0.04	9.72	20	37.00	
4.16	0.87	0.23	0.05	9.91	22	36.10	
4.88	1.02	0.27	0.06	10.11	24	35.20	
5.66	1.19	0.31	0.07	10.32	26	34.30	
6.50	1.36	0.35	0.08	10.55	28	33.40	
7.38	1.55	0.40	0.09	10.80	30	32.50	
8.32	1.74	0.45	0.10	11.05	32	31.60	
9.30	1.95	0.51	0.11	11.33	34	30.70	
10.34	2.17	0.56	0.12	11.61	36	29.80	
11.43	2.40	0.62	0.13	11.91	38	28.90	
12.57	2.64	0.68	0.15	12.23	40	28.00	
13.75	2.89	0.75	0.16	12.55	42	27.20	
14.99	3.14	0.82	0.17	12.89	44	26.40	
16.27	3.41	0.89	0.19	13.25	46	25.60	
17.61	3.69	0.96	0.20	13.62	48	24.80	
18.99	3.98	1.03	0.22	14.00	50	24.00	
20.42	4.28	1.11	0.24	14.39	52	23.20	
21.89	4.59	1.19	0.25	14.80	54	22.40	
23.42	4.91	1.28	0.27	15.22	56	21.60	
24.99	5.24	1.36	0.29	15.65	58	20.80	
26.60	5.58	1.45	0.31	16.10	60	20.00	
28.27	5.93	1.54	0.33	16.56	62	19.00	
29.98	6.29	1.63	0.35	17.03	64	18.00	
31.73	6.66	1.73	0.37	17.51	66	17.00	
33.53	7.04	1.83	0.39	18.01	68	16.00	
35.38	7.42	1.93	0.41	18.52	70	15.00	
37.28	7.82	2.03	0.43	19.04	72	14.20	
39.21	8.23	2.14	0.45	19.58	74	13.40	
41.20	8.64	2.24	0.48	20.12	76	12.60	
43.22	9.07	2.35	0.50	20.68	78	11.80	
45.30	9.50	2.47	0.52	21.26	80	11.00	

Design Flow = 65.00 GPM from Curve
 Design Flow / Lateral = 21.67 GPM
 Design Flow / Discharge hole = 2.17 GPM

HOLE SIZING AT TRENCH "F" (LOWEST)

Head Maintained = 7.49 FT

$$Q = 11.82 \times d^2 \times \sqrt{h}$$

d = 0.258797 inches
 USE 16 / 64 inches Diameter Holes (,2500)
 Actual Hole Q = 2.02 GPM ✓
 Actual Q / Lateral = 20.22 GPM ✓

HOLE SIZING AT TRENCH "E" (MIDDLE)

Head Maintained = 4.75 FT

$$Q = 11.82 \times d^2 \times \sqrt{h}$$

d = 0.290056 inches
 USE 18 / 64 inches Diameter Holes
 Actual Hole Q = 2.04 GPM ✓
 Actual Q / Lateral = 20.37 GPM ✓

HOLE SIZING AT TRENCH "D" (HIGHEST)

Head Maintained = 3.09 FT

$$Q = 11.82 \times d^2 \times \sqrt{h}$$

d = 0.322922 inches
 USE 20 / 64 inches Diameter Holes
 Actual Hole Q = 2.03 GPM ✓
 Actual Q / Lateral = 20.29 GPM ✓

ACTUAL TOTAL SYSTEM FLOW = 60.88 GPM

CHECK

Trench "D" to "E" Variation = 0.40%
 Trench "E" to "F" Variation = 0.75%
 Trench "D" to "F" Variation = 0.36%

FITTING EQUIVALENT LENGTHS

ENTER	0	Number of 45d Bends	0.00
	1	Number of 90d Bends	4.73 ✓
	1	Number of Quick disco	1.05 ✓
	0	Number of Couplings	0.00
	1	Number of Alt. Valves	1.20 ✓

TOTAL 6.98

PUMP OPERATING POINTS

Table of pipe lengths, flows, head,.. etc.


	1.5" Pipe Length In Feet	1.5" Fit'g Equiv. Length	Total 1.5" Equiv Length	Total Static Head	Volume Pipe (Gals.)	(TDH) Operatg Point Head	(Q) Operatg Point in GPM
PUMP # 1	14	6.98	20.98	5.67	27.31	17.27	65

88.5 Lateral length
 18 Manifold length
 14 Delivery length


297.5 Total

Volume in Piping = 27.3 Gallons
 Use Dose volume of 200.0 Gallons OK

So Volume = 11000 = 80 gal total



PLAN VIEW



SECTION VIEW

ADDITIONAL NOTES:

CONCRETE TO HAVE A 4000 PSI MINIMUM COMPRESSIVE STRENGTH AT 28 DAYS
 REINFORCING DETAIL: 5x6, W2.1/W2.1 WIRE MESH IN SIDES, BOTTOM, & CENTER WALL
 WITH ONE ROW OF #3 BARS HORIZONTALLY
 #4 BARS AT 6" ON CENTER, EACH WAY IN TOP

1500 GALLON SEPTIC TANK

**TWO COMPARTMENT
 TOP SEAMED**



MAYER BROS., INC.

Precast Concrete Products

6264 RACE ROAD

ELKRIDGE, MARYLAND 21075

VOICE: (410) 796-1434


FAX: (410) 796-1438

www.mayerbrosprecast.com

2/98

DRAWING NOT TO SCALE


DWG. 1500-2-N



PLAN VIEW

2 #4 @ 6" vert

*2 #2 @ 6" vert / base
OK*



SECTION VIEW

ADDITIONAL NOTES:

CONCRETE TO HAVE A 4000 PSI MINIMUM COMPRESSIVE STRENGTH AT 28 DAYS
 REINFORCING DETAIL: 6x8, W2.1/W2.1 WIRE MESH IN SIDES & BOTTOM
 WITH ONE ROW OF #3 BARS HORIZONTALLY
 #4 BARS AT 6" ON CENTER, EACH WAY IN TOP

1500 GALLON PUMP TANK

SINGLE COMPARTMENT
 TOP SEAMED



MAYER BROS., INC.

PRECAST CONCRETE PRODUCTS

6264 RACE ROAD
 ELKRIDGE, MARYLAND 21075

VOICE:(410)796-1434 FAX:(410)796-1438

8/96

DRAWING NOT TO SCALE

DWG. 1500-P



1 to 5 Way Valves

Specifications & Drawings

Stack Valves

Mounting Brackets


Air Motor Elliptomatic Valve

Flow Patterns 3-Way Valves

Flow Patterns 4 and 5 Way Valves

Elliptomatic Liquid Dispensing Device


Electrical Actuator Elliptomatic Valve



2-Way (On-Off)
2P3-Way (Flow Diversion)
4-Way & 5-Way Valves
 (See Flow Pattern Pages for Styles)

Provides automated valve control from a central location or for valves in remote locations.

Operating function:
 Reversible Motor 115VAC
 NEMA IV construction
 Cycle time/90° - 3.5 seconds



PROCUREMENT INFORMATION		
VALVE NUMBERS		
SIZE	2 - Way	2P3 - Way
1/8"	12-PP or PV-RE1	123-PP or PV-1-RE1
1/4"	22-PP or PV-RE1	223-PP or PV-1-RE1
3/8"	32-PP or PV-RE1	323-PP or PV-1-RE1
1/2"	42-PP or PV-RE1	423-PP or PV-1-RE1
3/4"	52-PP or PV-RE1	523-PP or PV-1-RE1
1-1/2"	72-PP-RE3	723-PP-RE3
2"	82-PP-RE3	823-PP-RE3

MATERIALS OF CONSTRUCTION	
Body Actuator	Die Cast Aluminum
Coupling	Aluminum
Adapter Plate	Nylon
Mt. Bracket	Polypropylene
Elliptic Valve	Polypropylene or PVDF
O-Ring Seal	Viton® -A
Retainer	3/3 - Type 316
Screws	Cap Head
CONNECTION	Threaded - (FNPT)

• Viton - A Reg. T.M. - DuPont Dow Elastomer

Electrical Actuator Elliptomatic Valve | Flow Patterns 3-Way Valve
 Flow Patterns 4 and 5 Way Valve | Elliptomatic Liquid Dispensing Device

Back to the Top



P.O. Box 732

Libertyville, Illinois 60048

847.362.7068 - Phone

847.362.7501 - Fax

E-Mail Company at: sales@evsco.com

TANK ALERTS

Like Buying Insurance. S.J. Electro Systems' Tank Alerts are alarm systems that can help prevent the disaster of sewage or sump pump failure. They also serve to monitor sewage holding tanks to prevent overflow, and serve as high or low liquid level warning for other holding systems.


They are, in a real sense, inexpensive insurance policies to prevent the drudgery and costs of clean-up.

Designed For Simplicity. A sensor float. A cord. An alarm panel (with warning light, horn, silent switch, and test button). Both models have these three advantages.


1. Installation is as easy as mounting the alarm panel (and connecting to an electrical source), wiring the sensor float cord to the panel, and tossing in the float.
2. High reliability and low cost.
3. Quality is guaranteed by a 2-year warranty and factory testing of each control.

Tank Alert® I


OK




This indoor model has a compact metal alarm panel that is designed to fit conveniently inside buildings. When activated, a light goes on and a horn gives a steady blast.



Tank Alert® II



This model has a non-metallic alarm panel for outdoor or indoor use. All exposed parts are corrosion, wind, and rain resistant. When activated, a flashing light goes on and a tamper-proof horn gives a loud pulsating blast.




S.J. Electro Systems, Inc., was started in 1975 as a design and manufacturing company. Since the beginning, there has been a consistent growth in sales, the labor force, and total operating space — due to the continuing demand for quality products that are innovative, simple, and uniquely meet the needs of the market.

S.J. Electro Systems, Inc., is proud of its strict quality control and problem-free reliable products. That's why we offer an industry-leading 2-year warranty on all our products.

Two Year Warranty

All S.J. Electro Systems' liquid level controls are guaranteed to be free of defects in material and workmanship for a period of two years. Any defective returns will be promptly repaired or replaced.

CALL OR WRITE FOR COMPLETE INFORMATION ON ANY OF OUR PRODUCTS.



S.J. Electro Systems, Inc.
Route 1, Box 17
Detroit Lakes, Minnesota 56501
(218) 847-1317



ECONOMICAL — EASY TO INSTALL — BUILT TO LAST

DIRECT SWITCHING OF LARGER PUMPS

To 1 HP at 120V — To 2 HP at 230V

These two pump switches (the Super Single Float Pump Switch and the Double Float Pump Switch) from S.J. Electro Systems automatically control pumps, solenoids, relays, and alarms.

They are unique (including three patents). They are designed for simplicity and no-problems practical use. They are virtually fail proof.

Just check these advantages:

1. You'll **never have to pull a pump** to replace a switch. Our controls make a manual pump automatic with a separately mounted switch. (Manual operation is possible.)
2. **Installation is as easy** as attaching a clamp, tossing in a float, and plugging in a cord. **No control panel is needed.**
3. **Unique designs** provide steady, accurate control at all times — with little effect from turbulence or rotation.
4. **Heavy-duty non-wearing switches** (mercury-to-mercury contacts) are designed to outlast the pumps they control.
5. **Quality is guaranteed** by an industry-leading 2-year warranty, factory testing of each control, and UL listing.

Double Float Pump Switch



Designed For Simplicity. Two floats. Two cords molded into one piggy-back plug cord. Two adjustable mounting clamps.

Adjustable pumping range of 1" to 48". Pump up and pump down models available.



Uniqueness. One patented feature of the Double Float Switch is that the relay is mounted and sealed inside the float housing. The second patented feature is that the load-control circuit prevents arcing in the relay contacts, which dramatically extends the life of the contacts. What ~~all this~~ means is reliability, no-problems operation, long life — and no control panel.

The Double Float Switch is also designed to assure that the on-off


is not affected by rotation or turbulence.

Comparison. The Double-Float Switch has a wider pumping range and can be used in a smaller diameter area than the Super Single Switch.

(PATENTS 4262216 & 4291261)




SENSOR FLOATS




These liquid sensors turn on and off slightly above or below a horizontal position. They are frequently used in sewage and drainage applications to activate pump control panels, solenoids, and relays, set off alarms, measure liquid levels, etc.

Three Available Types: Pipe Clamp, Internal Weight, External Weight.



ELEVATIONS OF LINES




Approved Septic System Plan
Howard County Health Department



Paul Dietz III
Signature

Paul Dietz III
Signature

6/12/00
Date




PUMP TANK SETUP




PARCEL #04-331230
 SHEET 3 OF 4

LATERALS DESIGN






HOLE PERFORATIONS
 A = 19/64" DIAM (11)
 B = 17/64" DIAM (11)
 C = 1/4" DIAM (11)

ALL HOLE SPACES AS SHOWN N.T.S.



HOLE PERFORATIONS
 D = 5/16" DIAM (10)
 E = 9/32" DIAM (10)
 F = 1/4" DIAM (10)

ALL HOLES SPACED AS SHOWN N.T.S.



Post-it Fax Note 7671

To	MARK RIFKIN	Date	1/14/00	F of pages	1
Co./Dept.	2678	From	R. BRADY		
Phone #		Co.			
Fax #		Phone #			
		Fax #			

Parcel Information

TaxAcctNum: 1404331230
 Map: 0002
 Grid: 0013
 Lot:
 Parcel: 0072
 OwnerName1: RUDDY DONALD C
 OwnerName2:
 OwnerAddress1: 2545 WATIN ROAD
 OwnerAddress2:
 OwnerCity: WILLOW GROVE
 OwnerState: PA
 OwnerZip: 19050
 OwnerZip2: 1617
 LegalDescrip1: 2 P
 LegalDescrip2: WATERSVILLE RD
 LegalDescrip3: MT AIRY
 PremiseNum:
 PremiseSt: WATERSVILLE
 PremiseCity:
 PremiseZip:
 LandUse: R
 Acres: 2.000
 LandArea: 2.000
 YearBuilt: 00
 Grantor: RUDDY DONALD C
 LastSaleDate: 940512
 LastSalePrice: 1
 MarketLandVal: 7,003
 MarketImprove: 0
 TotalMarketVal: 7,000

P. 01/01

13:51


Jan 14 '00

Fax: 14103153467


DPZ

Zoning by zone

- B-1
- B-2
- B-R
- CC
- HC
- HO
- M-1
- M-1-MXU-3
- M-2
- NT
- PEC
- PGCC-1
- PGCC-2
- POR
- POR-MXD-5
- R-12
- R-20
- R-20-MXD-3
- R-A-15
- R-ED
- R-MH
- R-SA-3
- R-SA-8-MXD-3
- R-SC
- R-SC-MXD-3
- R-VH
- RC-DEO
- RR-DEO
- RR-MXD-3
- SC



NOTICE: SOME INFORMATION SHOWN ON THIS MAP IS THE PROPERTY OF THE STATE OF PENNSYLVANIA. THE INFORMATION IS PROVIDED AS IS AND DOES NOT CONSTITUTE A WARRANTY OF ANY KIND. THE STATE OF PENNSYLVANIA IS NOT RESPONSIBLE FOR ANY ERRORS OR OMISSIONS. THE STATE OF PENNSYLVANIA IS NOT RESPONSIBLE FOR ANY DAMAGES, INCLUDING CONSEQUENTIAL DAMAGES, ARISING FROM THE USE OF THIS MAP. THE STATE OF PENNSYLVANIA IS NOT RESPONSIBLE FOR ANY DAMAGES, INCLUDING CONSEQUENTIAL DAMAGES, ARISING FROM THE USE OF THIS MAP.




Find My Parcel
 Geographical Information Systems
 Howard County, Maryland

Date: 01/13/2000

By: G.I.S.

Scale: 1 in. = 610 ft.

04 11 031



PLAT OF TAX MAP
 PARCEL 2-13-72
 DISTRICT 4 HOWARD CO. MD
 6-1-88

Lot 2 W. Waterwillle Rd.

HOWARD COUNTY PERMIT APPLICATION

PERMIT NUMBER

1500129795

Building Address 588 West Lakeshore Rd
MT Airy, Md. 21771
 Suite/Apt. #: _____ SDP/WP/Petition #: _____
 Census Tract 6090 Subdivision _____
 Section _____ Area _____ Lot 2
 Tax Map 7 Parcel 72 Grid 13
 Zoning R-1 Map Coordinates 255 Lot size 2,45 AC

Owner's Name John & Susan C. Moore Inc
 Address 2150 Savage Court #101
 City Savage State MD Zip Code 20763
 Home Phone 301-776-9090 Work Phone 410-792-0900
 Applicant's Name & Mailing Address, (if other than stated hereon): _____
 Phone _____ Fax _____

Existing Use Home
 Proposed Use Same
 Estimated Construction Cost \$ 3000
 Description of Work Build 12 x 20' Sun Deck with steps to grade

Contractor Company Same as Owner
 Contact Person _____
 Address _____
 City _____ State _____ Zip Code _____
 License No. _____
 Phone _____ Fax _____

Occupant or Tenant _____
 Contact Name _____
 Address _____
 City _____ State _____ Zip Code _____
 Phone _____ Fax _____

Engineer or Architect Company N/A
 Contact Person _____
 Address _____
 City _____ State _____ Zip Code _____
 Phone _____ Fax _____

BUILDING DESCRIPTION - COMMERCIAL

Building Characteristics	Utilities
Height: _____	Water Supply: _____ _____ Public _____ Private
No. of stories: _____	Sewage Disposal: _____ _____ Public _____ Private
Gross area, sq. ft. per floor: _____	Electric Yes <input type="checkbox"/> No <input type="checkbox"/>
Use group: _____	Gas Yes <input type="checkbox"/> No <input type="checkbox"/>
Construction type: _____ Reinforced Concrete _____ Structural Steel _____ Masonry _____ Wood Frame _____ State Certified Modular	Heating System: Electric <input type="checkbox"/> Oil <input type="checkbox"/> Natural Gas <input type="checkbox"/> Propane Gas <input type="checkbox"/>
	Sprinkler system: N/A <input type="checkbox"/> _____ NFPA #13 _____ Full _____ Partial _____ Other Suppression

BUILDING DESCRIPTION - RESIDENTIAL

Building Characteristics	Utilities
SF Dwelling <input type="checkbox"/> SF Townhouse <input type="checkbox"/> _____ Depth _____ Width _____	Water Supply: _____ _____ Public <input checked="" type="checkbox"/> Private
1st floor: _____	Sewage Disposal: _____ _____ Public <input checked="" type="checkbox"/> Private
2nd floor: _____	Electric Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Basement: _____	Gas Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Finished Basement <input type="checkbox"/> Unfinished Basement <input type="checkbox"/>	Heating System: Electric <input type="checkbox"/> Oil <input type="checkbox"/> Natural Gas <input type="checkbox"/> Propane Gas <input type="checkbox"/>
Crawl space <input type="checkbox"/> Slab on Grade <input type="checkbox"/>	Sprinkler system: N/A <input type="checkbox"/> _____ NFPA #13D _____ NFPA #13R _____ Other:
No. of Bedrooms: _____	
Multi-family dwellings: No. of efficiency units: _____ No. of 1 BR units: _____ No. of 2 BR units: _____ No. of 3 BR units: _____	
Other: _____	
Dimensions: _____	
Footings: _____	
Roof: _____	
_____ State Certified Modular _____ Manufactured Home	

THE UNDERSIGNED HEREBY CERTIFIES AND AGREES AS FOLLOWS: (1) THAT HE/SHE IS AUTHORIZED TO MAKE THIS APPLICATION; (2) THAT THE INFORMATION IS CORRECT; (3) THAT HE/SHE WILL COMPLY WITH ALL REGULATIONS OF HOWARD COUNTY WHICH ARE APPLICABLE THERETO; (4) THAT HE/SHE WILL PERFORM NO WORK ON THE ABOVE REFERENCED PROPERTY NOT SPECIFICALLY DESCRIBED IN THIS APPLICATION; (5) THAT HE/SHE GRANTS COUNTY OFFICIALS THE RIGHT TO ENTER ONTO THIS PROPERTY FOR THE PURPOSE OF INSPECTING THE WORK PERMITTED AND POSTING NOTICES.

Applicant's Signature [Signature] Print Name John C. Moore
 Title/Company _____ Date 4-25-01

VALIDATION

Checks payable to: **DIRECTOR OF FINANCE OF HOWARD COUNTY**
 ** PLEASE WRITE NEATLY AND LEGIBLY. **

- FOR OFFICE USE ONLY -

AGENCY	DATE	SIGNATURE APPROVAL
Land Development, DPZ		
State Highways		
Building Official		
Dev. Engineering, DPZ		
Health	<u>4/25/01</u>	<u>[Signature]</u>
Fire Protection		

Is Sediment Control approval required prior to issuance?
 YES NO

CONTINGENCY CONSTRUCTION START:
 ONE STOP SHOP:

DPZ SETBACK INFORMATION

Front: _____
 Rear: _____
 Side: _____
 Side St.: _____
 All minimum setbacks met?
 YES NO

Is Entrance Permit required?
 YES NO

Historic District?
 YES NO

Lot Coverage for New Town Zone _____
 SDP/Red-line approval date _____

PROPERTY ID#: 48545

Filing Fee \$ _____
 Permit Fee \$ 30
 (.10 sq. ft. (.15 sq. ft.
 Excise Tax \$ _____
 (.40 sq. ft. (.80 sq. ft.
TOTAL FEES _____
 Check # _____
 Validation # 3503
 Accepted by: _____


P. 8

LOT 2
P. 72
2.45 AC ±

425101

Proposed deck
location OK as
shown. DICO

WALL CHECK
RUDDY PROPERTY
TM. 2 G. 13 P. 72 - LOT 2
SITUATED ON WEST WATERSVILLE
ROAD
ELECTION DISTRICT NO 4
HOWARD COUNTY, MARYLAND
SCALE: 1" = 60'



NOTE: FOUNDATION ARE IN PLACE.


12.26.00

I CERTIFY THIS PLAT TO BE CORRECT; IT IS THE RESULT
OF AN ACTUAL FIELD SURVEY BASED ON DATA FOUND AMONG
THE LAND RECORDS OF HOWARD COUNTY,
MARYLAND, AS REFERENCED HEREON.

 NASSAUX-HENSLEY, INC.

204 S. MAIN STREET
MOUNT AIRY, MARYLAND 21771
(301) 629-2286

RESUBMIT	JOB NO.
PARCEL # 4-331230	00 SY 6200



56°45'38"E
180.18
3rd of N 66 1/4° W
10 23/25 PERCHES DEED LINE
261/501

IRON PIN SET

1/4 ACRE PARCEL
EXCEPTED AND RESERVED
FOR A BURIAL GROUND WITH
PERPETUAL RIGHT OF WAY FOR
INGRESS/EGRESS
(LIBER 261, FOLIO 501)

N 30° 16' 50" E

S 30° 54' 17" W


WATERVILLE ROAD

4th of S 26 1/4° W
39 PERCHES DEED LINE
261/501

2nd of N 26 1/4° E
40 PERCHES DEED LINE
261/501

STONE FOUND

2.557± Acres
(1) 0.25 Acre for Burial Ground
2.3± Acre Residue



60.20
261/501

126.99

155

1st of S 43 1/2° E
10 23/25 PERCHES DEED LINE
261/501

IRON PIPE FOUND

N 43° 21' 26" W
180.18
POINT OF BEGINNING

DRUGWAY
IRON PIN SET

LOCATIONS AND ELEVATIONS OF SOIL TESTS

PIT #	DISTANCE FROM N.S. STONED D.W.	DISTANCE FROM E.S. PROPERTY LINE	ELEV.
1	92'	66'	78.4
5	190'	76'	69.9
6	161'	14'	66.8
7	78'	10'	79.6

PERCOLATION TEST RESULTS AS11447

TEST	TEST DEPTH	TIME FOR 1" DROP
P1	1 1/2'	54 MIN.
P1	3'	85 MIN.
P5	1 1/2'	25 MIN.
P5	3'	80 MIN.
P6	1 1/2'	10 MIN.
P6	3'	35 MIN.
P7	1 1/2'	5 MIN.
P7	3'	28 MIN.

SEPTIC ELEVATIONS


HOUSE FIRST FLOOR	93.0
HOUSE BASEMENT	84.0
INV. @ HOUSE	81.5
EX. G.R.D @ SEPTIC TANK	80.7
INV. IN @ " "	78.3
INV. OUT @ " "	78.0
EX. G.R.D @ PUMP TANK	73.0
INV. IN @ " "	71.0
INV. OUT @ " " (Pump)	65.0
EX. G.R.D @ TRENCH A	78.7
INV. @ TRENCH A	77.2

NOTES:

- TRENCH BED @ 1 1/2" IS BASED ON PERC RATE OF 54 MIN./1" @ .45 GAL/FT² = 1333.33 FT² AREA
- TRENCH UNDERLYING AREA @ 3" IS BASED ON PERC RATE .85 MIN./1" @ .25 GAL/FT² = 2400 FT² BASE AREA
- CREDIT FOR SIDE WALL ABSORPTION = $\frac{W_{12}}{W_{1+2}} \times 100\%$
 $1333.33 \times 80\% = 1067$ FT² REQUIRED
 1080 FT² PROVIDED IN TRENCHES
 4059 FT² PROVIDED IN BASE AREA

Approved Septic System Plan
Howard County Health Department

Signature: *Paul Dietz III* Date: 6/2/00



NOTE
PLAN USED WITH PERMISSION OF PAUL DIETZ III.

FOR SITE PLAN FOR TOPO & SEPTIC PLAN

STATE OF MARYLAND PROFESSIONAL LAND SURVEYOR
 ROBERT H. PLANK No. 10862
 10-20-00

COMMONWEALTH OF MARYLAND REGISTERED PROFESSIONAL ENGINEER
 PAUL DIETZ III
 ENGINEER NO. 037916 E

NASSAUX-HEMSLEY, INC.

659.27' S30°54'17" W


TOPOGRAPHIC SURVEY OF RUDDY PARCEL


SCALE: 1" = 20' APPROVED BY: [Signature] SHEET 1 OF 4 DRAWN BY: N.A.O.
 DATE: 9-2-99 REVISION: 1

TAX MAP 2-13-72 lot 2 HOWARD CO. MARYLAND
 PARCEL # 04-331230

GROSS PARCEL AREA 2.557± ACRES DRAWING NUMBER 99-09-02

SITE PLAN
 RUDDY PARCEL
 WEST WATERSVILLE ROAD
 FOURTH ELECTION DIST.
 HOWARD COUNTY, MARYLAND
 SCALE: 1" = 20' OCT. 2000





NOTES:

- TRENCH BED $\approx 1\frac{1}{2}'$ IS BASED ON PERC RATE OF 54 MIN./1" $\approx .45 \text{ GAL/FT}^2 = 1333.3 \text{ FT}^2 \text{ AREA}$
- TRENCH UNDERLYING AREA $\approx 3'$ IS BASED ON PERC RATE 85 MIN./1" $\approx .25 \text{ GAL/FT}^2 = 2400 \text{ FT}^2 \text{ BASE AREA}$
- CREDIT FOR SIDE WALL ABSORPTION = $\frac{W+2D}{W+1+2D} \times 100\%$
 $1333.3 \times 80\% = 1067 \text{ FT}^2 \text{ REQUIRED}$
 $1080 \text{ FT}^2 \text{ PROVIDED IN TRENCHES}$
 $4059 \text{ FT}^2 \text{ PROVIDED IN BASE AREA}$



A511447

PERCOLATION TEST RESULTS		
TEST LOG	TEST DEPTH	TIME FOR 1" DROP
P1	1 1/2'	54 MIN.
P1	3'	85 MIN.
P5	1 1/2'	25 MIN.
P5	3'	86 MIN.
P6	1 1/2'	10 MIN.
P6	3'	35 MIN.
P7	1 1/2'	5 MIN.
P7	3'	28 MIN.

LOCATIONS AND ELEVATIONS OF SOIL TESTS			
PIT #	DISTANCE FROM N.S. STONED D.W.	DISTANCE FROM E.S. PROPERTY LINE	ELEV.
1	92'	66'	78.4
5	190'	76'	64.9
6	161'	14'	66.8
7	78'	10'	79.6

Approved Septic System Plan
Howard County Health Department

Signature: *Paul Dietz III* Date: 6/12/00



TOPOGRAPHIC SURVEY OF RUDDY PARCEL

SCALE: 1" = 20' APPROVED BY: *PD* SHEET 1 OF 4 DRAWN BY: *Na.O.*

DATE: 9-2-99 REVISED: 1

TAX MAP 2-13-72 lot 2 HOWARD CO. MARYLAND

GROSS PARCEL AREA 2.557± ACRES DRAWING NUMBER 99-09-02

Approved Staff
Howard County Health Department

Report # 6/16/00
Re: Watermill Road Septic Design

Dear Mr. Pinkley:
Enclosed are two sets of design prints (4 sheets each) of the design which you approved. I have no departmental sealed copies and I would appreciate it if you would seal these two sets and return them to me. Once received, ^{they} we can add to them all the commercial data sheets that were attached to your sets. I don't see any purpose in mailing back and forth data sheets that would not need your seal. Thank you,
Don Hubby



RECEIVED
HOWARD COUNTY HEALTH DEPT.
ENVIRONMENTAL HEALTH
2000 AP 17 PM 1:59