

DENV-Permit 97

HARR WELL DRILLING 12047 FALLS ROAD COCKEYSVILLE, MD 21030 410-252-4588

HOWARD COUNTY WELL YIELD TEST REPORT

Date Test Performed: 10-30-07 Address: 13760 Triadelphia Mill Rd Owner: Land Design & Development Election District: Well Depth: 400 Ft


* · · · · · ·

Permit Number: HO-95-1211 Subdivision: Phelps Property L#3 Static Water Level: 37 Ft

Time	Water Level	PSI Existing Pump	Pumping Rate Seconds to fill Igallon bucket	Calculated Flow-Gallons Per Minute
0845	37 ft		3 sec	20.00
0900	121		4	15.00
0915	212		4 5	15.00
0930	263			12.00
0945	300		19	3.15
1000	305		28	2.14
1015	305		28	2.14
1030	305		28	2.14
1045	305		28	2.14
1100	305		28	2.14
1115	305		28	2.14
1130	305		28	2.14
1145	305		28	2.14
1200	305		28	2.14
1215	305		28	2.14
1230	305		28	2.14
1245	305		28	2.14
1300	305		28	2.14
1315	305		28	2.14
1330	305		28	2.14
1345	305		28	2.14
1400	305		28	2.14
1415	305		28	2.14
1430	305		28	2.14
1445	305		28	2.14

HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH WATER AND SEWERAGE PROGRAM TEL: (410)313-2640 FAX: (410)313-2648 Information Form for the Installation of the Well Pump. Pitless Adapter, and Supply Ploing NOTE: The installer starsponsible for requesting an instantion prior to 9 and the day of the desired Standing National Comparison of the standing and the standing of COMAR 26.04.04 (MD Well Phi : Stillight National Standard Plumbing Code (SSEC, as ansaded locally) and COMAR 26.04.04 (MD Well Onstruction Remains and Occupancy approval Construction Regulations). Submission of a complete form is required prior in Use and Occupancy suproval. Company Name: Telephone # 410-82 (Must circle one) Licensed Plumber License # and name of individual responsible for the field installation: Licensed Well Pump Installer Name (Print): Kenneth CLARKE 3808 License# *A licensed individual must perform the actual installation. Apprentices must be under the direct supervision of a licensed journeyman or master plumber, pump installer or well driller. Licenses may be subjected to field verification, Name of Property Owner: Telephone #: 301-PHELP Subdivision: Well Tag # : HO -Lot # Site Address: WIA m A Submersible Pump Data Well Can and Electric Conduit Pitless Adapter Make: My 251 Model #: 357 72.12 Two piece watertight cap:_ Make: Harvard Model# PT 800 Screened, vented well cap: Cap secured to casing:___ Pump Capacity _ 10 GPM Depth: 42" (36" min) Conduit min 18" B,G .: Well Yield: GPM NSF approved: Conduit secured to well cap: Depth of well encountered at time of pump installation HOD (feet) If pump capacity exceeds well yield, a low water cut off switch is required by NSPC 1990 Section 17.8.4 Torque arrestors or Cable guards are required - Must circle one. Safety rope, if used, attached to inside of well casing with eye bolt Pining to house House Connection Type: Plas + 2 PSI: (160 psi n PVC sleeved to undisturbed soil at wall penetration: (160 psi min) Approximate length of sleeve: 15 Depth of supply line: 42(34" min) Sleeve callked and sealed properly:_ The water supply line is required to be at least ten fect from the septic tank, pump chamber, sewage piping, distribution box, drainfields, and sewage reserve area. If this cannot be accomplished, contact this office for approval prior to installation. -29-10 Signature of company representative responsible for installation For Health Department Use Only - Not to be completed by Installer Date Lusp. Approved: Date Insp. Requested: Inspection Data: Pitless adapter and water supply line at least 36" below grade Two piece cap installed and attached to casing securely Eler. conduit extends at least 18" below grude/auached to cap properly Safety rope installed inside of well casing Correct well tag anached properly and casing 3" above finished grade Water supply line sleeved adequately at house connection Adequate grout observed below pitless adapter HD-215(Rev. 8/00)

PHONE NO. : 410 875 4151




09/29/2006 14:25 4103132648	ENVIRONMENTAL HEALTH	
Howard County Health Department Penny E. Boy	7178 Columbia Gateway Drive, (410) 313-2640 Fax (4 TDD (410) 313-2323 Toll F website: www.hche renstein, M.D., M.P.H., Health Officer	10/313-200
	Treath Officer	
When submitting a well permit a construction, please indicate one Well Site I costient		V
Subdivision Property	- tripdelphia Mill RD	
Lot	+4 + Road Name Road Name	
The well site has been stake (professional land surveyor or comp	d by <u>Fisher Colling</u> + CArta pany employing professional land surveyors) ate) and does not require a site inspect	
an ent of this leville an enter	conorty owner will call the Health De	nartment

The well driller, builder or property owner will call the Health Department to schedule a time to meet in the field to verify the proposed well site location.

This sheet, along with two copies of an acceptable well site plan, must be attached to the green well permit application.

Revised 3/11/05



Website: www.hchealth.org

Peter Beilenson, M.D., M.P.H., Health Officer

July 30, 2010

Homeowner 13764 Triadelphia Mill Road Clarksville, MD 21029

RE: Phelps Property, Lot 3 13764 Triadelphia Mill Road BP #: B09002437 Well Tag: HO-95-1211

Dear Sir:

This is to advise you that the septic system for the above referenced property has been installed and inspected. Final approval of the septic system was granted on 05/21/2010. Final approval of the well line connection to the dwelling was approved on 05/26/2010.

The water sample results indicate that the water samples submitted for testing were free of coliform and fecal coliform bacteria at the time of sampling and are bacteriologically safe for drinking. The water sample results were found to be in compliance with COMAR water quality standards.

Enclosed with this certificate, is a copy of the septic permit and the as-built along with important information regarding the use and maintenance of your septic system. Please read through carefully and thoroughly. Any questions regarding your well and/or septic, please call this office for guidance 410-313-1771.

INTERIM CERTIFICATE OF POTABILITY

This certifies that the initial sampling requirements of COMAR 26.04.04 "Well Regulations" have been met for the water supply system installed under well permit #HO-95-1211. Although the submitted sample results are in compliance with COMAR standards, the Health Department does not guarantee water supplies. Based upon satisfactory investigation and evaluation, the Howard County Health Department as authorized by the Maryland Department of the Environment accepts this well system as required by COMAR 26.04.04.

This certificate may become final upon completion of the second bacteriological test, which is to be taken by the county health department within six months of receipt of this letter. Please contact (410) 313-1773 to schedule a final water sample appointment. Currently, there is no charge for this final sampling.

Date of Water Samples:07/21/2010Date of Well Completion:10/29/2007

10/29/2007

Approving Authority,

Brian Baker

Brian Baker, R. S. Well & Septic Program

cc: Building Inspector's Office Community Hygiene Program File

1	TRACE
	Laboratories

TRACE LABORATORIES, INC A Methode Electronics, Inc. Company 5 North Park Drive Hunt Valley, MD 21030 USA Telephone: 410/584-9099 / Fax: 410/584-9117 Website: www.tracelabs.com / Email: info@tracelabs.com

Maryland State Certified Laboratory # 318

CERTIFICATE OF ANALYSIS				
Requester: Hamilton Reed Builders Stephen Forney 8000 Main Street Ellicott City, Maryland 21043			S/O Number: Report Date:	78273 July 26, 2010
Property Sampled: 13764 Triadelphia Mill Road, 21029				
County: Subdivision: Lot #: Building Permit #:	Howard The Phelps Property 3 B 09002437	Tax Map #: Parcel #:	N/A N/A	
Date/Time Collected:July 21, 2010 at 11:10 amDate/Time Received:July 21, 2010 at 2:30 pm				
Sample Location: Sampler ID:	Kitchen Tap 9813AM		Samples Iced:Yes Residual Cl ₂ <0.1 m	g/L:Yes
Well Tag Number: Well Condition:	HO-95-1211 2-Piece Cap Satisfactory			

Water Conditioning/Treatment: None

PARAMETER	RESULT	METHOD	MCL/*SMCL	
Nitrate	6.9 mg/L as N	SM 4500D	10 mg/L as N	Pass
Turbidity	<1.0 NTU	EPA 180.1	10 NTU	Pass
pН	7.5 Units	EPA 150.1	*6.5-8.5 Units	* * *
Sand	Negative		Negative	
Total Coliform	Absent	SM 9223B	Absent	Pass
E.coli	Absent	SM 9223B	Absent	Pass

Kauau altimper FOR

Allison R. Milburn Manager-Drinking Water Testing

MCL=Maximum Contamination Level

*SMCL=Secondary Maximum Contamination Level

***A non-enforceable parameter that may cause cosmetic effects or aesthetic effects (such as taste, color or odor) in drinking water.