

LAYOUT 6/2/2010 INSP 4 6/9/2010
 INSP 2 6/4/2010 INSP 5 _____
 INSP 3 6/8/2010 INSP 6 _____

ISSUE DATE: _____

PERMIT

P _____

APPROVAL DATE: 9/13/2010

A _____

Tax ID # _____

**ON-SITE SEWAGE DISPOSAL SYSTEM
 HOWARD COUNTY HEALTH DEPARTMENT
 BUREAU OF ENVIRONMENTAL HEALTH**

Frank Lawrence IS PERMITTED TO INSTALL ALTER

ADDRESS: _____ PHONE NUMBER: (301) 748-6944

SUBDIVISION: Schwarz Property LOT NUMBER: 2

ADDRESS: 2351 Woodbine Road PROPERTY OWNER: Joseph and Gail Schwarz

SEPTIC TANK CAPACITY (GALLONS): 1500 OUTLET BAFFLE FILTER REQUIRED

PUMP CHAMBER CAPACITY (GALLONS): 1000 COMPARTMENTED TANK REQUIRED

NUMBER OF BEDROOMS: 3 APPLICATION RATE: 0.8

SQUARE FOOTAGE OF HOUSE: ~3000

4.5' - 6'

LINEAR FEET OF TRENCH REQUIRED: 185

156'

TRENCHES:	Trenches to be 2.0 feet wide. Inlet 3.0 feet below original grade. Bottom maximum depth 7.0 feet below original grade. Effective area begins at 5.5 feet below original grade with 4.0 feet of stone below distribution pipe.
LOCATION:	Install 3x61' trenches on contour. Set d box per plan.
NOTES:	Do not order the septic tank until after layout inspection and Sanitarian approval. Stake easement corners. Call for layout inspection. Mark utilities. Gravel tickets must be available for Environmental Sanitarians. Stone must be approved by the Howard County Health Department. A written variance request is required for tanks deeper than 3 feet. A traffic bearing lid is required for tanks deeper than 4 feet.

PLANS APPROVED: Heidi Scott DATE: 5/12/10

- NOTE: PERMIT VOID AFTER 2 YEARS
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

NEITHER THE HOWARD COUNTY COUNCIL OR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM
PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT
CALL 410-313-1771 FOR INSPECTION OF SEPTIC SYSTEM

NOT TO SCALE

TRENCH/DRAINFIELD DATA

WIDTH _____ INLET _____ BOTTOM _____

NUMBER OF TRENCHES _____

TOTAL LENGTH _____

ABSORPTION AREA _____

DISTRIBUTION BOX LEVEL _____

DISTRIBUTION BOX BAFFLE _____

DISTRIBUTION BOX PORT _____

SEPTIC TANK DATA

SEPTIC TANK 1 LEVEL Yes

MANUFACTURER _____

CAPACITY 1500 GAL

SEAM LOC Top

TANK LID DEPTH _____

BAFFLES Yes

BAFFLE FILTER No

MANHOLE LOC _____

6" PORT LOC _____

WATERTIGHT TEST No

SLOTTED Yes

PUMP/SEPTIC TANK LEVEL Yes

MANUFACTURER _____

CAPACITY 1000 GAL

SEAM LOC Top

TANK LID DEPTH _____

BAFFLES Front

BAFFLE FILTER No

MANHOLE LOC _____

6" PORT LOC _____

WATERTIGHT TEST No

SLOTTED No

PRE-CONSTRUCTION

6/2/2010 Layout
Done. (BB)
6/4/2010 Tanks set.
House connection
made. Started on

pump line. (BB) 6/8/2010 Bottom trench done. Box set. (BB)

INSTALLATION: 6/9/2010 System finished except for pump and
alarm test. (BB)

7/13/2010 Pump and alarm working. (BB)

FINAL INSPECTOR B. Baker DATE OF APPROVAL 9/13/2010