

LAYOUT 2/8/08 INSP 4 2/20/08
INSP 2 2/12/08 INSP 5 2/21/08
INSP 3 2/19/08 INSP 6 2/26/08

2/27/08

ISSUE DATE: 2/6/08

P 528486 Upgrade

APPROVAL DATE: 4/22/08 *Logged Into Permit Manager*
TAX ID # 04323602

A 526199

PERMIT
ON-SITE SEWAGE DISPOSAL SYSTEM
HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH

Charles T. Stanley + Son IS PERMITTED TO INSTALL ALTER

ADDRESS: PO Box 577, Damascus MD 20872 PHONE NUMBER: 301-253-0575

SUBDIVISION: Mullinix LOT NUMBER: _____

ADDRESS: 1990 Woodbine Rd PROPERTY OWNER: Mullinix Gene Wayne

SEPTIC TANK CAPACITY (GALLONS): 1000 OUTLET BAFFLE FILTER REQUIRED

PUMP CHAMBER CAPACITY (GALLONS): _____ COMPARTMENTED TANK REQUIRED

NUMBER OF BEDROOMS: 3

SQUARE FEET PER BEDROOM: _____

LINEAR FEET OF TRENCH REQUIRED: 89

TRENCHES:	Trench to be 3.0 feet wide. Inlet 4.0 feet below original grade. Bottom maximum depth 6.0 feet below original grade. Effective area begins at 4.5 feet below original grade. 2.0 feet of stone below distribution pipe.
LOCATION:	Install the trench on contour at the highest portion of the Sewage Disposal Area.
NOTES:	1) Existing septic system must be pumped out and filled in prior to approval of the new septic system. 2) Existing well line must be moved at least 10ft from the SDA before the trench can be installed.

PLANS APPROVED: Gabriel Creighton DATE: 1/30/08

- NOTE: PERMIT VOID AFTER 2 YEARS
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS UNLESS SPECIFICALLY AUTHORIZED

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-1771 FOR INSPECTION OF SEPTIC SYSTEM

NOT TO SCALE

2/20/08

See As-Built
Drawing On Other
Sheet

TRENCH/DRAINFIELD DATA		
WIDTH	INLET	BOTTOM
3'	4'	6'
NUMBER OF TRENCHES		1
TOTAL LENGTH		90'
ABSORPTION AREA		270
DISTRIBUTION BOX LEVEL		N/A
DISTRIBUTION BOX BAFFLE		Yes
DISTRIBUTION BOX PORT		No

SEPTIC TANK DATA	
SEPTIC TANK 1 LEVEL	Yes
CAPACITY	1500 GAL
SEAM LOC	Top
TANK LID DEPTH	1.5-2'
BAFFLES	Yes
BAFFLE FILTER	No
MANHOLE LOC	Front
6" PORT LOC	Rear
WATERTIGHT TEST	No
SEPTIC TANK 2 LEVEL	N/A
CAPACITY	GAL
SEAM LOC	
TANK LID DEPTH	
BAFFLES	
BAFFLE FILTER	
MANHOLE LOC	
6" PORT LOC	
WATERTIGHT TEST	

2-Comp
Babylon

he dug around tank but
couldn't find anything else. (BB)
ROAD

PRE-CONSTRUCTION 2/8/08 Place the distribution box at the upper easement stake that is closest to Rt. 94.

INSTALLATION I install one trench on contour toward the other upper easement stake. Set the tank close to the top of the easement. Reroute well line at least 10' from easement and near Rt. 94. (BB)

2/12/08 No work done. (BB) 2/19/08 Tank hole dug. Rerouted well line. (BB) 2/20/08 Tank set. (BB) 2/21/08 Most of plumbing to house installed. (BB) 2/26/08 Distribution box set. (BB) 2/27/08 System finished. Need

FINAL INSPECTOR B. Baker DATE OF APPROVAL 4/22/08

to abandon old septic system. (BB) 4/22/08 Septic tank pumped out and filled in per Kevin Stanley. He said

