

MDE/WMA/PER.071

COUNTY 52



MICHAEL BARLOW WELL DRILLING & SERVICE, INC.


522 Underwood Lane (410) 838-6910

Bel Air, Maryland 21014 Fax (410) 838-3582

WELL YIELD REPORT

| | Date Test Completed: | | February 20, 2011 | |
|----------|------------------------|-------------|-------------------|--|
| | Well Depth | 500 | feet | |
| Customer | Elm Street Development | Permit # | HO-95-2105 | |
| Road | Long Corner Road | Subdivision | Chelsea Knolls | |
| City | Mt. Airy | Section | | |
| State | Maryland | Lot # | 10 | |

| Time | Water Level feet | Time to Fill 1-gallon bucket seconds | G.P.M |
|-------------------------------|---|--|-------|
| 9:00 AM | 25 | 4 | 15.00 |
| 9:15 AM | 112 | 6 | 10.00 |
| 9:30 AM | 170 | 20 | 3.00 |
| 9:45 AM | 172 | 26 | 2.31 |
| 10:00 AM | 174 | 29 | 2.07 |
| 10:15 AM | 174 | 29 | 2.07 |
| 10:30 AM | 174 | 29 | 2.07 |
| 10:45 AM | 174 | 29 | 2.07 |
| 11:00 AM | 174 | 29 | 2.07 |
| 11:15 AM | 174 | 29 | 2.07 |
| 11:30 AM | 174 | 29 | 2.07 |
| 11:45 AM | 174 | 29 | 2.07 |
| 12:00 PM | 174 | 29 | 2.07 |
| 1:15 PM | 174 | 29 | 2.07 |
| 1:30 PM | 174 | 29 | 2.07 |
| 1:45 PM | 174 | 29 | 2.07 |
| 2:00 PM | 174 | 29 | 2.07 |
| 2:15 PM | 174 | 29 | 2.07 |
| 2:30 PM | 174 | 29 | 2.07 |
| 2:45 PM | 174 | 29 | 2.07 |
| 3:00 PM | 174 | 29 | 2.07 |
| 3:15 PM | 174 | 29 | 2.07 |
| 3:30 PM | 174 | 29 | 2.07 |
| 3:45 PM | 174 | 29 | 2.07 |
| 4:00 PM | 174 | 29 | 2.07 |
| 4:15 PM | 174 | 29 | 2.07 |
| 4:30 PM | 174 | 29 | 2.07 |
| This vield test report is for | r informational purposes only. Please n | ote the vield may increase or decrease | |
| | indicated above is not a guarantee. | | |




HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH WELL & SEPTIC PROGRAM TEL: (410)313-1771 FAX: (410)313-2648


Information Form for the Installation of the Well Pump, Pitless Adapter, and Supply Piping

NOTE: The installer is responsible for requesting an inspection prior to 9 am on the day of the desired inspection. No work is to be covered until approved by the Health Department. All installations must comply with the National Standard Plumbing Code (NSPC, as amended locally) and COMAR 26.04.04 (MD Well Construction Regulations). Submission of a complete form is required prior to Use and Occupancy approval.

| Company Name: | Robert L. Feezer Co. | Telephone | #: 410-781-4655 |
|---|---|--|--|
| Address: | 6321 Barnett Avenue | | |
| | Sykesville, MD 21784 | | |
| License # and nan Name (Print): Jos *A licensed indit | shua Henricks vidual must perform t | | Licensed Well Pump Installer License# rentices must be under the supervision of a |
| | | er, pump installer or well dr | iller. Licenses may be subjected to field original sector of the subject of the sector of the subject of the sector of the secto |
| | neensed marriadine in | ay be reported to the approp | |
| Name of Property | Owner: Chelsea Knolls LC | Telepho | one #: |
| Subdivision: Ch | elsea Knolls | Lot #: 10 | Well Tag #: HO - 95 - 2105 |
| Site Address: 183 | 81 Chelsea Knolls Drive | | |
| Mor | unt Airy, MD 21771 | | |
| Submersible Pu | mp Data | Pitless Adapter | Well Cap and Electric Conduit |
| Make: Grundfos | | Make: Boshart | Two piece watertight cap: Yes |
| Model #: 10SQE15 | -330 | Model#: P-100-SS | Screened, vented well cap: Yes |
| Pump Capacity 1 | o GPM | Depth: <u>42</u> " (36" min) | Cap secured to casing: Yes |
| Well Yield: | GPM | NSF/WSC approved: Yes | Conduit min 18" B.G.: Yes |
| Depth of well end | countered at time of pur | | Conduit secured to well cap: Yes |
| | | | ired by NSPC 1990 Section 17.8.4 |
| Torque arrestors, | Cable guards, or other | acceptable method used- Mus | t circle one |
| | | | able method inside of well casing N/A |
| •. •• | | | |
| Piping to house | | House Connection | |
| Type: Poly | | | d soil at wall penetration: Yes |
| PSI: 200 (160 p | | Length of sleeve(5' minimur | |
| Depth of supply l | ine: <u>42</u> " (36" min) | Sleeve sealed properly: Y | es |
| The meter annul | when is required to be | at loost ton fast from the so | atis tank numn shambar sawara nining |
| | | | ptic tank, pump chamber, sewage piping, |
| approval prior t | | ge reserve area. If this <u>cam</u> | <u>10t</u> be accomplished, contact this office for |
| Joshua He | | | October 15, 2014 |
| | pany representative res | | date |
| | p | | |
| | | | |
| | For Health Depar | rtment Use Only - Not to be | completed by Installer |
| Date Insp. Reque | | 1.1 | 0.11 |
| Date Insp. Reque | sted: I | Date Insp. Approved: 6/1/6 | 2016 Inspector: SC |
| | sted: I Pitless adapter watertig | Date Insp. Approved: <u>6/1/</u> th & water supply line at least | 2016 Inspector: |
| | sted: I Pitless adapter watertig Two piece cap installe | Date Insp. Approved: <u>6/1/c</u> sht & water supply line at least d and attached to casing secure | 2016 Inspector: SC t 36" below grade |
| | sted: I Pitless adapter watertig Two piece cap installe Elec. conduit extends a | Date Insp. Approved: <u>6/1/c</u> ght & water supply line at least d and attached to casing secure tt least 18" below grade/attach | 2016 Inspector: SC t 36" below grade |
| | sted: I Pitless adapter watertig Two piece cap installe Elec. conduit extends a Safety rope not outside | Date Insp. Approved: <u>6/1/c</u> ght & water supply line at least d and attached to casing secure at least 18" below grade/attache of well cap/casing | 2016 Inspector: t 36" below grade ely ed to cap properly |
| | sted:I Pitless adapter watertig Two piece cap installe Elec. conduit extends a Safety rope not outside Correct well tag attach | Date Insp. Approved: <u>6/1/c</u> ght & water supply line at least d and attached to casing secure tt least 18" below grade/attach | 2016 Inspector: t 36" below grade ely ed to cap properly ve finished grade |

D.





Bureau of Environmental Health

8930 Stanford Blvd., Columbia, MD 21045 Main: 410-313-2640 | Fax: 410-313-2648 TDD 410-313-2323 | Toll Free 1-866-313-6300 www.hchealth.org Facebook: www.facebook.com/hocohealth Twitter: HowardCoHealthDep

Maura J. Rossman, M.D., Health Officer

INTERIM CERTIFICATE OF POTABILITY Expiration Date – DECEMBER 22, 2016

June 22, 2016

Homeowner 18380 Chelsea Knolls Drive Mr. Airy, MD 21771

RE: Chelsea Knolls, Lot 10 18380 Chelsea Knolls Drive Building Permit: B15005534 Well Permit: HO-95-2105

Dear Homeowner:

This is to advise you that the septic system installation and water well construction for the above referenced property have been inspected and approved. Final approval of the septic system was granted on 6/15/2016. Final approval of the well line connection to the dwelling was granted on 6/1/2016. The well construction was completed on 2/27/2012. Water samples were collected on 6/10/2016.

The water sample results indicate that the water samples submitted for testing were free of coliform and fecal coliform bacteria at the time of sampling and are bacteriologically safe for drinking. This certifies that the initial sampling requirements of COMAR 26.04.04 "Well Regulations" have been met for the water supply system installed under well permit HO-95-2105. Although the submitted sample results are in compliance with COMAR standards, the Health Department does not guarantee water supplies.

This Interim Certificate of Potability will expire six months from the date of issuance. Submission of a second bacteriological test indicating the water is free of coliform and fecal coliform bacteria is required prior to the expiration date, after which time a Final Certificate of Potability will be issued. Failure to submit an additional sample and obtain a Final Certificate of Potability will result in a Notice of Violation and is punishable as a misdemeanor under the Annotated Code of Maryland, Environment Article, 9-1311, subject to a fine of up to \$500 or imprisonment not to exceed three months.

Please contact (410) 313-1773 to schedule a final water sample appointment or contact a Maryland certified water laboratory to schedule a water sample. A list of laboratories certified by the state of Maryland may be found at the following website: http://www.mde.state.md.us/assets/document/WSP-Labs-2010apr16.pdf In closing, please refer to our "<u>Homeowner Fact Sheet</u>" which illustrates a better understanding for your Best Available Technology (BAT). You will also find a link to Maryland Department of the Environments website which describes in further detail operation and maintenance of your BAT.

Approving Authority,

h. n. Wall

Kevin M. Wolf, L.E.H.S., REHS/RS, Supervisor Groundwater Management Section Well & Septic Program

cc: Howard County Dept. of Inspections, Licenses, and Permits Community Hygiene Program File

FOUNTAIN VALLEY ANALYTICAL LABORATORY, INC.

1413 Old Taneytown Rd. Westminster, MD (410) 848-1014 (410) 876-4554 FAX (410) 848-0298

REPORT OF ANALYSIS

| Laboratorv ID #: Reference: Location: Date/ Time Collected Date/Time Rec'd: Chlorine ppm: Collected By: | Mount Airy, | sea Knolls Dr MD 21771 1420 1545 | : ND | Account #: Company: Requested By Source: Site: Treatment: pH: Well #: | 6488 Hatfield's Equ Kenny Hatfiel Well Water Pressure Tank Reverse Osmo 6.1 HO-95-2105 | d |
|---|-------------|---|-------------|--|---|------------------------|
| PARAMETERS | E MART | RESULTS | UNITS R | EFERENCE | METHOD D | DATE/TIME/ANALYST |
| Bacteria, Coliform, Total, | MPN | <1.0 | MPN/ 100 ml | <1.0 | SM18 9223 | 6/11/2016 / 1000 / LLO |
| Bacteria, E. coli, MPN | | <1.0 | MPN/ 100 ml | <1.0 | SM18 9223 | 6/11/2016 / 1000 / LLO |
| Nitrate | | 7.32 | mg/L | 10 | 601 | 6/10/2016 / 1600 / CRS |
| Turbidity | | 7.44 | NTU | <10 | SM18 2130B | 6/10/2016 / 1620 / CRS |
| Sand | | NS | mg/L | 5 | Visual/Gravimetric | 6/10/2016 / 1620 / CRS |

NOTES

- 1 ** Sample collected prior to Reverse Osmosis
- 2 mg/L = milligrams per liter (also, parts per million)
- 3 MPN/ 100 ml = Most Probable Number [of viable bacteria] per 100 ml of sample.
- 4 NS = None Seen (NS indicates less than 5 mg/L)
- 5 NTU = Nephelometric Turbidity Units
- 6 Results less than or within the reference range are considered satisfactory and within potable water limits at the time of sampling.
- 7 ND:None Detected
- 8 Visual well check: Sealed, vented cap
- 9 pH & Chlorine level tested on site

Reason for Test :Use & OccupancyBuilding Permit # :B15005534