

LAYOUT _____ INSP 4 _____
INSP 2 _____ INSP 5 _____
INSP 3 _____ INSP 6 _____

ISSUE DATE: 5/27/2004

PERMIT-LPD

P 520384

APPROVAL DATE: 1/2/07

SEPTIC SYSTEM
03-280063

A 517377

ON-SITE SEWAGE DISPOSAL SYSTEM HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH

Stewart M Smith IS PERMITTED TO INSTALL ALTER

ADDRESS: 1391 Underwood Rd, Sykesville PHONE NUMBER: 410-298-9781

SUBDIVISION Ridgeway LOT 6

ADDRESS: 1301 Underwood Road PROPERTY OWNER: Stewart M. Smith

SEPTIC TANK CAPACITY (GALLONS): 1500 W/Effluent Filter & Top Seamed
Compartment Tank

PUMP CHAMBER CAPACITY (GALLONS): 1000 Top Seamed NOT Compartmented
Control Box with elapsed time meter and event counter. High water alarm on a separate circuit & located in the house.

Low Pressure Dosing Septic System - see detailed design plans by S/E Engineering, Inc., dated September 2002, with Health Department revisions. Also see the attached letters dated 9/24/2002 & 9/25/2002.

LOCATION:	See approved plans for required location & detail
NOTES:	Call for layout inspection prior to beginning construction. A test of the pump system & distribution piping is required prior to covering the system.

PLANS APPROVED: Ronald J. Pinkley OK SRK 10/1/02 DATE: 9/24/2002 12/19/02 SRK

NOTES: PERMIT VOID AFTER 2 YEARS
CONTRACTOR IS RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
WATERTIGHT SEPTIC TANKS REQUIRED
ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL UNLESS SPECIFICALLY AUTHORIZED
MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS UNLESS SPECIFICALLY AUTHORIZED
CONTRACTOR RESPONSIBLE FOR COMPLIANCE WITH APPLICABLE REGULATIONS, GUIDELINES AND THE TERMS OF THIS PERMIT


NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT ALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM

8/2/05 spoke to Mr. Smith - NEED ELEVATIONS for inverts. Mr. Smith said site plan 2nd house plan submission. He said tanks to be 2' into ground, no deeper than 3', he knows.

BUILDING PERMIT SIGNED AND RETURNED

(KN)

8/9/06 B06002344 500 gal UG PROPANE TANK



WIDTH	INLET	BOTTOM
3'	1'-2'	4.5'-5'
NUMBER OF TRENCHES		3
TOTAL LENGTH		240
ABSORPTION AREA		720

SEPTIC TANK DATA		
SEPTIC TANK 1 LEVEL <u>Yes</u>		
CAPACITY	1500	GAL
SEAM LOC	Top	
2-Comp. TANK LID DEPTH	2.5'-3.5'	
Mayer BAFFLES	Yes	
Bros. BAFFLE FILTER	None	
MANHOLE LOC	Front+Rear	
6" PORT LOC	None	
WATERTIGHT TEST	No	
SEPTIC TANK 2 LEVEL <u>Yes</u>		
CAPACITY	1000	GAL
SEAM LOC	Top	
TANK LID DEPTH	3'-1'	
Mayer BAFFLES	Front	
Bros. BAFFLE FILTER	None	
MANHOLE LOC	Front+Rear	
6" PORT LOC	None	
WATERTIGHT TEST	No	
PUMP OPERATIONAL	Yes	
ALARM OPERATIONAL	Yes	

PRE-CONSTRUCTION

Pipe depth 2' in top trench. Pipe depth 1'-1.5' in 2nd trench.

INSTALLATION Pipe depth is 1' in 3rd or bottom trench.

7/25/06 Need effluent filter and rear pump chamber manhole (BA)

1/2/07 System OK. Alarm / Elapse meter / Time meter


is installed per plan. (KW)

(I & A) AGREEMENT RECORDED IN LAND RECORDS ON 1/24/2003 (date)

FINAL INSPECTOR R. way

DATE OF APPROVAL 1/2/07

COPIES RETURNED



Note: This lot does not lie within a flood hazard area, as delineated on the National Flood Insurance Program Map.

<p>R.S.K. SURVEYS 60 Fairground Avenue Taneytown, MD 21787 (410) 751-0662</p>	<p>FOUNDATION CERTIFICATION Stewart and Joan Smith Property Lot 6 - Underwood Road</p>	
<p>Drawn By: <u>R.S.K.</u> Date: <u>11-3-05</u> Check By: <u>C.W.P.</u> Surveyed By: <u>11-2-05</u> Book No.: <u>K-11</u> Page No.: <u>66</u> Plat No.: <u>FD-2-05</u> Scale 1" = <u>50'</u></p>	<p>I hereby certify that I have surveyed the property shown herein for the purpose of locating the foundation only, and the foundation is located as shown. Exact property corners have not been established or set. We assume no responsibility or liability for any rights-of-ways or easements recorded or unrecorded, not appearing on the record plat and/or mentioned in the title deed referred to herein.</p> <p>Signed this <u>3</u> day of <u>November</u>, 2005</p> <p style="text-align: center;">Richard S. Krebs, L.S. # 10873</p>	

Original Given to Mr. and Mrs.
Smith

DMP ✓

FAX ✓

106 ✓

Veronica P.
||

UNDERWOOD ROAD

Allowed for future road

N 89° 51' E 218.00
N 89° 51' E 218.00

N 83° 25' W 400.00

CL Well
MWB No 282
1010 199

4

L.A.P.E

N 85° 10' E 218.00
N 85° 10' E 218.00

5 Ft Utility Reservation

1.008 ACRE

5

N 103° 45' W 316.20

N 89° 50' E 191.00

1.008 ACRE

6

N 103° 45' W 316.20

N 89° 50' E 191.00

Magitech Property
MWB No. 198, 201

7

STO SMITH ?


N 83° 25' W 400.00

S 03° 45' E 413.92

RIDGE
THIRD
FOURTH

90

S 48° 45' E 216.20



LOT 6 UNDERWOOD RD
 RIDGEWAY SUBDIVISION

STEWART M SMITH 412-422103
 1391 UNDERWOOD RD

30 SCALE

MOULD FOR
PROPER DRAINAGE

STANDARD
INFILTRATOR
CHAMBER

NATIVE BACKFILL

12" MIN. COVER

12"

TRENCH DETAIL
(END VIEW)

COVER: 12" min. H-10 LOADING

TOPSOIL

FILL MATERIAL


INFILTRATOR
CHAMBERS

ORIGINAL GROUND

SHALLOW IN-GROUND DESIGN

THE STANDARD INFILTRATOR® CHAMBER

No Scale



Standard Infiltrator® Chamber	
Size	3' x 6.25' x 1'
Weight	27 lbs.
Volume	10.3 ft ³ (77 gal.)

Before You Begin...

Remember, Infiltrator® chambers can only be installed according to state and/or local regulations. If you are not sure of the installation requirements for a particular site, be sure to contact your local regulator.

Photos in these instructions depict a Standard Infiltrator chamber installation. However, instructions also apply to High Capacity Infiltrator chamber installations.

Like conventional systems, Infiltrator chambers must be installed on sites where the soils and site conditions have been approved for a septic installation. Be sure that you or your local health official conduct a thorough site evaluation and determine the proper sizing of the system before proceeding with an installation.


Excavating and Preparing the Site.



Leveling the bottom of the trench.

- 1** Plan the site excavation by staking out the location of all trenches and lines. Set the elevations of the tank, piping, and trench bottom.
- 2** Excavate and level 3-foot wide trenches with proper center to center separation. Be sure trenches are level or have the prescribed slope.
- 3** Rake the bottom and sides if smearing has occurred while excavating. Remove any large stones and other debris.
- 4** Check to be sure that the trench bottom is level using a 4-foot level, transit or laser.

Attaching the End Plates.



Attaching the original end plate.



Attaching the SnapLock end plate.

Attach the end plates on only the first and last chambers of each trench.

- 1** Screw in the 6" x 8" splash plate at the bottom of the open end plate with splash plate pointed so it will protrude into the chamber.
- 2** Secure the open end plate to the end of the chamber.
 - For SnapLock™ end plates – attach by inserting the tabs on one side of end plate to the slots located on the flange of the chamber. Hold these in place and firmly tap the other side of end plate to snap tabs into slots, fully engaging end plate.
 - For Original end plates – attach by inserting 2" screws into the 4 starter holes located on the chamber flange.
- 3** Install the closed end plate on the last unit with the knobs facing into the chamber and secure as above.

Guidelines


It is important to follow these guidelines when using construction machinery:

- Avoid direct contact with chambers when using a large-wheeled vehicle, especially if the soil has not been compacted. Always be sure to have a minimum of 12" of compacted cover over chambers. Chambers with this minimum covering can support a load of 16,000 pounds per axle in all soils except sands.
- Only drive across trenches. Never drive down the length of the trenches.
- To avoid further compaction of the soils, never drive heavy vehicles over the completed system.

Installing Inspection Ports.

- 1** Using a hole saw, create an opening in the pre-marked area located in the center top of the chamber. Be sure to use a saw that matches the type of pipe being installed.
- 2** Glue a 6" long PVC pipe into a coupling.
- 3** Insert the pipe into the opening at the top of the chamber. Notice the coupling sits on top of the chamber.
- 4** Insert another piece of pipe into the coupling, cutting pipe at or above grade.
- 5** Attach a threaded clean-out assembly onto the protruding pipe.
- 6** A small valve-cover box may be used if inspection port is desired below grade.

Covering the System.



Backfilling the trenches.

Before backfilling, the system should be inspected by a health official, or as required.

- 1** Backfill the trench by pushing the cover onto the units. Keep a minimum of 12" of compacted cover over the chambers before driving over system. Do not drive over chambers while backfilling in sand since sand does not give adequate support in any septic system.

When finishing the system, it is best to leave several inches of soil above the trenches to allow for settling and be sure that runoff water is diverted away from the system.

- 2** When system is covered, the site should be seeded or sodded to prevent erosion.

For help and more information on installing bed, mound, serial, or pressure dosed systems or installations in sandy soils, call Infiltrator Systems' engineering department at: 1-800-221-4436.


INFILTRATOR[®]
SYSTEMS INC

Leading the way in septic and stormwater chamber systems™

4 Business Park Road, P.O. Box 769
Old Saybrook, CT 06475

800-221-4436 860-333-6639 FAX 860-398-6910

Distributed By:



SANITARY/ENVIRONMENTAL ENG., INC.

Consulting Engineers
 1414 Washington Road
 WESTMINSTER, MARYLAND 21157
 (410) 876-7740
 FAX (410) 840-9924

JOB STEWART SMITH

SHEET NO. UNDERWOOD Rd. OF _____

CALCULATED BY _____ DATE _____

CHECKED BY _____ DATE _____

SCALE TRIDGWAY LOT 6

3 BED ROOM X 150 = 450 GPD ✓ LOW PRESSURE DOSING
 LOADING RATE = 0.4 GPD / Sq. Ft. (see earlier discussion App 9/14/02)
 $450 / 0.4 = 1125$ Sq. Ft. ✓
 @ 36" WIDE - TRENCH LENGTH = $1125 / 3 = 375$ LIN. FT. ✓
 USING 2' DEPTH SIDEWALL -

$$\frac{W+2}{W+1+2d} = \frac{3'+2'}{3'+1'+4'} \times 100 = \frac{5}{8} \times 100 = 62.5\%$$

375 LIN. FT X 62.5% = 234' (USE 3 X 80' = 240') OK
 PUMP RATE = $30 \times 1.63 = 49$ GPM ✓ OK

DOSE = $5 \times 3 \times 72' = 1080'$ - 1" LATERAL @ 4.5 GAL / 100'
 $10.8 \times 4.5 = 49$ GAL ✓

PLUS - 75' - 2" FM + MANIFOLD @ 17.4 GAL / 100'
 $0.75 \times 17.4 = 13$ GAL ✓ $49 + 13 = 62$ GAL OK

$450 / 6 = 75$ GAL. DOSE = 10 cu ft / 40 Sq. Ft. = 0.25' = 3" OK

TDH - ELEV. DIFFERENCE = $572.5 - 566.6 = 5.9'$
 DISTAL HEAD 2.0'

$$F = 2' - 6' + \text{valve} + L + \text{UNION} + L + L + 45^\circ + 45^\circ + 42'$$

$$6 + 1.3 + 7 + 2 + 7 + 7 + 4 + 4 + 42' = 80'$$

$$F = 3.98' / 100' = 0.8 \times 3.98 = 3.2$$

$$TDH = 5.9' + 2.0' + 3.2' = 11.1' \text{ (11')} \text{ OK}$$

PUMP TO REMOVE 49 GPM @ 11' TDH GOULDS - WE0311M OK

Emergency Storage = $40 \text{ Sq. Ft.} \times 2.33' = 93.2 \text{ cu ft.} = 697 \text{ GAL.}$

checked
 APP 9/16/02

System design is OK
 but I'd like to have monitoring pipes
 in all 3 trenches (one high, one low) and
 one monitoring well (2" slot pipe, horizontal)
 to water table will be OK.
 — also should consider an I/A agreement? discuss with Gray or Frank!

AS DISCUSSED WITH STU SMITH
RIDGEWAYS LOT 6 - TO PROPOSE SAND FILLED TRENCH
RATHER THAN SAND MOUND
WITH 2' TO WATER TABLE
SHOW WELL SITE (WITH ELEV.)
AND SHOW ALL WELLS AND SEPTICS
WITH 100' OF PROPERTY BOUNDARIES

THEN PROPOSE A HOUSE LOCATION
AND TRENCH LOCATION

80' TRENCH

3' WIDE PER BEDROOM
ORIENTED TO CONTOUR AS

PROVED BY SPOT ELEVATIONS

(IF FULL CONTOURS NOT AVAILABLE)

TRENCH BOTTOM $4\frac{1}{2}$ BELOW

ORIGINAL GRADE

(INLET T. B. D.) 2 SAND FILL

SHOW INITIAL SYSTEM


AND TWO FUTURE REPLACEMENTS
(SHADOW)

THEN ADD SUPPLIERS DETAILS ABOUT
HOW TO PLUMB IT.

THESE ARE SUGGESTIONS FOR MAKING A PROPOSAL FOR
JOINT CONSIDERATION BY MDE. THIS TYPE SYSTEM IS
NOT CURRENTLY APPROVED. 5/31/95 CW

"YOUR PROPOSAL TO REMOVE THE CLAY ENTIRELY WOULD
REQUIRE COMPLETE NEW WET SEASON PENCILS"

95 MAY 31 PM 3:56



PLOT PLAN LOT 6-1301 UNDERWOOD RD

SCALE 1" = 30'

SMITH PROPERTY

DATE 10/29/02

OWNER / BUILDER STEWART + JOAN SMITH
 1391 UNDERWOOD RD
 SYKESVILLE MD 21784

SEE OTHER SEPTIC ELEVATIONS ON APPROVED LPD PLAN DATED

+ NO BASEMENT SERVICE BY GRAVITY IS PROPOSED, HOWEVER MR. SMITH STATED THAT IS HIS INTENTION. OK TO DROP INV OUT OF HOUSE AS LONG AS SEPTIC TANK ELEVATIONS REMAIN THE SAME (MR. SMITH AGREES) 2' COVER OVER TANKS ALSO TOLD MR. SMITH TO MAINTAIN 10-15' TO WELL FROM DRIVEWAY. - (SRK) 6" or so

