

8177 Mission Rd. Jessup, Maryland 20794 (410) 799-7727 office@heilplumbing.com

IOP#

Invoice

DATE

06/01/2022

INVOICE#

182254

TERMS

Due Upon Receipt

DATE PO/REF# DESC	RIPTION		
Riddle, Cathy 7065 Montgomery Road Elkridge, MD 21075	7065 Montgomery Road Elkridge, MD 21075		
BILL TO	SERVICE LOCATION		

JOB#	DATE	PO/REF#	DESCRIPTION
77956480	05/17/2022		The driveway is right by Green Valley Court
			We have a few plumbing issues that we need to have fixed (leaky copper fitting, clogged bathroom sink, and a bathroom sewage pump dead). We also have a couple projects that we would like to get estimates on - hooking up to public sewer and gas line hookup.
			SEWER NEW INSTALLATION Heil Plumbing will: , Customer will need to pay connection fees before work listed below is preformed , Start at the front of the house, excavate an area 2' wide x approximately 200 +/- linear feet at a minimum depth required to provide a continuous downhill grade from the front of the house, to the County Sewer House Connection , Supply and install approximately 200 +/- linear feet of 4" PVC (schedule 40) piping, with a tracer wire, from the building to the County Sewer House Connect to the existing 4" building drain in multiple spots out front to the County Sewer House Connection , Connect to the existing 4" building drain in multiple spots out front to the County Sewer House, additional clean outs will be installed every 75 linear feet and at the SHC , Disconnect and cap the existing sewer line to the septic , Pump and dispose of the contents of the septic tank and drywell , Collapse the lid, fill in one septic tank (1,000 gallon) with dirt, according to the County code , Permission will be required to access neighbors yard in order to pump and collapse drywell in neighbors yard , Arrange County inspection for work performed , Asphalt repairs are excluded from quote The Joseph Heil Company, Inc., is here and after referred to a JHCI.
			5/17/22 - Joel Ronnie and AJ Went out to figure out how to lay out the lines that we will have to reroute the sewer lines to get the basement bathroom on gravity. We also had to figure out how to get the laundry sink ran out the front of the house. Broke up the floor in the bathroom and started to get things laid out and Ronnie started to brake up the floor on the other side of the house from the laundry room through the little utility room to the front wall. Went out side and started to dig up we're the bathroom sewer line will come through and ran that piece of pipe back into the house.

5/18/22 - Joel Ronnie and AJ Went out to start running pipe from the bathroom penetration dig down to to get positive down hill grade on the pipe and once we got down to where the other line for the laundry sink was going to come through we dug up at the front of the house and started to try and shoot all threads out to the hole where we had it lined up. Got stuck trying to get pipe under the footer. We're fighting with it to get the pipe under the footer with grade ended up using 2" pipe instead of 3" just to make it a little easier. Once we got it through we backfilled

Completion Notes:

Job Charges	Qty	Rate	Total
Sewer New Installation	1.00	\$20,000.00	\$20,000.00
Job Subtotal			\$20,000.00
Job Total			\$20,000.00
PRE-WORK SIGNATURE	POST-WORK SIGNATURE		
Signed By:	Signed By:		
CUSTOMER MESSAGE	Invoice Total:		\$20,000.00
We are dedicated to offering the highest quality	Deposits (-):		\$0.00
plumbing for every customer. We stand by the service we provide, so if you are not satisfied please contact us	Payments (-):		\$0.00
within a year of service. Heil Plumbing's warranty does not cover drain cleaning, owner furnished parts, ordinary wear, damage caused by improper use, or exceptions that are noted. Callbacks are addressed during normal business hours Monday - Friday 7:30AM - 4:30PM.	Total Due:		\$20,000.00