



BILL TO

Angela Vogelpohl
8921 Chapel Avenue
Ellicott City, MD 21043 USA

INVOICE
38200099

INVOICE DATE
11/21/2024

JOB ADDRESS

Angela Vogelpohl
8921 Chapel Avenue
Ellicott City, MD 21043 USA

Completed Date 11/21/2024

Customer PO #

Payment Term Due Upon Receipt

Due Date 11/21/2024

DESCRIPTION OF WORK

Heil Plumbing will: (Sewer main 12' deep, 80' outside, 30' inside)

- Excavate to a depth not exceed 12' to access the Howard County sewer main
- Tap 8" sewer main using appropriate materials per Howard County standard detail
- Supply and install +/- 10 linear FT of SDR-35 pipe into the property line
- Supply and install wye block and standpipe in preparation for the installation of the new private sewer lateral
- Backfill trench using native soil, grass seed and straw as applicable
- Compact same with vibratory roller to industry standards.
- Abandon and fill the existing septic tank according to health department requirements
- Remove 60SF of concrete inside in to allow provisions for the required work
- Excavate 30 +/- linear foot trench inside
- Redo wall penetration for the water line and reconfigure the water line appropriately
- Begin work at the location of the house where the building sewer exits
- Excavate +/- 80 linear foot trench from the SHC to the building sewer at a minimum depth to maintain consistent downhill slope
- Supply and install +/- 80 linear feet of Schedule 40 PVC with tracer wire within the trench
- Connect new sewer lateral to the building sewer at the rear wall and at the sewer house connection
- Apply gravel to the trench if/as necessary
- Have work inspected by the county
- Backfill trench using native soil contents, grass seed and straw the work area
- Patch all concrete inside to a smooth finish
- Backfill septic lid using native soil contents, grass seed and straw
- Exclusions: tree removal, plant restoration, landscaping repairs, hauling
- All underground piping & workmanship installed by Heil Plumbing shall have a 10 year warranty

QUOTE: \$15,800

Plumbing Estimator: Ike R- Bagley

#301-741-5431

Email: ike.bagley@heilplumbing.com

10/5/24. Otto. And Fredy went out to install a new building drain. Dug down at the county tap found the transite wye ran 6 feet of 4"

sdr35 yo the property line. Installed a wye block at the property line with stand pipe applied gravel as needed.

10/6/24. Otto Chon and Marlon broke concrete in basement from the stack to where new sewer is going exit the building. Discovered that there is nothing but big rocks under the slab.

10/7/24. Otto Chon and Marlon broke concrete in the shower to rise the shower drain ran 4" schedule 40 pvc pipe to a minimum grade connected to the 3" stack. Reconnected to the kitchen drain, installed a new 2" p-trap for the shower. And connected to the new building drain.

TASK	DESCRIPTION	QTY	PRICE	TOTAL
UGOTHER	other	1.00	\$15,800.00	\$15,800.00
			SUB-TOTAL	\$15,800.00
			TAX 0%	\$0.00
			TOTAL DUE	\$15,800.00
			PAYMENT	\$0.00
			BALANCE DUE	\$15,800.00

Thank you for choosing Heil Plumbing

CUSTOMER AUTHORIZATION

This invoice is agreed and acknowledged. Payment is due upon receipt. A service fee will be charged for any returned checks, and a financing charge of 1% per month shall be applied for overdue amounts.

Sign here 

Date 11/21/2024

CUSTOMER ACKNOWLEDGEMENT

I find and agree that all work performed by Heil Plumbing has been completed in a satisfactory and workmanlike manner. I have been given the opportunity to address concerns and/or discrepancies in the work provided, and I either have no such concerns or have found no discrepancies or they have been addressed to my satisfaction. My signature here signifies my full and final acceptance of all work performed by the contractor.

Sign here 

Date 11/21/2024