

246 653



AdvanTex® Field Maintenance Report **Start-Up Summary Report**

Atlantic Solutions, MD
(877) 814-8426

Property Owner/Tracking #		Operator		Installed Date	
Site Address 6819 Winding Stream Lane, Highland MD 20777					Start-Up Date
Phone Number 410-000-0000	Permit #	Mode Mode 3A	Bedrooms	Occupants	Occupancy Date
Designer/Engineer Atlantic Solutions		Phone (401) 293-0176	Authorized Installer Fogles Septic		Phone (410) 795-5670
AdvanTex Dealer Atlantic Solutions, LTD		Phone (401) 293-0176	Electrician		Phone

Primary Treatment

If using a single Processing Tank, complete the following:

☐ Processing Tank

Septic Volume (_____ gal.) Recirc Volume (_____ gal.)

Construction ☐ Concrete ☐ Fiberglass ☐ Other

Manufacturer: _____

If using a separate Septic Tank and Recirc Tank, complete the following:

☐ Septic Tank (_____ gal.)

Construction ☐ Concrete ☐ Fiberglass ☐ Other

Manufacturer: _____

☐ Recirc Tank (_____ gal.)

Construction ☒ Concrete ☐ Fiberglass ☐ Other

Manufacturer: _____

☐ Pump Model: PF300511

☐ Floats set properly at 11 -in. 13 -in. 24 -in.

Secondary Treatment

☐ RSV setting: _____ -in.

☐ Residual head measurement:

Pod #1 _____ -in. Pod #2 _____ -in. Pod #3 _____ -in.

☐ Discharge Tank/Basin (_____ gal.)

Construction ☐ Concrete ☐ Fiberglass ☐ PVC (Basin)

Manufacturer: _____

☐ Pump Model: _____

☐ Floats set properly at _____ -in. _____ -in. _____ -in.

☐ Discharge pump flow rate (drawdown test): (_____ gpm)

☐ Discharge pump dose volume: (_____ gal./dose)

Comments 57504 UP

Control Panel

Panel ID (RTU or UL #)	"On" Timer Setting	"Off" Timer Setting
TCOM - MVP		

Filter Pods

Pod #1 Serial No.	Pod #2 Serial No.	Pod #3 Serial No.
418468		

Other System Components

☐ Disinfection equipment (manufacturer): _____

☐ Dispersal system (type of): _____

Declarations (Initial)

- ☒ Orenco's Start-Up Procedure was followed.
- ☒ All lids are secured.
- ☒ Circuit breakers are on and control panel is latched.
- ☒ "For Service Call" label with phone # was affixed to panel.
- Homeowner Package was reviewed with:
- ☐ Builder on (date) _____
- ☐ Resident on (date) _____

The system is ready for use ☒ Yes ☐ No (explain)

Signature [Signature] Date 6-13-14

Fax completed form to 1-866-384-7404

Martin, Sharhonda

From: Tudor, Matt
Sent: Wednesday, June 18, 2014 9:57 AM
To: Day, Lori; Wolf, Kevin
Cc: Hart, Amy; Rocco, Anthony; Baker, Brian; Martin, Sharhonda; Williams, Jeffrey; Bozzell, Duane; Tudor, Matt
Subject: U&O Release 8919 Winding Stream Way

On the morning of June 12th, Duane Bozzell observed the start-up of a Sewage Grinder Pump at the Owings Property, Lot 5 site Shared Septic System:

Owings Property, Contract 50-4436-D
Steuart Kret, Lot #18
6819 Winding Stream Way
Highland, MD 20777

The Sewage Grinder Pump test was successful ; the Bureau of Utilities releases its hold on this property for U&O.

Matt
410-313-4934 office
410-978-1320 mobile