HOWARD COUNTY HEALTH DEPARTMENT

BUREAU OF ENVIRONMENTAL HEALTH WATER AND SEWERAGE PROGRAM
TEL: (410)313-2640 FAX: (410)313-2648

Information Form for the Installation of the Well Pump, Pitless Adapter, and Supply Piping

NOTE: The installer is responsible for requesting an inspection prior to 9 am on the day of the desired inspection. No work is to be covered until approved by the Health Department. All installations must comply with the National Standard Plumbing Code (NSPC, as amended locally) and COMAR 26.04.04 (MD Well Construction Regulations). Submission of a complete form is required prior to Use and Occupancy approval.

| Company Name: Address: | e:Telephone #: | | |
|---|--|---|--|
| (Must circle one) Licensed Plumber Licensed Well Driller Licensed Well Pump Installer License # and name of individual responsible for the field installation: Name (Print): *A licensed individual must perform the actual installation. Apprentices must be under the supervision of a licensed journeyman or master plumber, pump installer or well driller. Licenses may be subjected to field verification. Unlicensed individuals may be reported to the appropriate licensing agency. | | | |
| Name of Property | rty Owner: Telephone #: | | |
| Subdivision: | Deperty Owner: Telephone #: | | |
| Site Address. DIDM STabean DE | | | |
| Depth of well end If pump capacity Torque arrestors, | Make: | red to well cap: 1990 Section 17.8.4 | |
| Piping to house | House Connection | | |
| Type:(160 p | PVC sleeve to undisturbed soil at wall p | PVC sleeve to undisturbed soil at wall penetration: | |
| PSI:(100 p | Approximate length of sleeve: Vine: (36" min) Sleeve caulked and sealed properly: | (36" min) Sleeve caulked and sealed properly: | |
| beptii of supply line | | | |
| The water supply line is required to be at least ten feet from the septic tank, pump chamber, sewage piping, distribution box, drainfields, and sewage reserve area. If this <u>cannot</u> be accomplished, contact this office for approval prior to installation. | | | |
| Signature of company representative responsible for installation date | | | |
| For Health Department Use Only - Not to be completed by Installer | | | |
| Data land | | | |
| Date Insp. Requested: Date Insp. Approved: Inspector: Inspector: Inspector Data: Pitless adapter watertight & water supply line at least 36" below grade | | | |
| Two piece cap installed and attached to casing securely | | | |
| Elec. conduit extends at least 18" below grade/attached to cap properly | | | |
| Safety rope not seen outside of well cap/casing | | | |
| | Correct well tag attached properly and casing 8" above finished grade Water supply line sleeved adequately at house connection Adequate grout observed below pitless adapter | | |