

Prep  
6/15/81  
9:30 A.M.

# APPLICATION

A 31416

SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

P \_\_\_\_\_

HOWARD COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SERVICES  
P. O. BOX 473 ELLICOTT CITY, MARYLAND 21043  
TELEPHONE: 992-2330

DISTRICT 4A

DATE 6/8/81

TO: THE COUNTY HEALTH OFFICER  
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER HOODS MILL FARMS INC

ADDRESS 12979 Rt 108 Highland, Md. 20777 PHONE 286 2608

PROPERTY LOCATION: 1/4 mi north of I-20 on west side of Rt 97

SUBDIVISION \_\_\_\_\_ LOT NO. \_\_\_\_\_

ROAD AND DESCRIPTION \_\_\_\_\_

\_\_\_\_\_

SIZE OF LOT 23.75 33 AC TYPE BLDG. 3 or 4  
(NUMBER OF BEDROOMS)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

Wm I. Swann  
(SIGNATURE OF APPLICANT)

APPROVED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_


REJECTED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_


HOLD PENDING FURTHER TESTS \_\_\_\_\_ DATE \_\_\_\_\_

REASONS FOR REJECTION OR HOLDING 6/15/81 Perc OK, "Hold for Certified Holes" Told  
W. Swann RH.

## THIS IS NOT A PERMIT

SOIL PROFILE

0' 



|  |  |  |  |  |
|--|--|--|--|--|
|  |  |  |  |  |
|  |  |  |  |  |
|  |  |  |  |  |
|  |  |  |  |  |
|  |  |  |  |  |

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

| DATE | TEST NO. | DEPTH | PRE-WET |      | TEST - 1" DROP |      | TIME |
|------|----------|-------|---------|------|----------------|------|------|
|      |          |       | START   | STOP | START          | STOP |      |
|      |          |       |         |      |                |      |      |
|      |          |       |         |      |                |      |      |
|      |          |       |         |      |                |      |      |
|      |          |       |         |      |                |      |      |
|      |          |       |         |      |                |      |      |
|      |          |       |         |      |                |      |      |
|      |          |       |         |      |                |      |      |
|      |          |       |         |      |                |      |      |
|      |          |       |         |      |                |      |      |

REMARKS \_\_\_\_\_

TYPE OF SOIL \_\_\_\_\_

TESTED BY \_\_\_\_\_ ALSO PRESENT \_\_\_\_\_

EH-12-1079



5/9/07

Based on 1984 & 1981 testing Ave rate 6-15 min

$$\begin{array}{r} 6 \text{ bedrooms} \\ \times 150 \\ \hline 900 \text{ GPD} \\ \div 0.8 \\ \hline 1125 \end{array}$$

$$\begin{array}{r} \div 2 \text{ ft wide} \\ \hline 562.5 \end{array}$$

$$\begin{array}{r} \times 0.31 \\ \hline 174 \text{ ft req'd for 6 bedrooms} \end{array}$$

4] 5 ft effective subwall  
9]

ex. system installed in 2001 two 87 ft trenches

Ex system adequate for  
6 bedroom house with  
home business in ex.  
2<sup>nd</sup> structure. Invis. dog  
fence company.

M Davis

Current owner Deb. Smith 443 535-8335