



**Howard County
Health Department**

Maura J. Rossman, M.D., Health Officer

Bureau of Environmental Health

8930 Stanford Boulevard, Columbia, MD 21045

Main: 410-313-2640 | Fax: 410-313-2648

TDD 410-313-2323 | Toll Free 1-866-313-6300

www.hchealth.org

Facebook: www.facebook.com/hocohealth

RECEIPT DATE: 3/10/2026

ONSITE SEWAGE DISPOSAL SYSTEM

P 590368

APPROVAL DATE: 3/20/26

PERMIT: REPAIR

A Repair

PROPERTY ADDRESS: 3922 Clarks Meadow Drive

SUBDIVISION: Clarks Meadow

LOT: 6

TAX ID: 04-370899

CONTRACTOR: Fogle's

EMAIL: Jeff@foglesinc.com

CONTRACTOR ADDRESS: 580 Obrecht Road, Sykesville 21784

PHONE: 410-795-5670

PROPERTY OWNER: Mark Miller

EMAIL: Markmichelle2@msn.com

OWNER ADDRESS: Same as above

PHONE: 301-351-3183

SEPTIC TANK SIZE: Existing

PUMP SIZE: n/a

PUMP TANK CAPACITY: n/a

DISTRIBUTION SYSTEM: GRAVITY LPD

BEDROOMS: 5

APPLICATION RATE: 1.2gpd/ft

TRENCHES:	LINEAR FEET REQUIRED: <u>140</u>	INLET DEPTH: <u>3'</u>
	TRENCH WIDTH: <u>2'</u>	MAXIMUM BOTTOM DEPTH: <u>7'</u>
	MINIMUM SPACE BETWEEN TRENCHES: <u>11</u>	EFFECTIVE AREA BEGINNING DEPTH: <u>4' (.44)</u>
LOCATION:	SYSTEM STAKED BY INSTALLER/DESIGNER AND VERIFIED BY APPROVING AUTHORITY DURING PRE-CONSTRUCTION INSPECTION.	
NOTES:	Install system per approved design plans. Existing system to be kept in service with a 'bull-run' valve.	

ISSUED BY: Kevin M. Wolf, L.E.H.S.

ISSUE DATE: 3/17/2026

EXPIRATION DATE: 3/17/2027

NOTE: CONTRACTOR MUST SCHEDULE A PRE-CONSTRUCTION INSPECTION PRIOR TO BEGINNING ANY INSTALLATION

NOTE: CONTRACTOR REGISTERED WITH THE STATE OF MD ON-SITE WASTEWATER PROFESSIONALS BOARD: CONFIRMED

NOTE: CONTRACTOR MUST SCHEDULE AN INSPECTION AND GAIN APPROVAL OF ALL COMPONENTS PRIOR TO COVERING

NOTE: STONE MUST BE APPROVED BY HEALTH DEPARTMENT AND GRAVEL TICKET MUST BE AVAILABLE FOR REVIEW.

NOTE: WATERTIGHT SEPTIC TANKS REQUIRED

NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE AT LEAST 100 FEET DOWNGRADIENT FROM ANY WATER WELL

NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

NOTE: AN ELECTRICAL PERMIT IS REQUIRED FOR INSTALLATION OF ANY ELECTRICAL COMPONENTS OF THE SYSTEM

ELECTRICAL PERMIT ISSUED E n/a

NOTE: THE HCHD DOES NOT WARRANT ANY SYSTEM AND CANNOT GUARANTEE THE PERFORMANCE OF THIS SYSTEM AS DESIGNED. BY ACCEPTING THIS PERMIT, THE OWNER AND/OR APPLICANT ACKNOWLEDGE THAT THE SPECIFICATIONS DETAILED IN THIS DESIGN ARE ONE POSSIBLE OPTION AND THAT THE HCHD WILL REVIEW OTHER PROPOSALS. YOU HAVE THE OPTION TO SEEK THE ADVICE OF A QUALIFIED DESIGN CONSULTANT OR PROFESSIONAL ENGINEER FOR FURTHER GUIDANCE.

NOTE: AN INDIVIDUAL CERTIFIED BY MDE AND THE MANUFACTURER FOR BAT INSTALLATION MUST BE PRESENT AT ALL TIMES DURING BAT INSTALLATION.

NOTE: MDE RECOMMENDS SEPTIC TANKS, BAT, AND OTHER PRETREATMENT UNITS BE PUMPED AT A FREQUENCY ADEQUATE TO ENSURE THAT SOLIDS ARE NOT DISCHARGED TO THE DISPOSAL AREA

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM.

PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT.

CALL 410-313-1771 TO SCHEDULE INSPECTIONS.

NOT TO SCALE

3/20/26 Contractor completed 2nd trench. Length = 72', top of Stone depth ranges from 2'-2.5'. Levelled d-box. Distance between trenches OK. Depth of trench is 7'. Geotextile fabric and observation port installed. Manhole riser installed on d-box. OK to backfill. Stone from Barrick Quarry is marginal, ok to use (M)

TRENCH/DRAINFIELD DATA

WIDTH	INLET	BOTTOM
2'	3.5'	7'
NUMBER OF TRENCHES		2
TOTAL LENGTH		142
ABSORPTION AREA		294 ft ² + Sidewall
DISTRIBUTION BOX LEVEL		Speed levelers
DISTRIBUTION BOX BAFFLE		Yes
DISTRIBUTION BOX PORT		Yes

SEPTIC TANK DATA

SEPTIC TANK 1 LEVEL Ex.

MANUFACTURER _____

CAPACITY _____ GAL

SEAM LOC _____

TANK LID DEPTH _____

BAFFLES _____

BAFFLE FILTER _____

MANHOLE LOC _____

6" PORT LOC _____

WATERTIGHT TEST _____

SLOTTED _____

DATE ON LID _____

PUMP/SEPTIC TANK LEVEL N/A

MANUFACTURER _____

CAPACITY _____ GAL

SEAM LOC _____

TANK LID DEPTH _____

BAFFLES _____

BAFFLE FILTER _____

MANHOLE LOC _____

6" PORT LOC _____

WATERTIGHT TEST _____

SLOTTED _____

DATE ON LID _____

* See attached As-built drawings *

ROAD NAME _____

SEPTIC CONTRACTOR ONSITE INSTALLING SYTEM: Mike Hooper
 SEPTIC CONTRACTOR ONSITE LICENSED WITH THE STATE OF MD: YES/NO

PRE-CONSTRUCTION NOTES:

3/19/26 Met with contractor on site. Located trenches and the lower trench is surfacing at the end of trench. laid out two ^{70'} trenches starting 10' below lower trench. Will install the d-box in front of 1st trench, and will install a ball valve after septic tank. Contour of 2nd trench on new system drops off in the last 8' and is off contour 4"-5 1/2".

INSTALLATION NOTES: OK to start (M/S/SP)

3/19/26 Contractor installed ball run valve, back line to d-box, d-box and rear septic tank riser. 1 1/2" Fall, Sch. 40 pipe used. Back ST riser adhered to tank by mastic. Noticeable amount of biomat near ball run valve/old d-box. Contractor suspects the trenches failed due to having the observation ports cut down to grade along with water intrusion due to landscape position. Back line is bedded with septic stone. (M)

3/20/26 Contractor waiting on stone to finish 1st trench. Length of trench = 70', depth = 7', pipe inlet = 3". (M)

3/20/26 Measured distance between trench 1 and 2 and distance was 10', 1' less than permit. Moved trench 1' down and fine contours. Trench 2 OK to start. Trench 1 completed, 3' inlet. Contractor used extra stone on top of trench for last 20' of trench. (M)

FINAL INSPECTOR M. Burns

DATE OF APPROVAL 3/20/26

CONTROL PANEL DATA

CONTROL PANEL HEIGHT N/A
 (MIN 30")
 INSPECTION DATE N/A
 INSPECTION: PASS/FAIL (CIRCLE ONE)

RECEIPT

Howard County, MD
HOWARD COUNTY HEALTH DEPARTMENT
ASCEND ONE BUILDING
Columbia, MD 21045
8930 STANFORD BLVD

Application: WS-SP-APP-26-00052
Application Type: EnvHealth/Well and Septic/Sewage Disposal System/Application
Address: 3922 Clarks Meadow DR, Glenwoos, MD 21738

Receipt No.	14725					
Payment Method	Ref Number	Amount Paid	Payment Date	Cashier ID	Received	Comments
Check		\$265.00	03/19/2026	ATAYLOR		

Owner Info.: Mark Miller
3922 Clarks Meadow Dr.
Glenwood, MD 21738

Work Description:



HOWARD COUNTY HEALTH DEPARTMENT

90368

CODES

DATE 13/10/26

CASH
 CHECK

Received From

NO.

For

82507

Fodes Septic Clean Inc

05888 Repair 3900 Clocks 100 Dollars

Just handled yesterday

\$ 265.00

Received By

[Signature]