

TAX ID 03-288168

3/19/78 - appl. F.S.
Growth 12 inch place

PERMIT

SEWAGE DISPOSAL SYSTEM

MARYLAND STATE DEPARTMENT OF HEALTH*

HOWARD COUNTY

ELLICOTT CITY

DISTRICT 3rd

DATE 3/22/78

INDEXED

P 27703

A 20342

Liberty Backhoe Service, Inc. IS PERMITTED TO INSTALL X ALTER
ADDRESS 7311 Brangles Road, Harriottsville, Md. PHONE _____
SUBDIVISION _____ ROAD 11890 Triadelphia Road LOT 9
PROPERTY OWNER Wayne K. Clark STEVE NEUBORF
ADDRESS 9517 Michael's Way, Ellicott City, Md.

SPECIFICATIONS 3 bedrooms

SEPTIC TANK CAPACITY 1000 GALLONS

DRAIN FIELD _____ DEPTH _____ FEET, BOTTOM AREA _____ SQ. FT.

DEEP TRENCH _____ DEPTH _____ FEET, BOTTOM AREA _____ SQ. FT.

SEEPAGE PITS _____ ABSORBENT SIDE-WALL AREA 120 SQ. FT. per bedroom

INLET PIPE 4 FT. BELOW ORIGINAL GRADE. MAXIMUM DEPTH 11 FT. BELOW ORIGINAL GRADE

EFFECTIVE DEPTH AT _____ FT. BELOW ORIGINAL GRADE.

LOCATE DISPOSAL AREA 206 FT. FROM front LOT LINE AND 84 FT. FROM right LOT LINE AS SEEN WHEN

FACING LOT FROM Triadelphia Road (use para holes 1 & 1A)

**BUILDING PERMIT SIGNED
AND RETURNED**

1013105 B00156505-IG POOL

PLANS APPROVED BY H.J. Zbar DATE 8/7/74

COVER NO WORK UNTIL INSPECTED AND APPROVED.

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM.

NOTE: IF TRENCH IS USED CALL FOR INSPECTION BEFORE PLACING GRAVEL IN TRENCH.

NOTE: NO DRY WELL SHALL EXCEED 18 FOOT IN DIAMETER.

NOTE: ALL PIPE FROM HOUSE TO DISPOSAL AREA MUST BE CAST IRON.

PERMIT VOID AFTER THREE YEARS.

NOTE: INSTALL STAND PIPE ON SEPTIC TANK AND DRY WELL. STAND PIPES MUST BE 6 INCHES IN DIAMETER. CAST IRON, CONCRETE OR TERRA

COTTA ACCEPTED.

*INSTALLER IS RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT.

HD - 23

A 20342

[illegible]

across from
Oregon City St

2079

INDICATE NORTH. - NAME ADJOINING ROADWAY AS BASE LINE

TRIADIC PHIA RO

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
7-18-74	1	4 1/2'	1030	1032	1032	1036	4
	1A	4 1/2'	1030	1033	1032	1038	5
	2	11'	USUAL		Same	—	
	3	11'	1140	1143	1143	1150	7
	3A	3'	1140	1145	1145	1053	8
7-18-74	4	12'	1036	1038	1038	1041	3

Rock
At 12'

7 min avg

6

REMARKS Castaly CR 1000

TYPE OF SOIL Hardy Soil

TESTED BY A. W. Zkov ALSO PRESENT: Y. N. K.