



Howard County  
Health Department

Bureau of Environmental Health  
8930 Stanford Blvd. Columbia, MD 21045  
(410) 313-2640 Fax (410) 313-2648  
TDD (410) 313-2323 Toll Free 1-866-313-6300  
website: www.hchealth.org

Maura J. Rossman, M.D., Health Officer

RECEIPT DATE: 2/9/15

**ONSITE SEWAGE DISPOSAL SYSTEM**

P 555741

INSTALLATION

APPROVAL

DATE: 2/13/15 SEC

**PERMIT**

A Repair

**REPAIR**

PROPERTY ADDRESS: 1888 Woodstock Road

SUBDIVISION: Breezewood Farms

LOT: 5

TAX ID: 03-310396

CONTRACTOR: J. M. Contracting LLC

EMAIL: \_\_\_\_\_

CONTRACTOR ADDRESS: 425 Obrecht Road, Sykesville, MD 21784

PHONE: 443-277-7526

PROPERTY OWNER: Curt and Linda Sauer

EMAIL: \_\_\_\_\_

OWNER ADDRESS: 1888 Woodstock Road, Woodstock, MD 21163

PHONE: 301-674-5894

SEPTIC TANK SIZE (GALLONS): 2000g

BAT UNIT: \_\_\_\_\_

N/A

STATIC HEAD (FEET): \_\_\_\_\_

N/A

NUMBER OF BEDROOMS: \_\_\_\_\_

HOUSE SQ. FT. 23500

APPLICATION  
RATE: \_\_\_\_\_

N/A

DISTRIBUTION SYSTEM: GRAVITY FED ☒

LOW PRESSURE DOSED ☐

TRENCHES:	LINEAR FEET REQUIRED: _____	INLET DEPTH: _____
	TRENCH WIDTH: _____	MAXIMUM BOTTOM DEPTH: _____
	MINIMUM SPACE BETWEEN TRENCHES: _____	EFFECTIVE AREA BEGINNING DEPTH: _____
LOCATION:	<u>* 2000g S.T. required</u>	
NOTES:	<u>EHS must be on-site prior to tank installation</u>	

ISSUED BY: K. Wolf

ISSUE DATE: 2/13/15

EXPIRATION DATE: \_\_\_\_\_

**NOTE: CONTRACTOR MUST SCHEDULE A PRE-CONSTRUCTION INSPECTION PRIOR TO BEGINNING ANY INSTALLATION**

**NOTE: CONTRACTOR MUST SCHEDULE AN INSPECTION AND GAIN APPROVAL OF ALL COMPONENTS PRIOR TO COVERING**

**NOTE: STONE MUST BE APPROVED BY HEALTH DEPARTMENT AND GRAVEL TICKET MUST BE AVAILABLE FOR REVIEW.**

**NOTE: WATERTIGHT SEPTIC TANKS REQUIRED**

**NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE AT LEAST 100 FEET DOWNGRADE FROM ANY WATER WELL**

**NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS**

**NOTE: AN ELECTRICAL PERMIT IS REQUIRED FOR INSTALLATION OF ANY ELECTRICAL COMPONENTS OF THE SYSTEM**

**NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE  
SUCCESSFUL OPERATION OF ANY SYSTEM.**

**PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT.**

**CALL 410-313-1771 TO SCHEDULE INSPECTIONS.**

NOT TO SCALE

H0-81-1462

(W)

PORCH

DRIVEWAY

PROP.  
ADDITION

1.5'  
23'  
16.5'  
20'  
44.3'  
30'  
4'  
20'

POOL

ROAD NAME

**TRENCH/DRAINFIELD DATA**

WIDTH INLET BOTTOM

NUMBER OF TRENCHES

TOTAL LENGTH

ABSORPTION AREA

DISTRIBUTION BOX LEVEL

DISTRIBUTION BOX BAFFLE

DISTRIBUTION BOX PORT

**SEPTIC TANK DATA**

SEPTIC TANK I LEVEL YES

MANUFACTURER BABYLON

CAPACITY 2000 GAL

SEAM LOC TOP

TANK LID DEPTH 2'

BAFFLES YES

BAFFLE FILTER NO

MANHOLE LOC FRONT + REAR

6" PORT LOC NONE

WATERTIGHT TEST NO

SLOTTED YES

DATE ON LID 1/11/15

PUMP/SEPTIC TANK LEVEL

MANUFACTURER

CAPACITY GAL

SEAM LOC

TANK LID DEPTH

BAFFLES

BAFFLE FILTER

MANHOLE LOC

6" PORT LOC

WATERTIGHT TEST

SLOTTED

DATE ON LID

PRE-CONSTRUCTION:

INSTALLATION: 2/13/15 New tank in place and new D-box installed. 2000 gal, slotted, top seam. D-box leveled w/ speed levelers - speed leveler for T2 glued into place (wouldn't sit on its own) and leveler for T1 adjusted. New addition marked and new tank is 12' from addition corner. (SC)

FINAL INSPECTOR Sarah Collins DATE OF APPROVAL 2/13/15

