

APPLICATION

A 24625

SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

HOWARD COUNTY HEALTH DEPARTMENT
ENVIRONMENTAL HEALTH SERVICES

P. O. BOX 476, ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 465-5000, EXT. 356

P. 1000 gallons

DISTRICT 1-3 Bedrooms 3

DATE 9-27-76

Septic Tank { *1-3 Bedrooms* }
135 sq ft. effective
absorbent sidewalk area per bedroom below
inlet. Inlet to be 4 1/2' below original grade and
maximum depth 12'. Location: 30' off left
property line and 130' from front property line
(Center of road per plat with utility holes by engineer)
when facing lot from road. (Per hole 142)

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM:

PROPERTY OWNER James W. Dickey

ADDRESS Forsythe Rd. Sykesville, Md. PHONE 489-7148

PROPERTY LOCATION:

SUBDIVISION Day Rd.

LOT NO. 33

ROAD AND DESCRIPTION Day Rd.

SIZE OF LOT 3.05

TYPE BLDG. 3

NUMBER OF BEDROOMS 3

IF NOT SINGLE RESIDENCE DESCRIBE _____

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE.

SIGNATURE OF APPLICANT Charles E. Uehlan

APPROVED BY C. B. Starker

FOR

dry well or
dry well + trench
(KIND OF SYSTEM)

DATE

8/19/77

REJECTED BY _____

FOR

(KIND OF SYSTEM)

DATE

HOLD PENDING FURTHER TESTS _____

DATE

REASONS FOR REJECTION OR HOLDING _____

THIS IS NOT A PERMIT

INDICATE NORTH. - NAME ADJOINING ROADWAY AS BASE LINE

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
12/28/26	1	4 1/2'	11:16	11:19	11:19	11:26	2m
	(17) 2	8 1/3'	11:15	11:22	11:22	11:33	11
	3	4 1/2'	11:21	11:25	11:25 ^{out}	11:30	5 min
	4	12 1/2'	11:31	11:34	11:34	11:40	6m
	5	3 1/2'	11:47	11:50	11:50	11:58	8min
	6	13 1/2'	11:48	11:53	11:53	12:04	11min
	7	12'	Visual		1-4 Clayish		
overhaul	8	12'	Visual		hole 1-5 Clayish		
						6 48	

REMARKS

TYPE OF SOIL

TESTED BY

ALSO PRESENT

PRESENT: Schoed 2 men
Carol Clark

HOUSE

F.F. = 213.5

PSMT. = 204.7

INV. OUT = 206.3

SEPTIC TANK

EX. GRADE = 208.0

FIN. GRADE = 211.0

INV. IN = 206.1

INV. OUT = 205.8

DRYWELL

EX. GRADE = 208.7

FIN. GRADE = 208.7

INV. IN = 205.2

WELL

EX. GRADE = 213.0

FIN. GRADE = 213.0

8-13-85

NO ONE HOME

PROPOSED ADDITION WILL
BE WITHIN 30' OF WELL
(SEE CURRENT WELL LOCATION
AT BOTTOM)


SS LOCATED NO
EVIDENCE OF FAILURE

LOT 30

LOT 29

LOT 27

DRIVEWAY @
100%



NO IMPACT ON SEPTIC
OWNER INDICATES NO PLANS
TO TERMITE-TREAT ADDITION -
30' REQUIREMENT FROM WELL SITE WAIVED.

8/21/85 CWB

S 89°35'53"E 246.08'

LOT 28
2.46 AC.208'6"
203'6"
204'4"

N 00°24'07"E 388.77'

S 00°24'07"W 428.58'

NOTE: PROVIDE DECK FOR
REAR F.F. WALKOUT

10' @ 1/4" / FT.
SEPTIC TANK

30' @ 1/4" / FT.

DRYWELL

N 89°35'53"W 250.00'

60' R/W FOR INGRESS
AND EGRESS USE IN
COMMON.

TITLE

GRADING STUDY

PROJECT

DICKEY FARMS - LOT 28

LOCATION

3RD ELECTION DISTRICT

HOWARD CO., MD.

DATE:

SEPT., 1978

DESIGN BY:

W.H.N.

DRAWN BY:

J.B.

CHECKED BY:

W.H.N.

SCALE:

1" = 100'

JOB NO.:

78126

DRAWING NO.:

1 OF 1

boender associates

engineers
surveyors
planners

BALTIMORE 301-455-7777 ♦ SALISBURY 301-749-1286

APPLICATION

A 24625

SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

HOWARD COUNTY HEALTH DEPARTMENT
ENVIRONMENTAL HEALTH SERVICES

P. O. BOX 476, ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 465-5000, EXT. 356

DISTRICT 1-3 Bedrooms

DATE 9-27-76

1000 gallons

3 gallons

Septic Tank
Dry well to have 125 sqft. effective
absorbent sidewalk area per bedroom below
inlet. Inlet to be 4 1/2' below original grade and
maximum depth 12'. Location: 30' off left
property line and 130' from front property line
(Center of road per plat with utility holes by engineer)
when facing lot from road. (Place hole 142)

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE
DISPOSAL SYSTEM: *on* *Dry well + trench:*

PROPERTY OWNER James W. Dickey

ADDRESS Forsythe Rd. Sykesville, Md.

PHONE 489-7148

PROPERTY LOCATION:

SUBDIVISION Day Rd.

LOT NO. 33

ROAD AND DESCRIPTION Day Rd.

SIZE OF LOT 3.05

TYPE BLDG. 3

NUMBER OF BEDROOMS

IF NOT SINGLE RESIDENCE DESCRIBE

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC
FACILITIES BECOME AVAILABLE.

SIGNATURE OF APPLICANT Charles E. Dickey

APPROVED BY C. B. Straker

FOR Dry well or

(KIND OF SYSTEM)

DATE 8/19/77

REJECTED BY

FOR

(KIND OF SYSTEM)

DATE

HOLD PENDING FURTHER TESTS

DATE

REASONS FOR REJECTION OR HOLDING

THIS IS NOT A PERMIT