8/28/0/ 9/10/01 co. 9/11/01 TV Bysinfac 2:00-2:30

ISSUE DATE:

8/28/2001

APPROVAL DATE: 9/12/01

PERMIT

P 516603

A REPAIR

ON-SITE SEWAGE DISPOSAL SYSTEM HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH

05-344530

Jack Fyock Septic Serv	rice	IS PERMITTED TO INSTALL ☐ ALTER ☐
ADDRESS: P.O. B	ox 89, Glenelg, MD 21737	PHONE NUMBER: 410-988-9270
SUBDIVISION:		LOT NUMBER:
ADDRESS: 5602 7	Ten Oaks Road	PROPERTY OWNER: Kim
SEPTIC TANK CAPA	CITY (GALLONS):	1250TS to replace existing 750
PUMP CHAMBER CA	APACITY (GALLONS):	N/A
NUMBER OF BEDRO	OOMS:	4 (3 current, 1 with propo 180 addition)
SQUARE FEET PER	BEDROOM:	180 addition)
LINEAR FEET OF TR	RENCH REQUIRED:	120'
TRENCHES:	depth 9.5 feet below	de. Inlet 3.5 feet below original grade. Bottom maximum original grade. Effective area begins at 3.5 feet below et of stone below distribution pipe.
LOCATION:		And the second s
PURPOSE:	Existing ceptic system has sanitarian can recommend	Stailed. Call for inspection when ground is opened so I repair.
PLANS APPROVED:		DATE:
NOTE: WATERTIGHT SEPTI NOTE: ALL PARTS OF SEPT	ONSIBLE FOR SCHEDULING A PR	

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM



NOT TO SCALE

NOT TO SCALE

Red Br Cl
Loam

Light Br

Sa Loam

15-20% Red Br Cl
Loam

35-9,51 120"

		DEXLU	M.
601	→	(1) (1) (1) (1) (1) (1) (1) (1) (1) (1)	
60'		(A)	
	65' 14' 27'	Drywell Cleanout Septic tank	ea sh
	1.5' 13		
		950 Pit Well	71 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1

TRENCH DATA
TRENCH WIDTH2
TRENCH INLET DEPTH 35
TRENCH BOTTOM DEPTH 92
DEPTH OF STONE 6'
NUMBER OF TRENCHES 2 (>6015
TOTAL TRENCH LENGTH 120
ABSORBENT AREA 720
DISTRIBUTION BOX LEVEL
BAFFLE IN DISTRIBUTION BOX

SEPTIC TANK DATA
SEPTIC TANK 1250 GALLONS
MANHOLE RISER ?
6 INCH INSPECTION PORT ?
PUMP CHAMBER DATA N/A
PUMP CHAMBER GALLONS
MANHOLE RISER
ALARM
PUMP PERFORMANCE TEST

pre-construction inspection: 8/28/01 Drywell appears to be full. Plastic

prefound under drywell cleanout. Previous owner may have been pumping

INSPECTION COMMENTS: drywell contents out by hooking pipe to his own pump.

Perommend new 1250 tank and 2 trenches with stone from 3.5'-7.5'.

Septic tank to be at least 15' from well and trenches to be at least

90' from well. Existing tank is approximately 50' from well. BB

Both Trench Of to cover, bothow in, Neel spectant of connecting pipe Tomorow 4/19/1/01

9/11/01 Office closed early due to terrorist plane crashes.

Lawe contractor O. H. to cover. Messurements submitted by

INSPECTOR B. Baker

DATE SYSTEM APPROVED 9/12/01