

APPLICATION

SEWAGE DISPOSAL TESTING

MARYLAND STATE DEPARTMENT OF HEALTH

A 12974

P _____

HOWARD COUNTY

ELLICOTT CITY

8/22/67 - old house

Septic Tank - 2500 gal.

DISTRICT 5

DATE 8/14/67

to be torn down
new well (quit)
installing (quit)
11/11/67 T. L. Dorsey

Dry Well - 300 sq ft absorbent

Side well one to begin below inlet pipe. Inlet pipe 3 to 4 ft below original grade. Max depth permitted for dry well below original grade is 4 ft.
Place dry well about 300 ft from front lot line (Cedar Lane) and about 85 ft from left boundary as seen when facing lot from Cedar Lane.

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TESTS IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER Roger Walter Dorsey & Wife

ADDRESS Jessup, Md. PHONE PA 5-6568

PROPERTY LOCATION:

SUBDIVISION _____ LOT NO. _____

ROAD AND DESCRIPTION Cedar Lane - Rt. 32 to Cedar Lane - just before you cross bridge on Rt. 32 - make right turn on Cedar Lane - approx. 1,000 ft. on Cedar Lane make a left turn on top of hill use dirt lane that goes by block house and 2-story house (Where you turn in look for sign Roger Dorsey)

OCCUPANT _____ PHONE _____

PERSON TO CONSTRUCT SYSTEM _____

ADDRESS _____ PHONE _____

SIZE OF LOT 3.693 TYPE BLDG. 2 NUMBER OF BEDROOMS _____

IF NOT SINGLE RESIDENCE DESCRIBE _____

SIGNATURE OF APPLICANT Roger W. Dorsey

APPROVED BY Donald W. Mangan FOR Dry Well DATE 8/22/67
(KIND OF SYSTEM)

REJECTED BY _____ FOR _____ DATE _____
(KIND OF SYSTEM)

HOLD PENDING FURTHER TESTS _____ DATE _____

REASONS FOR REJECTION OR HOLDING _____

THIS IS NOT A PERMIT

