





FILE INQUIRY NOTES

3108 Fox Valley Drive

DATE	RESULTS OF REVIEW FOR FILE
2/17/2011, noon	Inspector: Robert Botcher
	Site inspection resulted in no finding of surface discharge or other indications of septic system failure.
	Septic tank cleanout <del>app</del> is coated with organic material perhaps as result of recent pump-out. Distance from Well to Septic Tank cleanout is 111 feet.
	3 Trenches installed; only <sup>the location of</sup> the middle trench is (possibly) observable. Middle trench location was not confirmed.
	Septic reserve area is to be adjusted to allow extension of 20-foot wide deck from sunroom.
	At measured distance of 25 feet from sunroom, no evidence of presence of a trench was observed. MB 2/18/2011