



8177 Mission Rd.
 Jessup, Maryland 20794
 (410) 799-7727
 office@heilplumbing.com

Invoice

DATE	12/13/2022
INVOICE#	185025
TERMS	Due Upon Receipt

BILL TO
Casal, Eimee 8471 Guilford Road Columbia, MD 21046

SERVICE LOCATION
8471 Guilford Road Columbia, MD 21046

JOB#	DATE	PO/REF#	DESCRIPTION
1008292911	12/07/2022		<p>Estimate to convert from septic the public sewer</p> <p>SEWER NEW INSTALLATION Heil Plumbing will:</p> <ul style="list-style-type: none"> ↗ Start at the rear of the house, excavate an area 2' wide x approximately 280 +/- linear feet at a minimum depth required to provide a continuous downhill grade from the rear of the house, to the County Sewer House Connection ↗ Supply and install approximately 280 +/- linear feet of 4" PVC (schedule 40) piping, with a tracer wire, from the building to the County Sewer House Connection ↗ Connect to the existing 4" building drain to the County Sewer House Connection ↗ Supply and install a clean out at the house, additional clean outs will be installed every 75 linear feet and at the SHC ↗ Disconnect and cap the existing sewer line to the septic ↗ Pump and dispose of the contents of the septic tank and drywell ↗ Collapse the lid, fill in one septic tank and drywell (1,000 gallon) with dirt, according to the County code ↗ Arrange County inspection for work performed ↗ Backfill with native soil, grass seed and straw the disturbed area <p>The Joseph Heil Company, Inc., is here and after referred to a JHCI.</p> <p>12/06/22 Joel Ronnie and AJ went out to set the country why block and start to run pipe but the rain stopped us from continuing to run pipe.</p> <p>12/07/22 Joel Ronnie and AJ went out to continue running pipe and got everything tied in. Uncover the septic tank and the drywell in prep for next day.</p> <p>12/8/22 Joel Ronnie and AJ went out to to get the septic tank and drywell pumped out in order to collapse the lids and fill them in also had Ronnie start backfilling while I was hauling dirt in and AJ using the loader to haul dirt from the driveway to where the septic tanks are hauled in 4 loads to fill in the tanks and then i helped fine tuning the yard.</p> <p>12/9/22 Joel Ronnie and AJ went back out to finish backfilling and cleaning up the yard seed and straw and Kerlix the hillside.</p> <p>Completion Notes:</p>

Job Charges	Qty	Rate	Total
Sewer New Installation	1.00	\$12,400.00	\$12,400.00

Job Subtotal	\$12,400.00
Job Total	\$12,400.00

PRE-WORK SIGNATURE

POST-WORK SIGNATURE

Signed By:

Signed By:

CUSTOMER MESSAGE
<p>We are dedicated to offering the highest quality plumbing for every customer. We stand by the service we provide, so if you are not satisfied please contact us within a year of service. Heil Plumbing's warranty does not cover drain cleaning, owner furnished parts, ordinary wear, damage caused by improper use, or exceptions that are noted. Callbacks are addressed during normal business hours Monday - Friday 7:30AM - 4:30PM.</p>

Invoice Total:	\$12,400.00
Deposits (-):	\$0.00
Payments (-):	\$0.00
Total Due:	\$12,400.00